

Project Information Appendix

NEC Planning processes support greater transparency, collaboration, and accountability

NEC Planning processes support greater transparency, collaboration, and accountability regarding NEC investment priorities, funding needs, operations, and project and program delivery. These processes, including the CONNECT NEC long-term planning process, the five-year Capital Investment Plan (CIP), and the Year-One component of the CIP, are required by statute and this plan fulfills the associated statutory obligations. This iteration of CONNECT NEC, C40, includes the FY26-30 CIP in this appendix to document in detail the investments planned over the next five years to advance the long-term vision.



Appendix Contents

CONNECT NEC Overview & Process	A-3
C40 Project List and Outcomes	A-5
FY26-30 Capital Investment Plan (CIP)	A-28
Investment Details	A-30
New England	A-31
Connecticut-Westchester (NHL)	A-51
New York City Metro	A-77
Mid-Atlantic North	A-113
Mid-Atlantic South	A-135
Amtrak System-Wide	A-161
Programs by RoW Owner Territory	A-167
FY26 BCC Details	A-180
Reference Materials	A-184
Glossary	A-184
Sources	A-188
Image Credits	A-190

CONNECT NEC Overview & Process

CONNECT NEC Overview

49 U.S. Code § 24904 requires the development of a coordinated and consensus-based service development plan (SDP) covering a 15-year period no less than every 5 years. CONNECT NEC 2035, the first CONNECT NEC plan published in 2021, established a new standard for collaborative planning, which reflects an analysis-based framework for integrating agencies' capital and service plans.

While the specific areas of focus and messaging may vary in each iteration of the plan, all CONNECT NEC plans provide a business case for sustained investment in the NEC, identify agencies' planned capital projects and future service objectives, and include a financial strategy that identifies funding needs and potential funding sources.

Through the CONNECT NEC analysis process, the plan ensures planned capital projects individually and collectively support agencies' intended future service levels and provides a delivery strategy including an efficient sequencing of capital investment phasing that considers workforce and track outage constraints, evaluates resource needs, and mitigates construction impacts on operations. Given the time horizon of CONNECT NEC plans, the Commission's analysis framework requires assumptions and projections for workforce, equipment, and track outage availability as well as inflation and cost escalation.

Service & Capital Analysis

Through C40, NEC agencies provided updates on each agencies' individual long-range service goals. They also identified scope, schedule, and cost updates to the existing list of infrastructure investments needed to achieve updated service objectives and to bring the NEC toward a state of good repair.

This input from each agency was used to create an integrated, all-day, hourly 2040 operating plan and C40 project list that together advances corridor-wide objectives including improved reliability, increased service frequency, and faster speeds. As much as possible, service and demand assumptions reflect anticipated service outlined in other public documents. The integrated 2040 operating plan was tested against proposed infrastructure investments to confirm that service levels could be delivered in the plan timeframe.

Infrastructure investments and their outcomes (based on a Commission analysis) are compiled into a project list starting on page A-5, with detailed project information available in the CIP for investments with activity in the next five years.

Delivery Analysis

The C40 delivery analysis assessed how the service & capital strategy could be delivered within the plan timeframe. The analysis focused on maximizing the productivity of track outages and minimizing service

impacts to customers. The availability of workforce was a key input into the sequencing of programmatic capital renewal. The Commission updated its integrated project delivery and operations analysis tool that:

- Gathered and defined, if not provided by agencies, scope, schedules, and capital cost estimates of projects and capital renewal programs.
- Considered projects together rather than individually and grouped them based on their geography, construction requirements, and operational interdependencies.
- Estimated workforce, equipment requirements, capital cost, and track outages for project groups and capital renewal efforts.
- Compared required peak period track outages with available track capacity to estimate service impacts. Significant service disruptions were mitigated with refinements to sequencing or by adding enabling projects to improve operating flexibility during and after construction.

Impact Analysis

The C40 delivery and operations analysis were supplemented with additional methods and tools for forecasting ridership demand, estimating and escalating capital costs, and examining the plan's potential economic impact.

- **Ridership:** Commuter and intercity ridership estimated using a customized elasticity-based ridership tool derived from behaviors embedded in existing ridership models, incorporating demand sensitivities to travel time, service frequency, and fare
- **Cost:** Capital needs estimated using ground-up, asset by-asset cost model in 2025 and year-of expenditure dollars
- **Reliability:** Future reliability improvements are modeled based on NECC FY24 delays, as documented in the Commission's FY24 Annual Report, and investment scopes, schedules, and locations.
- **Economic:** Economic benefits are derived from capital investment and service improvement details, captured at region, corridor-wide, and national scales. Economic benefits of the existence of the NEC, as well as general economic importance of the corridor and the region, are based on custom job creation modeling, productivity and value of time assumptions, and other economic indicators based on publicly-available or agency-provided data.

See the Reference section for a complete list of sources for the statistics cited throughout C40.

C40 Project List and Outcomes

The following projects are included in CONNECT NEC 2040 and therefore contribute to the benefits, SOGR progress, and service outcomes described in this document. Projects with activity planned for FY26-30 have additional detail included in the appendix pages following this table. Project outcomes are based on NEC Commission analysis for the purposes of this plan.

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
New England	South Station Expansion				        
New England	Tower 1 and Cove Interlocking Improvements				       
New England	Regional Rail Capacity Improvements (RI-MA)				
New England	Boston to Providence - Traction Power Upgrades				      
New England	Cove to Canton Junction - High Capacity Signaling Improvements				       
New England	Boston MA Station Refresh Program				  
New England	Boston Metropolitan Lounge Refresh				
New England	South Station Tie and Rail Replacement				   

C40 Project Status



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety



Improves resiliency





Planning Study

Project Outcomes

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
Amtrak System-wide	NEC Maintenance Facility Capacity Enhancements				  
New England	Boston Crew Base Renovation				
New England	Attleboro Line Concrete Tie and Rail Replacement				 
Amtrak System-wide	Radio Infrastructure Upgrades Project				
New England	New England Signal System Upgrades to 562 Project				   
Amtrak System-wide	Solid State Frequency Converter Hut Replacement Project				 
New England	Back Bay Station Ventilation Improvements - Phase 3				   
New England	Airo Facilities: Southampton Street Yard Digital Technology Upgrades				 
New England	Southampton and South Bay Interlocking Upgrades				   
New England	Ruggles Station Accessibility Improvements - Phase 2				      
New England	Widett Layover Facility				   
New England	Airo Facilities: Southampton Street Yard				 
New England	Substation 317 Replacement				   
New England	Boston Southampton Street Yard APD Facility Upgrade				

C40 Project Status



Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
New England	Readville to Canton Junction - Third Track Improvements				
New England	South-Side Maintenance and Layover Facility				
New England	Boston to Providence - Capacity and Implementation Study				
New England	Route 128 Station HVAC Upgrades				
New England	Route 128 Station Construction Upgrades				
New England	Canton Junction Drainage Improvements				
New England	Undergrade Bridge Retirements				
New England	Hawk Hot Box and Dragging Equipment Detector Upgrade				
New England	Attleboro Station Improvements				
New England	South Attleboro Station Accessibility Improvements				
New England	Pawtucket Layover Facility Improvements - Phase 3				
New England	Old Pawtucket Train Station Demolition and Right of Way Improvements				
New England	Providence Station Improvements				
New England	New Haven - Providence Capacity Planning Study				

C40 Project Status

Project Outcomes



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety



Improves resiliency



Planning Study

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
New England	Warwick/T.F. Green Airport Station Expansion				      
New England	Kingston Improvement Project				 
New England	Kingston Station Improvements				 
New England	Pawcatuck River RI Bridge Replacement Project				
New England	Westerly Station SOGR Platform Replacement				
New England	Westerly Station Platform Improvements				  
New England	Westerly Station Improvements				 
New England	Veltri Interlocking				
New England	Mystic Station SOGR Platform Replacement				
New England	Shore Line East Track & Catenary Improvements (FY22)				   
New England	Shore Line East Power Supply Upgrade				   
New England	New London Station Lighting And Canopy Upgrades				 
New England	Connecticut River Bridge Replacement Project				  
New England	Shaws Cove Bridge Fender System Upgrade				 

C40 Project Status



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety



Improves resiliency



Planning Study

Project Outcomes

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
New England	New England OTP/ Capacity Improvements: Madison Station				  
New England	Guilford Interlocking Renewal				
New England	West Class Yard Access Improvements				
New England	New Haven Line Acela Speed Improvements				
New England	State Street Platform Replacement Project				  
New England	Hartford Line Station Program (Design)				
New England	Hartford Viaduct Rehabilitation and Double Track				       
New England	North Haven Station				
New England	Newington Station				
New England	West Hartford Station				
New England	Hartford Station Relocation				     
New England	Windsor Station				   
New England	Windsor Locks Railroad Station and Track Improvements				  
New England	Springfield Line: Connecticut River Crossing Improvement Project				     

C40 Project Status

Project Outcomes



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety







Improves resiliency



Planning Study

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
New England	Enfield Station				
New England	AS Line MP 59.5 Drainage & Soil Slope Stabilization				
New England	Spring (Springfield, MA) Interlocking Renewal Project				 
New England	State Street Crossing Improvement Project				
New England	Hartford Line Rail Program: Phase 3B Double Track				   
New England	Springfield Station MA New High Level Platform				  
New England	Springfield Station MA Demolition Freight Elevator				 
New England	Springfield MA Canopy Upgrades				 
New England	Airo Facilities: Springfield				 
New England	Springfield Station MA Existing Interior Upgrades				
Connecticut-Westchester (NHL)	New Haven Line Network Infrastructure Upgrade Phase 3				
Connecticut-Westchester (NHL)	New Haven Line Yard and Facility Program - Design and Program Management				 
Connecticut-Westchester (NHL)	New Haven Line Signal System Replacement: Section 1 - Greenwich to Norwalk				 
Connecticut-Westchester (NHL)	New Haven Union Station Improvements - West Lot Multimodal Hub				

C40 Project Status



Project Outcomes

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
Connecticut-Westchester (NHL)	PTC Upgrades and Enhancements				  
Connecticut-Westchester (NHL)	New Haven Line Yard and Facility Program: Car and Diesel Shop Rehabilitation				
Connecticut-Westchester (NHL)	New Haven Union Station Improvements - Station Interior Improvements				  
Connecticut-Westchester (NHL)	TIME-6				  
Connecticut-Westchester (NHL)	Indian River Bridge				 
Connecticut-Westchester (NHL)	DEVON Bridge Replacement				 
Connecticut-Westchester (NHL)	DEVON Bridge Interim Repairs				
Connecticut-Westchester (NHL)	TIME-1				  
Connecticut-Westchester (NHL)	SAUGATUCK River Bridge Replacement (TIME-4)				 
Connecticut-Westchester (NHL)	Saga Bridge Interim Repairs				
Connecticut-Westchester (NHL)	Saga High Tower Platforms Ladders and Guy Wire Replacement				 
Connecticut-Westchester (NHL)	Saga Bridge Mechanical and Electrical Repairs				 
Connecticut-Westchester (NHL)	New Haven Line Station Platform Replacement Program (New Haven)				 
Connecticut-Westchester (NHL)	New Haven Line Station Platform Replacement Program (Darien)				 

C40 Project Status

Project Outcomes



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety



Improves resiliency



Planning Study

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
Connecticut-Westchester (NHL)	WALK Bridge Replacement				 
Connecticut-Westchester (NHL)	TIME-2				 
Connecticut-Westchester (NHL)	WALK Bridge: Enabling Components (CP243, Danbury Dockyard, East Catenary)				 
Connecticut-Westchester (NHL)	WALK Bridge: Enabling Components (Advanced Utilities)				
Connecticut-Westchester (NHL)	New Haven Line Signal System Replacement: Sections 2 & 3 - Norwalk to New Haven				 
Connecticut-Westchester (NHL)	Stamford Station Improvements: Elevators and Escalators Improvements				
Connecticut-Westchester (NHL)	Stamford Station Improvements: Phase 2				
Connecticut-Westchester (NHL)	New Haven Line Network Infrastructure Upgrade Phase 4				
Connecticut-Westchester (NHL)	Stamford Maintenance of Equipment (MOE) Facility				
Connecticut-Westchester (NHL)	Stamford Catenary Improvements				
Connecticut-Westchester (NHL)	Atlantic Street Bridge Project				  
Connecticut-Westchester (NHL)	COS COB Bridge Replacement (TIME-8)				 
Connecticut-Westchester (NHL)	COS COB Bridge Interim Repairs				
Connecticut-Westchester (NHL)	NHL Power Improvement Program - Phase 1				

C40 Project Status



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety



Improves resiliency



Planning Study

Project Outcomes

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
Connecticut-Westchester (NHL)	COS COB Bridge Mechanical and Electrical Repairs				 
Connecticut-Westchester (NHL)	NHL Power Improvement Program - Phase 2				  
Connecticut-Westchester (NHL)	NHL Power Improvement Program - Phase 3				  
Connecticut-Westchester (NHL)	TIME-5				  
Connecticut-Westchester (NHL)	Substation 128 and 178 replacement				  
Connecticut-Westchester (NHL)	Overhead Bridge Rehabilitation Program				
New York City Metro	Penn Station Access				    
Connecticut-Westchester (NHL)	Pelham Substation Replacement				  
New York City Metro	Pelham Bay Bridge Replacement Project				 
New York City Metro	Next Generation Acela Infrastructure Upgrades: Sunnyside Yard				
New York City Metro	Harold Interlocking				  
New York City Metro	Airo Facilities: Sunnyside Yard				 
New York City Metro	Q Interlocking C&S Equipment Replacement Project				
New York City Metro	Sunnyside Yard Watermain Upgrades				 

C40 Project Status

Project Outcomes



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety




Improves resiliency




Planning Study

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
New York City Metro	Sunnyside Yard Frequency Converter Upgrade Project				 
New York City Metro	Airo Facilities: Sunnyside Yard Digital Technology Upgrades				 
New York City Metro	Sunnyside Yard Crew Base Facility Complex				 
New York City Metro	East River Tunnel Rehabilitation Project				      
New York City Metro	River-to-River Rail (R4) Resiliency: West Side Yard				 
New York City Metro	River-to-River Rail (R4) Resiliency: ERT Tunnel Power Upgrades & Flood Mitigation				  
New York City Metro	River-to-River Rail (R4) Resiliency: Queens Portal				 
New York City Metro	Gateway: New York Penn Station Expansion				      
New York City Metro	New York Penn Station: NJ TRANSIT Near-Term Improvements				 
New York City Metro	New York Penn Station: Central Concourse				
New York City Metro	PSCC NY 400 Building Backup Generator Replacement				
New York City Metro	PSNY Fire Protection Improvements				 
New York City Metro	NYP Crew Base Renovation				
New York City Metro	NYP 7th And 32nd Entrance Renovation				 

C40 Project Status



Project Outcomes



Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
New York City Metro	New York PSCC - Building Renovations				
New York City Metro	New York Penn Station Escalator Replacement				
New York City Metro	CETC NY SCADA Phase II				 
New York City Metro	Penn Station NY Customer NOW Refresh Program				
New York City Metro	NYP East Block Security Bollards				
New York City Metro	Moynihan Station Infrastructure Improvement				
New York City Metro	Penn Station Control Center Security Enhancement				 
New York City Metro	New York Penn Station Phase III Security Enhancement				
New York City Metro	New York Penn Station Transformation				     
New York City Metro	Gateway: Hudson Yard Concrete Casing 3				 
New York City Metro	Hudson Yards 33rd Street Egress Ventilation System				  
New York City Metro	Gateway: Hudson Tunnel Project				     
New York City Metro	Gateway: Highline Renewal and State of Good Repair				   
New York City Metro	Mainline Scanners				

C40 Project Status

Project Outcomes



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety





Improves resiliency



Planning Study

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
New York City Metro	Gateway: Secaucus Station and Loop Tracks				   
New York City Metro	New Hackensack Substation 42 Control House Project				
New York City Metro	Kearny Transmission Upgrades Project				  
New York City Metro	Gateway: Portal North Bridge				  
New York City Metro	Gateway: Portal South Bridge				  
New York City Metro	Gateway: Sawtooth Bridges Replacement Project				      
New York City Metro	Kearny Sub 41 Relocation Design and Construction				
New York City Metro	Gateway: Dock Bridge Rehabilitation Project				   
New York City Metro	Choke Point Relief: Westbound Waterfront Connection				  
New York City Metro	Gateway: NJ TRANSIT Gateway Storage Yard				  
New York City Metro	Gateway: Newark to Harrison Systems Modernization Project				      
New York City Metro	Newark Penn Station: Platform Rehabilitation (A, B, C)				
New York City Metro	Newark Penn Station: Platform Rehabilitation				 
New York City Metro	Newark Penn Station 2.0: Master Plan and Reimagined Icon				 

C40 Project Status



Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
New York City Metro	Newark Penn Station: State of Good Repair Rehabilitation				 
New York City Metro	County-Newark Catenary Upgrades				  
New York City Metro	Newark Penn Station Platform A Extension				 
New York City Metro	Bridge Replacement South St. Station, Newark NJ AN MP 9.65				
New York City Metro	Hunter Yard Maintenance of Way Facilities Upgrades				
New York City Metro	Hunter Flyover				 
New York City Metro	North Elizabeth Station Improvements				 
New York City Metro	New York Metro Signal System Upgrades to 562 Program Phase 1: County to Elmora				  
New York City Metro	New Jersey Bridge Replacement - Main Street, Inman Ave, Lehigh Valley RR				
New York City Metro	Metropark Station Improvements				
New York City Metro	Metuchen Station Improvements				 
New York City Metro	Edison Station Improvements				 
New York City Metro	New Brunswick Station Improvements				 
New York City Metro	Jersey Avenue Station Improvements				  

C40 Project Status

Project Outcomes



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety





Improves resiliency



Planning Study

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
New York City Metro	Delco Lead				
New York City Metro	Midline Loop				  
New York City Metro	North Brunswick Station				  
New York City Metro	Adams Substation				  
New York City Metro	Clark to Ham Constant Tension Upgrade Project				 
New York City Metro	Ham Interlocking Renewal Project				
New York City Metro	Trenton Transit Center: State of Good Repair Program				 
Mid-Atlantic North	New York Metro Signal System Upgrades to 562 Program Phase 2: West Fair to Holmes				  
Mid-Atlantic North	Regional Rail Master Plan Implementation Program				
Mid-Atlantic North	Regional Rail Master Plan Implementation (Trenton and Wilmington/Newark lines)				
New York City Metro	Washington St Bridge Replacement				
Mid-Atlantic North	Grundy Interlocking				   
Mid-Atlantic North	Bristol Station on the Trenton Line				 
Mid-Atlantic North	Cornwells Heights Station Reconfiguration on the Trenton Line				 

C40 Project Status



Project Outcomes



Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
Amtrak System-wide	Mid-Atlantic Division Static & Transmission Wire Replacement				 
Mid-Atlantic North	Richmond Static Frequency Converter #4 Renewal				 
Mid-Atlantic North	Frankford Junction Improvement Project (IRSIP)				
Mid-Atlantic North	North Philadelphia Infrastructure				    
Mid-Atlantic North	30th Street West Catenary Replacement				
Mid-Atlantic North	Harrisburg Line Interlocking Improvements: Zoo - Phase 1 (Early Action)				
Mid-Atlantic North	Mid-Atlantic OCS Replacement Program Phase 1: Zoo to Paoli				 
Mid-Atlantic North	52nd Street PA Undergrade Bridge Upgrades				
Mid-Atlantic North	Harrisburg Line Capacity Improvements: Bidirectional Signaling - Paoli to Overbrook				 
Mid-Atlantic North	Keystone Line Interlocking SOGR Program – Phase 2: Wynnefield				
Mid-Atlantic North	High-level platforms at Overbrook Station				 
Mid-Atlantic North	High-level platforms at Merion Station				 
Mid-Atlantic North	Wynnewood Station Improvements				 
Mid-Atlantic North	High-level platforms at Narbeth Station				 

C40 Project Status

Project Outcomes



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety



Improves resiliency



Planning Study

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
Mid-Atlantic North	Ardmore Transportation Center on the Paoli/Thorndale Line (Phase 1 ADA Improvements)				 
Mid-Atlantic North	Harrisburg Line: Villa - Bryn Mawr Project				  
Mid-Atlantic North	Villanova Station on the Paoli/Thorndale Regional Rail Line (Phase 2 ADA Improvements)				 
Mid-Atlantic North	Devon Station Improvements				 
Mid-Atlantic North	Mid-Atlantic OCS Replacement Program Phase 3: Paoli to Thorn				
Mid-Atlantic North	Paoli Transportation Center on the Paoli/Thorndale Line (Phase 2)				  
Mid-Atlantic North	Harrisburg Line Interlocking Improvements: Paoli				  
Mid-Atlantic North	Harrisburg Line Signal Upgrade: Park to Zoo				 
Mid-Atlantic North	Paoli Transportation Center on the Paoli/Thorndale Line (Phase 3 - Garage)				 
Mid-Atlantic North	Malvern Station on the Paoli/Thorndale Line				 
Mid-Atlantic North	Frazer Rail Shop and Yard Expansion (Phase 3)				  
Mid-Atlantic North	Harrisburg Line: West of Exton Commuter Service and Infrastructure Alignment (Park Interlocking)				     
Mid-Atlantic North	Keystone Line Interlocking SOGR Program – Phase 1: Potts				  
Mid-Atlantic North	Downingtown Station Improvements				 

C40 Project Status



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety



Improves resiliency



Planning Study

Project Outcomes

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
Mid-Atlantic North	Coatesville Station Improvements				 
Mid-Atlantic North	Parquesburg Station Improvements				 
Mid-Atlantic North	Harrisburg Line: Atglen Turnback and Associated Infrastructure				   
Mid-Atlantic North	Harrisburg Line: Conestoga to Royalton ET Supply Transmission Line Replacement				
Mid-Atlantic North	Conestoga Substation Improvements Project				
Mid-Atlantic North	Lancaster Station Improvements				 
Mid-Atlantic North	Lancaster PA Platform & Roof Replacement				  
Mid-Atlantic North	Lancaster APD Relocation				 
Mid-Atlantic North	Harrisburg PA Train Shed Improvements				 
Mid-Atlantic North	Airo Facilities: Harrisburg				
Mid-Atlantic North	William H. Gray III 30th Street Station Redevelopment				  
Mid-Atlantic North	Southwest Connection Improvement Project				  
Mid-Atlantic North	Airport Corridor Improvements				  
Mid-Atlantic North	Airo Facilities: Penn Coach Yard				 

C40 Project Status

Project Outcomes



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety



Improves resiliency



Planning Study

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
Mid-Atlantic North	Penn Coach Yard Paving Improvements Project				
Mid-Atlantic North	Penn Coach Yard Water Main Replacement Project				
Mid-Atlantic North	Airo Facilities: Penn Coach Yard Digital Technology Upgrades				 
Mid-Atlantic North	30th Street Access Curves and Track Reconfiguration (IRSIP)				 
Mid-Atlantic North	Marcus Hook Station on the Wilmington Line				 
Mid-Atlantic North	Chester Bridges Modernization Project (IRSIP)				 
Mid-Atlantic North	Chester City Transportation Center Multi-Modal & ADA Improvements				   
Mid-Atlantic North	Mid-Atlantic OCS Replacement Program Phase 2: Brill to Landlith				 
Mid-Atlantic North	Wilmington Maintenance of Equipment Facility: Complex Replacement				
Mid-Atlantic North	Wilmington DE Energy Efficiency & Asset Improvement project				   
Mid-Atlantic North	Wilmington Training Center Parking Access Improvements Project				 
Mid-Atlantic North	Wilmington Platform Upgrades				 
Mid-Atlantic North	Churchman's Crossing Improvements				 
Mid-Atlantic North	Thomas R. Carper Newark Station				  

C40 Project Status



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety



Improves resiliency



Planning Study

Project Outcomes

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
Mid-Atlantic North	Chrysler Yard Site Improvements				   
Amtrak System-wide	Infrastructure Renewal and Speed Improvement Program				
Mid-Atlantic South	Mid-Atlantic South Signal System Upgrades to 562 Project				  
Mid-Atlantic South	New C&S Facility - Perryville, MD				
Mid-Atlantic South	Susquehanna River Bridge Replacement Program				   
Mid-Atlantic South	Aberdeen, MD High Level Platforms Project				      
Mid-Atlantic South	Aberdeen Station SOGR				
Mid-Atlantic South	Bush River Bridge Replacement Program				 
Mid-Atlantic South	Bush and Chelsea Interlockings and Curve Modifications Project				 
Mid-Atlantic South	Gunpowder River Bridge Replacement Program				 
Mid-Atlantic South	Gunpow Substation 18 New Prefabricated Control House				
Mid-Atlantic South	MARC NEC Train Storage Preservation Project				 
Mid-Atlantic South	Martin Airport Station Accessibility Improvements, NEPA & 100% Design				 
Mid-Atlantic South	Martin's Yard NEC Switch Modernization Project				

C40 Project Status

Project Outcomes



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety



Improves resiliency



Planning Study

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
Mid-Atlantic South	New C&S Facility - Middle River, MD				
Mid-Atlantic South	Baltimore Station Canopy Restoration				 
Mid-Atlantic South	Paul Interlocking Improvement Project (IRSIP)				  
Mid-Atlantic South	Baltimore & Potomac Tunnel Replacement Program				    
Mid-Atlantic South	Next Generation Acela Infrastructure Upgrades: Baltimore Penn Station				    
Mid-Atlantic South	Baltimore Penn Station: Master Plan				
Mid-Atlantic South	Baltimore Penn Station Platform Addition Track 1				
Mid-Atlantic South	Bridge To Burgos Catenary Renewal				 
Mid-Atlantic South	Baltimore Red Line, Planning & 100% Design				
Mid-Atlantic South	Penn-Camden Connector, Planning, NEPA, & 30% Design				 
Mid-Atlantic South	BWI 4th Track Phase 1				   
Mid-Atlantic South	BWI Station, UpGrade Automatic Door Operators and Air Curtain				
Mid-Atlantic South	BWI Station Md - Station Improvements				 
Mid-Atlantic South	Grove Interlocking Improvement Project (IRSIP)				  

C40 Project Status



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety



Improves resiliency



Planning Study

Project Outcomes

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
New York City Metro	Haynes Interlocking Improvement Project (IRSIP)				  
Mid-Atlantic South	Installation of New Communication Hut and Antenna				
Mid-Atlantic South	Jericho Park Frequency Converter Replacement				 
Mid-Atlantic South	Burgos Interlocking				   
Mid-Atlantic South	Next Generation Acela Infrastructure Upgrades: New Carrollton Station				      
Mid-Atlantic South	New Carrollton Station: State of Good Repair Improvements				
Mid-Atlantic South	Airo Facilities: Ivy City Yard				 
Mid-Atlantic South	Ivy City Potable Water System Replacement Project				   
Mid-Atlantic South	Washington Terminal Complex Train Control System Renewal				 
Mid-Atlantic South	Airo Facilities: Ivy City Yard Digital Technology Upgrades				 
Amtrak System-wide	Next Generation Acela Infrastructure Upgrades: Safety Mitigation				 
Mid-Atlantic South	Washington Union Station: Claytor Concourse Modernization Program				
Mid-Atlantic South	Washington Union Station: Subbasement Program				
Mid-Atlantic South	Washington Union Station: Station Expansion Project				      

C40 Project Status

Project Outcomes



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety



Improves resiliency



Planning Study

Region	Project Name	Project Status	Active Before 2030	Active After 2030	Project Outcomes - NECC Analysis
Mid-Atlantic South	Washington Union Station: Near Term Rail Program				
Mid-Atlantic South	WAS DC Platform 17/18 Structural Improvements				  
Mid-Atlantic South	WAS DC Platform 16/17 Refresh				  
Mid-Atlantic South	WAS DC Handrail And Station Improvements				 
Mid-Atlantic South	WAS DC Escalator Enclosures North Hangar				 
Mid-Atlantic South	Washington East Loading Dock Security Enhancement				
Mid-Atlantic South	Washington Union Station Enabling Project 1 - Catenary Sectionalization				
Mid-Atlantic South	Washington Union Station Enabling Project 2 - Overhead Catenary Support Structures				
Mid-Atlantic South	Washington Union Station Enabling Project 3 - Signal Design for Track Reconfiguration				 
Mid-Atlantic South	Washington Union Station Enabling Project 4 - Terminal Switch Modernization				  
Mid-Atlantic South	Washington Union Station Enabling Project 5 - K-Tower Relocation				 
Mid-Atlantic South	Washington Union Station Enabling Project 6 - CP Avenue Modifications				   
Mid-Atlantic South	Washington Union Station Enabling Project 7 - Brunswick Lead Modifications				
Mid-Atlantic South	Washington First Street Tunnel Project				      

C40 Project Status



Shovels in the Ground



Designing an Upgraded Northeast Corridor



Focusing on the Future



Contributes to SOGR



Reduces trip time



Increases capacity



Increases service reliability



Expands or establishes electrified service



Expands ADA accessibility



Expands intercity rail service



Expands commuter rail service



Enhances safety



Improves resiliency



Planning Study

Project Outcomes

Page Intentionally Left Blank

FY26-30 Capital Investment Plan (CIP)

The Capital Investment Plan is required by 49 U.S.C. §24904(b). Per statute, this annual plan must integrate individual capital plans developed by Amtrak, States, and commuter authorities that cover a period of five fiscal years. The CIP is required to demonstrate the costs associated with capital investments, Federal and non-Federal funding allocations, and status of cost-sharing agreements pursuant to the Policy.

The CIP must be reviewed by Amtrak, States, and commuter authorities before ultimately being submitted to the Secretary of Transportation, U.S. Senate Committee on Commerce, Science and Transportation, and U.S. House of Representatives Committee on Transportation and Infrastructure by November 1. Per 49 U.S.C. §24911(e)(3), the CIP, along with the CONNECT NEC plan, is a precursor to the Federal Railroad Administration's Northeast Corridor Project Inventory, which serves as a pipeline for projects seeking Federal-State Partnership for Intercity Passenger Rail grants.

For this plan, Commission member agencies contribute detailed investment data for all capital projects and programs on the NEC with activity planned to begin or be underway within the next five federal fiscal years. Complete FY26-30 investment detail can be found through an interactive web appendix on the NEC Commission website.

The following Appendix pages include a subset of investment information provided by member agencies and are aligned with the direction set by the FRA's Notice of Approach for its NEC Project Inventory (released April 2024). Investments may include improvement and capital renewal components regardless of investment type.

Investment Type

Major Backlog: Projects necessary for achieving a state of good repair, but not undertaken on a routine basis.

Capital Renewal: Routine repair and replacement of basic infrastructure.

Improvement: Replacement of existing assets with markedly superior ones or introduction of new assets.

Stations: Projects to repair, replace, modernize, or improve an existing station, occurring primarily within the boundaries of the station property, or projects to construct an expanded, new, or replacement station.

Planning Studies: Projects that include only planning activities and have no associated construction in current form.

Investment Classification

Programs: Infrastructure maintenance and/or renewal work included in an infrastructure owner's capital plan. Programs are generally ongoing (i.e., do not have discrete start and end dates); however, annual activities within the broader programs are typically bound geographically and have discrete start and end dates. By definition, programs are considered active (i.e., have committed funding in hand to advance work over the next year).

Projects: Discrete investments at a single location with a clear start and end.

Status in Capital Investment Plan

Active: Investments with preconstruction or construction activity in the first year of the plan. Active projects must have secured funding for at least the phase underway in the upcoming year. However, active projects may not yet be fully funded, and many require additional funding beyond FY26.

Future: Investments with project activity starting in years in two through five of the CIP are categorized as "future projects". These projects typically have received no funding, or have only received funding for work that has already been completed and now the project is on hold. These projects could advance in the next five years with additional funding.

FY26 (Year One) Information

Year One of the five-year plan serves as an implementation plan reflecting NEC stakeholders' collective fiscal- and resource-constraints. Commission member agencies submit additional details on specific plans for the upcoming fiscal year for active projects and programs. These investments serve as the baseline for the Commission's quarterly infrastructure reporting process as summarized in the NEC Annual Report. For FY26, there is a total planned expenditure of nearly \$7.8 billion across all NEC agencies.

FY26 plan details can be found in the active project and program investment detail pages and on the FY26-30 CIP Web Appendix on the NECC website. Additionally, FY26 summary information, including planned BCC-eligible spending, can be found at the end of this Appendix.

Figure 1. FY26 Planned Expenditures (Millions)

	Planned Expenditure (\$M)
New England	\$777
Amtrak	\$582
MBTA	\$106
Rhode Island DOT	\$19
Connecticut DOT	\$70
Connecticut-Westchester (NHL)	\$634
Connecticut DOT	\$595
MTA	\$40
New York City Metro	\$4,228
Amtrak	\$1,466
MTA	\$683
Gateway Development Commission	\$1,600
NJ TRANSIT	\$478
Mid-Atlantic North	\$731
Amtrak	\$630
SEPTA	\$41
Pennsylvania DOT	\$60
Delaware DOT	No Planned Expenditure
Mid-Atlantic South	\$1,276
Amtrak	\$1,201
MDOT MTA / MARC	\$75
VRE	No Planned Expenditure
Amtrak System-wide	\$144
Amtrak	\$144
Total	\$7,796

Sample Project Name

Project Sponsor: Agency responsible for submitting primary federal grant application

Submitting Agency: NEC agency responsible for submitting NECC capital planning and program delivery reporting data

Benefit: Shared intercity-commuter, Sole intercity, or Sole commuter

Project Type:

- **Capital Renewal:** routine repair and replacement of basic infrastructure
- **Major Backlog:** projects necessary for achieving a state of good repair, but not undertaken on a routine basis
- **Improvement:** replacement of existing assets with markedly superior ones or introduction of new assets
- **Stations:** projects to repair, replace, modernize, or improve an existing station, occurring primarily within the boundaries of the station property, or projects to construct an expanded, new, or replacement station
- **Planning Studies:** projects that include only planning activities and have no associated construction in current form

General Project Information

Full Project Scope	Complete scope for the entire project, including previously completed work and work to be completed beyond fiscal year 2030
Project Justification	Justification for the complete project scope stated above. One sentence description of the transportation problem the project will address

Financial Plan

Project Cost	Total Project Cost:	Total project cost estimate to complete the full scope as described	Escalated Total Project Cost:	Total project cost escalated to Year of Expenditure if necessary
Funding Sources	Total Funding to Date:	Sum of all funding sources (past, present, and future) committed to the entire history of the project from both federal and non-federal agencies	Additional Potential Funding Sources:	Known potential funding sources to complete the full scope of the project, if applicable
Cost Sharing	Potential Cost Sharing Partners: NEC stakeholder agencies or other non-NEC organizations responsible for sharing the cost of a project (does not include federal partners) FY26 Status of Cost Sharing Agreement: FY26 status of PBCA process or other inter-agency negotiations on cost			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Start and end dates of project planning	Complete, In Progress, or Not Started per the submitted project schedule
Development ¹	Start and end dates of project development	
Final Design	Start and end dates of project final design	
Construction	Start and end dates of project construction	

¹ Estimated or Actual NEPA Completion Date: Estimate of the expected NEPA completion date, or actual date if NEPA clearance has already been received

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	Planned fiscal year 2026 expenditure
FY26 BCC Eligible Spend	Indicates if the planned FY26 project activity is BCC-eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Planned fiscal year 2027 - 2030 expenditure

New England



Tower 1 and Cove Interlocking Improvements

Project Sponsor: MBTA
Submitting Agency: MBTA
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	Construct new track, signal, and power infrastructure throughout Tower One and Cove Interlockings outside of South Station to provide immediate operational, reliability and resiliency benefits to MBTA's South Side Commuter Rail system and Amtrak's Northeast Corridor and Lake Shore Limited services. The project was identified as an early action project under the original South Station Expansion program, and design was funded through the FRA's HSIPR (High Speed Intercity Passenger Rail) grant program. Final Design and Construction is funded by State, Joint Benefit BCCs, and FRA's Fed-State for SGR grant program. The goal of this project is to upgrade existing infrastructure and add new systems to address current reliability and resiliency issues that occur within this critical interlocking immediately south of South Station. This Project will upgrade the existing relay-based signal system...[Full scope available on CIP data viewer]
Project Justification	Current track, communication and signal, and power infrastructure at Tower 1 and Cove Interlockings are at the end of their useful life and experience constant failures, and other reliability issues, which impacts local MBTA service and intercity Amtrak service along the Northeast Corridor.

Financial Plan

Project Cost	Total Project Cost:	\$177,800,000	Escalated Total Project Cost:	\$177,800,000
Funding Sources	Total Funding to Date:	\$169,400,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for SOGR Grant	\$82,400,000		
	Transit agency funding - Bond	\$82,000,000		
	MBTA - State Funding	\$5,000,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MBTA FY26 Status of Cost Sharing Agreement: PBCA			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Mar 2018 - Mar 2022	Complete
Development ¹	Not Available - Dec 2019	Complete
Final Design	Jan 2021 - Jan 2022	Complete
Construction	Oct 2023 - Feb 2028	In Progress

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Exempt

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$31,700,000
FY26 BCC Eligible Spend	\$31,700,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$91,000,000

Back Bay Station Ventilation Improvements - Phase 3

Project Sponsor: MBTA
Submitting Agency: MBTA
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	Design and construction of various ventilation improvements throughout Back Bay Station. Phases 1 and 2 improved air quality on the concourse (upper) level. Phase 3 will focus on air quality improvements on the platform (lower) level and upgrading the emergency ventilation system to current standards. This phase also involves upgrades to the station's electrical power system needed to support the ventilation improvements and future concourse renovations as well as ancillary work on building systems to bring the station back to a state of good repair.
Project Justification	Back Bay Station currently experiences poor air-quality due to diesel locomotives.

Financial Plan

Project Cost	Total Project Cost:	\$59,300,000	Escalated Total Project Cost:	\$71,100,000
Funding Sources	Total Funding to Date:	\$59,300,000	Additional Potential Funding Sources:	
	<i>Transit agency funding - Bond</i>	<i>\$59,300,000</i>		
Cost Sharing	Potential Cost Sharing Partners: MBTA FY26 Status of Cost Sharing Agreement: Sole Commuter			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Nov 2021 - Nov 2022	Complete
Development ¹	Oct 2021 - Jan 2023	Complete
Final Design	Jan 2023 - Dec 2025	Complete
Construction	Nov 2024 - Feb 2026	Complete

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Exempt

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$16,100,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$39,300,000

Airo Facilities: Southampton Street Yard

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Sole intercity
Project Type: Improvement

General Project Information

Full Project Scope	The objective and purpose of the Project is to implement the necessary improvements to Amtrak's Southampton Yard Facility. The necessary improvements are determined based on the 2030 Operating Plan developed by Amtrak's Planning department and a high-level description of maintenance activities from Amtrak's Mechanical department. A new two bay Maintenance and Inspection facility, renovation of the existing High Speed Rail facility into a Maintenance & Inspection facility, renovation of the existing Service and Inspection facility into a two-bay Service and Cleaning facility will enable performance of routine maintenance and inspections, servicing, cleaning, and crew onboarding of the trainset fleet that is being procured and currently in use. The objective of the planning phase is to finalize the location and identify all the requirements needed for the improvements at Southampton Yard ...[Full scope available on CIP data viewer]
Project Justification	Based on the current requirements from the operations planning analysis and trainset maintenance requirements from the Mechanical Department, the projected work at Southampton Yard is to deliver a new 2-bay Maintenance and Inspection (M&I) Facility, renovate the existing 2-bay regional service and i...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$583,000,000	Escalated Total Project Cost:	\$746,600,000
Funding Sources	Total Funding to Date:	\$436,700,000	Additional Potential Funding Sources:	\$146,300,000
	<i>FRA - NEC IIJA Supplemental</i>	<i>\$436,600,000</i>	<i>FRA - NEC IIJA Supplemental</i>	<i>\$146,300,000</i>
	<i>Amtrak - Annual Grant</i>	<i>\$100,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not applicable - Sole Benefit			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2021 - Aug 2023	Complete
Development ¹	Sep 2023 - Jul 2024	Complete
Final Design	Oct 2024 - Feb 2029	Complete
Construction	Apr 2025 - Feb 2029	In Progress

¹Estimated or Actual NEPA Completion Date: May 2024 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$146,300,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$341,100,000

Ruggles Station Accessibility Improvements - Phase 2

Project Sponsor: MBTA
Submitting Agency: MBTA
Benefit: Sole commuter
Project Type: Stations

General Project Information

Full Project Scope	Construction of various code improvements at Ruggles Station. A Massachusetts Architectural Accessibility Board (MAAB) decision was issued that gave the station two years from the completion of Phase 1 to bring the entire station up to code. Improvements include reconstruction of the existing center island Commuter Rail platform, construction of a new elevator serving the Orange Line platform, reconstruction of an existing staircase serving the Orange Line platform from Ruggles Street, repairs to the existing Orange Line platform, as well as the addition of second emergency egress staircases for both the Orange Line and Commuter Rail platforms. It will also include the construction of an accessible ramp at the Columbus Avenue station entrance. Other interior improvements include station-wide lighting upgrades, repairing trip hazards, and the installation of accessible bathrooms, handrail...[Full scope available on CIP data viewer]
Project Justification	Required upgrades to comply with ADA and NFPA 130 fire and life safety codes.

Financial Plan

Project Cost	Total Project Cost:	\$135,000,000	Escalated Total Project Cost:	\$135,000,000
Funding Sources	Total Funding to Date:	\$99,400,000	Additional Potential Funding Sources:	
	<i>Massachusetts - MBTA Capital Funding</i>	<i>\$99,400,000</i>		
Cost Sharing	Potential Cost Sharing Partners: MBTA FY26 Status of Cost Sharing Agreement: Sole Commuter			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Nov 2020 - Jun 2021	Complete
Development ¹	Jun 2021 - Jan 2022	Complete
Final Design	Jan 2022 - Dec 2023	Complete
Construction	Jun 2025 - Dec 2028	In Progress

¹Estimated or Actual NEPA Completion Date: Sep 2022 - NEPA Action Type: Exempt

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$32,300,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$83,800,000

Widett Layover Facility

Project Sponsor: MBTA
Submitting Agency: MBTA
Benefit: Sole commuter
Project Type: Improvement

General Project Information

Full Project Scope	Design and construction of a new layover facility in the Widett Circle neighborhood of South Boston, including new track, communication and signal, and power infrastructure, as well as new facilities for Train & Engine crews, Yardmasters, and Mechanical support staff. Additional capacity will support near an long-term service goals for the MBTA. The MBTA is also coordinating with Amtrak on their layover needs and potential solutions within the Widett Site and South Station Terminal Area. Also includes potential construction of a new traction power substation, and an early action demolition phase for the entire site.
Project Justification	Required to provide additional layover capacity for MBTA operations outside of South Station to accommodate near and long-term service, and

Financial Plan

Project Cost	Total Project Cost:	\$286,500,000	Escalated Total Project Cost:	\$392,500,000
Funding Sources	Total Funding to Date:	Not Available	Additional Potential Funding Sources:	
Cost Sharing	Potential Cost Sharing Partners: MBTA FY26 Status of Cost Sharing Agreement: PBCA			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Unknown
Development ¹	Not Available - Not Available	Unknown
Final Design	Not Available - Not Available	Unknown
Construction	Not Available - Not Available	Unknown

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$3,600,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$3,800,000

South-Side Maintenance and Layover Facility

Project Sponsor: MBTA
Submitting Agency: MBTA
Benefit: Sole commuter
Project Type: Improvement

General Project Information

Full Project Scope	Design and construction of a new heavy maintenance and layover facility at existing Readville Yard 2, including a new equipment maintenance building for repair and overhaul of locomotives and coaches, an expanded layover yard, new welfare and administration facilities for transportation, mechanical, and engineering support staff, new track, communication and signal, and power infrastructure, among other infrastructure.
Project Justification	Considered mitigation for MassDOT's Allston Multimodal program, which will temporarily close the only rail connection between south and north sides of the Commuter Rail network, typically used for MBTA Commuter Rail off-revenue maintenance moves to Boston Engine Terminal in Somerville (north-side), ...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$729,700,000	Escalated Total Project Cost:	\$729,700,000
Funding Sources	Total Funding to Date:	Not Available	Additional Potential Funding Sources:	
Cost Sharing	Potential Cost Sharing Partners: MBTA FY26 Status of Cost Sharing Agreement: Sole Commuter			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Apr 2020 - Apr 2021	Complete
Development ¹	Aug 2021 - Feb 2024	Complete
Final Design	Mar 2024 - Nov 2024	Complete
Construction	May 2025 - Sep 2027	In Progress

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$600,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

Warwick/T.F. Green Airport Station Expansion

Project Sponsor: Rhode Island DOT
Submitting Agency: Rhode Island DOT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This project would expand Warwick/T.F. Green Airport rail station which opened in 2010. In that project, the Rhode Island Airport Corporation constructed a station house and a single high-level platform to support the introduction of MBTA commuter rail services to the Airport and to new communities south of Providence. For this project, RIDOT and Amtrak have proposed expanding the station with additional track and platform capacity to accommodate intercity rail and commuter rail turnback operations. Additionally, this project would accommodate electrification of MBTA service.
Project Justification	The existing Warwick/T.F. Green Airport station does not have capacity to accommodate additional intercity rail.

Financial Plan

Project Cost	Total Project Cost:	\$359,100,000	Escalated Total Project Cost:	\$359,100,000
Funding Sources	Total Funding to Date:	\$3,500,000	Additional Potential Funding Sources:	
	FRA - CRISI Grant	\$2,800,000		
	RIDOT Match - CRISI Grant	\$700,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Mar 2021 - Oct 2024	Complete
Final Design	Oct 2028 - Oct 2030	Not Started
Construction	Jan 2031 - Jan 2033	Not Started

¹Estimated or Actual NEPA Completion Date: Oct 2024 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$600,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$44,600,000

Kingston Improvement Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Sole intercity
Project Type: Capital Renewal

General Project Information

Full Project Scope	The objective of the North Kingston Improvement Project is to improve speeds near Kingston Curve, curve #58 on Amtrak’s AB line on the NEC North End. The existing track geometry limits speed to 130 mph between two existing high-speed rail segments. The current phase of work is project planning, and any future steps in project development, final design, property acquisition, environmental clearances and mitigation, and construction would be dependent on the findings of the project’s planning phase and would take place in coordination with the broader New Haven-Providence Capacity Planning Study.
Project Justification	Increased speed for Acela service between Boston and New York City.

Financial Plan

Project Cost	Total Project Cost:	\$50,000,000	Escalated Total Project Cost:	\$50,000,000
Funding Sources	Total Funding to Date:	\$1,200,000	Additional Potential Funding Sources:	\$400,000
	<i>Amtrak - Annual Grant</i>	<i>\$1,200,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$400,000</i>
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not applicable			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Apr 2024 - Oct 2025	Complete
Development ¹	Not Available - Not Available	Unknown
Final Design	Not Available - Not Available	Unknown
Construction	Not Available - Not Available	Unknown

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: TBD

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$400,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$23,700,000

Veltri Interlocking

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Sole intercity
Project Type: Improvement

General Project Information

Full Project Scope	The scope of this project is the design and construction of a new interlocking, "VELTRI" to be installed at MP 133 on the New Haven to Boston (AB) Line. Scope includes installation of two wired No. 20 crossovers with 14' track centers, new ACSES (PTC) wayside units and transponders with back office system changes to CETC for dispatcher control, power director control and PTC ACSES system software modifications to locomotives and power cars. This work will occur over multiple years.
Project Justification	This existing 18-mile stretch of the right-of-way lacks operational flexibility for maintenance outages and track possessions.

Financial Plan

Project Cost	Total Project Cost:	\$66,600,000	Escalated Total Project Cost:	\$66,600,000
Funding Sources	Total Funding to Date:	\$15,800,000	Additional Potential Funding Sources:	\$15,800,000
	<i>Amtrak - Annual Grant</i>	<i>\$15,500,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$15,800,000</i>
	<i>Amtrak - Other Amtrak</i>	<i>\$300,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not applicable - Sole Benefit			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Aug 2018 - Apr 2024	Complete
Development ¹	Aug 2018 - Sep 2028	Complete
Final Design	Jan 2020 - Mar 2022	Complete
Construction	Aug 2024 - Jun 2028	In Progress

¹Estimated or Actual NEPA Completion Date: Dec 2022 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$15,800,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$35,000,000

Connecticut River Bridge Replacement Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	This project will replace the existing deteriorated bridge with a resilient bridge structure. The project will include design, permitting, NEPA and SHPO compliance, construction, testing/commissioning, acceptance, and closeout of a new two-track bascule bridge at MP 106.8 over the Connecticut River on a new alignment south of the existing circa-1907 movable bridge. Design will provide new track, signal, catenary...[Full scope available on CIP data viewer]
Project Justification	The existing Connecticut River Bridge is a chokepoint on NEC operations and is near the end of its design life.

Financial Plan

Project Cost	Total Project Cost:	\$1,511,000,000	Escalated Total Project Cost:	\$1,511,000,000
Funding Sources	Total Funding to Date:	\$1,270,600,000	Additional Potential Funding Sources:	\$300,000
	FRA - Federal-State Partnership for ICPR Grant	\$826,600,000	Amtrak - Annual Grant	\$300,000
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$148,400,000		
	FRA - Federal-State Partnership for SOGR Grant	\$130,400,000		
	Amtrak - Other Amtrak	\$62,500,000		
	Connecticut Match - Federal-State Partnership for ICPR Grant	\$58,300,000		
	Amtrak - Annual Grant	\$23,400,000		
	Connecticut DOT - State Funding	\$21,100,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: Completed			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	May 2014 - Jan 2017	Complete
Final Design	Jul 2019 - Mar 2024	Complete
Construction	Aug 2024 - Oct 2030	In Progress

¹Estimated or Actual NEPA Completion Date: Jan 2017 - NEPA Action Type: EA

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$301,900,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$766,900,000

State Street Platform Replacement Project

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope Replace station platforms and elevators at State Street Station. This is necessary due to the platforms' deteriorated conditions.

Project Justification The need for platform replacements at these stations are necessary due to their deteriorated condition.

Financial Plan

Project Cost	Total Project Cost:	\$121,500,000	Escalated Total Project Cost:	\$121,500,000
Funding Sources	Total Funding to Date:	Not Available	Additional Potential Funding Sources:	
Cost Sharing	Potential Cost Sharing Partners: Not Available FY26 Status of Cost Sharing Agreement: Not Available			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2022 - Dec 2023	Complete
Development ¹	Jun 2024 - Jul 2025	Complete
Final Design	Jul 2025 - Feb 2027	In Progress
Construction	Aug 2027 - Aug 2033	Not Started

¹Estimated or Actual NEPA Completion Date: Dec 2025 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	Not Available
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$75,000,000

Hartford Station Relocation

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This project will relocate Hartford Station. This project will be coordinated with the relocation of I-84 through Hartford.
Project Justification	The current Hartford station significantly slows both Commuter and Intercity trains as well as creates a capacity bottleneck impacting service growth and on time performance.

Financial Plan

Project Cost	Total Project Cost:	\$628,000,000	Escalated Total Project Cost:	\$628,000,000
Funding Sources	Total Funding to Date:	\$3,200,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$2,600,000		
	Local Match - Federal-State Partnership for ICPR Grant	\$600,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: Completed			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jan 2020 - Jan 2028	In Progress
Development ¹	Feb 2028 - Feb 2030	Not Started
Final Design	Mar 2030 - Jan 2033	Not Started
Construction	Mar 2033 - Dec 2043	Not Started

¹Estimated or Actual NEPA Completion Date: Mar 2030 - NEPA Action Type: EIS

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$200,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$1,400,000

Windsor Locks Railroad Station and Track Improvements

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This project is focused on a new station and interlocking at Windsor Locks as part of the program to rebuild and upgrade infrastructure between New Haven, CT and Springfield, MA.
Project Justification	The existing infrastructure does not support demand for service in Windsor Locks created by the CTrail Hartford Line service that launched in 2018.

Financial Plan

Project Cost	Total Project Cost:	\$103,900,000	Escalated Total Project Cost:	\$103,900,000
Funding Sources	Total Funding to Date:	\$77,500,000	Additional Potential Funding Sources:	
	Connecticut - State Funding	\$60,000,000		
	FRA - CRISI Grant	\$17,500,000		
Cost Sharing	Potential Cost Sharing Partners: Not Available FY26 Status of Cost Sharing Agreement: Not Available			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Nov 2009 - Aug 2019	Complete
Development ¹	Aug 2019 - Dec 2021	Complete
Final Design	Aug 2021 - Nov 2021	Complete
Construction	Aug 2022 - Jun 2025	Complete

¹Estimated or Actual NEPA Completion Date: Dec 2021 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$22,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$10,000,000

Enfield Station

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This project will add an additional station stop in Enfield between New Haven, CT to Springfield, MA. The project includes a single high-level platform, transit connections, parking, and adjacent bridge improvements.
Project Justification	The existing infrastructure does not support demand for service in Enfield created by the CTrail Hartford Line service that launched in 2018.

Financial Plan

Project Cost	Total Project Cost:	\$56,500,000	Escalated Total Project Cost:	\$56,500,000
Funding Sources	Total Funding to Date:	\$34,200,000	Additional Potential Funding Sources:	
	Connecticut - State Funding	\$15,000,000		
	FRA - CRISI Grant	\$13,900,000		
	FTA - Formula Grants	\$2,800,000		
	HUD - HUD	\$2,500,000		
Cost Sharing	Potential Cost Sharing Partners: Not Available FY26 Status of Cost Sharing Agreement: Not Available			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Nov 2009 - Mar 2023	Complete
Development ¹	Jun 2022 - Aug 2024	Complete
Final Design	Oct 2023 - Apr 2025	Complete
Construction	Oct 2025 - Aug 2028	In Progress

¹Estimated or Actual NEPA Completion Date: Aug 2024 - NEPA Action Type: EA/FONSI

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$10,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$20,000,000

Hartford Line Rail Program: Phase 3B Double Track

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	The Phase 3B Double-track Project will improve three single-track sections (totaling approximately 6.2 miles of track improvements) to double track sections with the following additional improvements: -The West Hartford/Hartford segment of work is located from approximate Mile Post (MP) 33.4 at the existing WOOD interlocking through the proposed West Hartford station site to MP 35.2 at the existing CAPITAL interlocking. The Phase 3B Double-track Project includes 2.0 miles of upgraded siding track (existing Parkville Industrial Track) from Class II to Class VI rail (increasing maximum speeds on the segment from 30mph to 110mph), modification of approximately 1,000 feet of freight spur track, replacement and railroad signal upgrades to WOOD and CAPITAL interlockings, and grade crossing safety upgrades at MP 33.57 Oakwood Avenue and MP 34.98 Hamilton Street. -The Windsor/Windsor Locks s...[Full scope available on CIP data viewer]
Project Justification	To increase the frequency and speed of passenger rail service along the Hartford Line rail corridor and to address the current and future intercity transportation needs of Connecticut, Central Massachusetts, Boston, and Vermont

Financial Plan

Project Cost	Total Project Cost:	\$323,000,000	Escalated Total Project Cost:	\$323,000,000
Funding Sources	Total Funding to Date:	\$290,300,000	Additional Potential Funding Sources:	
	<i>FRA - Federal-State Partnership for ICPR Grant</i>	<i>\$206,900,000</i>		
	<i>Connecticut Match - Federal-State Partnership for ICPR Grant</i>	<i>\$41,900,000</i>		
	<i>Local Match - Federal-State Partnership for ICPR Grant</i>	<i>\$41,500,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: Completed			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Nov 2009 - Aug 2012	Complete
Development ¹	Apr 2022 - Oct 2025	Complete
Final Design	Mar 2023 - Oct 2025	Complete
Construction	Aug 2026 - Jun 2030	In Progress

¹Estimated or Actual NEPA Completion Date: Oct 2025 - NEPA Action Type: Re-evaluation

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$30,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$275,000,000

New England: Active Projects Under \$50M

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
Boston Crew Base Renovation	Amtrak	This project seeks to design, renovate and reconfigure spaces for the Amtrak Crew Base (OBS & T&E) in Boston, MA at South Station	Jan 2023 - Mar 2026	\$3,000,000	\$1,900,000	\$600,000
South Station Tie and Rail Replacement	MBTA	Replace ties, rail, guardrails, clips, paid, insulators, and ballast on Tracks 1 thru 13 at South Station	Not Available	\$25,000,000	Not Available	\$3,100,000
Boston Metropolitan Lounge Refresh	Amtrak	The project Phase 1a in FY24/25 scope includes design improvements to customer facing areas and service amenities	Mar 2024 - Sep 2028	\$3,300,000	Not Available	Not Available
Southampton and South Bay Interlocking Upgrades	MBTA	Upgrades to Southampton and to South Bay Interlockings, including installation of DTMF switches at Southampton Street Yard, upgrades to the transformer at the South Bay Interlocking, and installation of backup generators at Broad, Loop, Cabot, and South Bay Interlockings	Oct 2022 - Apr 2026	\$9,200,000	Not Available	Not Available
Airo Facilities: Southampton Street Yard Digital Technology Upgrades	Amtrak	This Project will deliver all aspects of planning, design, deployment, and transition to maintenance of Digital Technology (DT) products and services for Boston Southampton to accommodate the new Airo trainsets	Sep 2021 - Feb 2029	\$10,000,000	\$10,000,000	\$1,700,000
Route 128 Station HVAC Upgrades	Amtrak	This project at the Route 128 station in Massachusetts addresses the deferred deteriorated condition and replacement of the existing HVAC/MECH system, chillers and roof membrane below the chillers	May 2020 - May 2026	\$7,500,000	\$4,100,000	\$3,400,000
Hawk Hot Box and Dragging Equipment Detector Upgrade	MBTA	Installation of Hot Box / Dragging Equipment Detectors on Track 1 and Track 2 at Hawk Interlocking (MP208)	Oct 2022 - Dec 2027	\$1,400,000	Not Available	Not Available
Attleboro Station Improvements	MBTA	Addresses short-term safety issues, defined as "minor routine maintenance activities needed to ensure safety and continued operation at the station"	Aug 2022 - Sep 2027	\$1,700,000	Not Available	\$2,500,000

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
Old Pawtucket Train Station Demolition and Right of Way Improvements	Amtrak	The proposed project is for safety improvements to, and securement of, the Right of Way between Barton Street and Clay Street in Pawtucket / Central Falls, RI, including the demolition of the former and derelict Pawtucket / Central Falls station structure over the Northeast Corridor (NEC) Right of Way at MP 189	Oct 2024 - Sep 2029	\$22,400,000	Not Available	\$100,000
New Haven - Providence Capacity Planning Study	Amtrak	The New Haven-Providence Capacity Improvements will develop and evaluate alternatives to build rail capacity and improve rail performance along the Connecticut and Rhode Island shoreline between New Haven, CT and Providence, RI	Jun 2024 - Jan 2027	\$5,000,000	\$5,000,000	\$3,200,000
Providence Station Improvements	Rhode Island DOT	The Providence Station State of Good Repair and Capacity Project will complete a major renovation and redesign of the station to adequately prepare it for continued, future use	Jan 2017 - Dec 2026	\$29,700,000	\$28,800,000	\$18,700,000
Pawcatuck River RI Bridge Replacement Project	Amtrak	The Pawcatuck River Bridge at MP146	Oct 2019 - Feb 2030	\$38,300,000	\$1,400,000	\$600,000
Westerly Station Platform Improvements	Rhode Island DOT	Platform improvements including repairs to platform edge and installation of 50 foot long mini-high boarding assists	Jun 2023 - Aug 2029	\$6,500,000	Not Available	Not Available
New London Station Lighting And Canopy Upgrades	Amtrak	The existing canopy and site lighting at STA NLC New London, CT is outdated and needs replacement with energy efficient LEDS	Nov 2023 - Oct 2027	\$4,100,000	\$300,000	\$1,200,000
Shore Line East Track & Catenary Improvements (FY22)	Connecticut DOT	This project will install electric catenary over the platform track at New London station to support Shore Line East electric service	Jan 2014 - Jul 2026	\$36,000,000	\$10,000,000	\$1,500,000
New England OTP/Capacity Improvements: Madison Station	Connecticut DOT	This project at Madison Shoreline East Station in Connecticut will construct a new Track 1 platform, enclosed up-and-over pedestrian bridge to track 2 platform	Dec 2022 - Dec 2029	\$33,000,000	\$33,000,000	\$500,000
Guilford Interlocking Renewal	Amtrak	This project will upgrade and replace all signal equipment at Guilford Interlocking, including new houses, microlok 2 upgrade, cable, etc	Apr 2022 - Sep 2028	\$20,900,000	\$800,000	\$3,200,000
New Haven Line Acela Speed Improvements	Amtrak	Develop and implement higher speeds for Acela trains on the New Haven Line	Jan 2025 - Sep 2029	\$10,000,000	Not Available	Not Available

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
West Class Yard Access Improvements	Amtrak	The scope of this project is for the design, permitting, and construction of a replacement structure for the Quinnipiac River Bridge (aka Seagull Bridge) which was demolished in 2021, to provide access into the West Class Yard from the NEC Main Line for the use by production gangs and equipment performing system work such as TLM and Undercutting	Sep 2023 - Dec 2028	\$20,000,000	\$500,000	\$500,000
Springfield Line: Connecticut River Crossing Improvement Project	Amtrak	The objective of the CR Bridge Replacement Study SPG Line is to complete project planning and conceptual design for an improvement or replacement of an existing river crossing at Milepost 49	Jan 2025 - Apr 2038	Not Available	\$10,000,000	\$3,000,000
State Street Crossing Improvement Project	Amtrak	This project is for access improvements to a City Park that is adjacent to Amtrak ROW in Springfield, Mass	Jun 2022 - Sep 2027	\$3,500,000	\$500,000	\$1,700,000
Spring (Springfield, MA) Interlocking Renewal Project	Amtrak	The scope of this project is the design, procurement, permitting, construction, testing, acceptance and closeout of Spring Interlocking located just west of Springfield Station	Oct 2018 - Sep 2027	\$21,100,000	\$7,500,000	\$5,900,000

New England: Future Projects

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost
Attleboro Line Concrete Tie and Rail Replacement	MBTA	Replace aging concrete ties, rail, and ballast between the MA/RI State Line (MP190	Apr 2027 - Oct 2031	\$350,000,000
New England Signal System Upgrades to 562 Project	Amtrak	The scope of this project is the design, construct, test, accept and closeout a new 562 cab without wayside signal system to replace the existing ABS system including new interlockings with new signal houses containing vital microprocessor equipment, new signal heads with clear block aspects, new signal and track wires, and switch machines	Oct 2026 - Apr 2041	\$122,000,000
Regional Rail Capacity Improvements (RI-MA)	Rhode Island DOT	This project will study the capital investments required to increase capacity and reduce travel times along the NEC in Rhode Island in close coordination with MBTA's Phase 1 Rail Vision efforts and Amtrak's projects	Jan 2027 - Nov 2028	\$6,000,000
South Station Expansion	MBTA	Design and construction of an expanded South Station to increase terminal rail capacity and associated layover capacity, and meet current and anticipated future high-speed, intercity, regional and urban rail service	Sep 2012 - Sep 2030	\$2,250,900,000
Hartford Line Station Program (Design)	Connecticut DOT	This project is a multi-year initiative that funds the design of the Hartford Line Stations	Nov 2009 - TBD	\$55,500,000
Airo Facilities: Springfield	Amtrak	Scope includes 2 station storage tracks	Not Available	\$27,600,000

Connecticut-Westchester (NHL)



New Haven Line Signal System Replacement: Section 1 - Greenwich to Norwalk

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	Replacement of the New Haven Line wayside cab signal system from Greenwich (CP229) to Norwalk (CP243) to support higher capacity, reduce minimum supportable headway between trains, and enhance reliability especially when recovering from service disruptions. The project includes modifying the signal block lengths to increase train capacity between interlocking and to increase speed where possible. This project is part of a master resignalization plan (Segments 1-4) for the Metro-North NHL. The project includes replacement of signal houses, cases, and equipment and installation of new railroad signal, communication, power and fiber optic infrastructure.
Project Justification	The existing signal system on the New Haven Line between Greenwich and Norwalk restricts service reliability and does not support minimum headways.

Financial Plan

Project Cost	Total Project Cost:	\$128,700,000	Escalated Total Project Cost:	\$128,700,000
Funding Sources	Total Funding to Date:	\$128,700,000	Additional Potential Funding Sources:	
	<i>Connecticut - State Bonds</i>	<i>\$128,700,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Not Available FY26 Status of Cost Sharing Agreement: Not Available			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Mar 2013 - Feb 2014	Complete
Development ¹	Mar 2014 - Nov 2014	Complete
Final Design	Dec 2014 - Jun 2016	Complete
Construction	Apr 2017 - Dec 2027	In Progress

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$4,000,000
FY26 BCC Eligible Spend	\$4,000,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$1,000,000

New Haven Line Yard and Facility Program - Design and Program Management

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Sole commuter
Project Type: Improvement

General Project Information

Full Project Scope	This project is a multi-year initiative that receives funding on an annual basis to store and maintain the rail fleet and spare parts. Connecticut received \$9 million in FTA Emergency Relief funds to install a backup feeder as an alternative power source at New Haven Yard, as well as the addition of other potential yard facilities in places such as East Bridgeport. Additional funding would design and construct other modernization elements, including new facilities to improve efficiency and allow for growth.
Project Justification	The existing New Haven Line rail fleet storage and maintenance yard is in need of additional facilities to improve efficiency and allow for growth.

Financial Plan

Project Cost	Total Project Cost:	\$300,000,000	Escalated Total Project Cost:	\$300,000,000
Funding Sources	Total Funding to Date:	\$502,500,000	Additional Potential Funding Sources:	
	Connecticut - State Funding	\$359,300,000		
	FTA - Formula Grants	\$134,200,000		
	FTA - Emergency Relief Program (Hurricane Sandy)	\$9,000,000		
Cost Sharing	Potential Cost Sharing Partners: Not Available FY26 Status of Cost Sharing Agreement: Not Available			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jun 2006 - Not Available	In Progress
Development ¹	Not Available - Not Available	Unknown
Final Design	Not Available - Not Available	Unknown
Construction	Not Available - Not Available	Unknown

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$10,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$30,000,000

New Haven Line Yard and Facility Program: Car and Diesel Shop Rehabilitation

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Sole commuter
Project Type: Improvement

General Project Information

Full Project Scope	The proposed improvements for the Car Shop include complete rehabilitation of all interior and exterior features of the shop except for the steel frame, building foundations, and electrical room. The proposed improvements for the Diesel Shop include rehabilitation of the shop as needed to improve the efficiency of the operations and the working conditions for the personnel.
Project Justification	Both facilities share a common wall and are in need of upgrades and repairs to bring them up to current building codes and safety requirements as well as operational improvements to better service the fleets.

Financial Plan

Project Cost	Total Project Cost:	\$210,000,000	Escalated Total Project Cost:	\$210,000,000
Funding Sources	Total Funding to Date:	\$210,000,000	Additional Potential Funding Sources:	
	FTA - Formula Grants	\$168,000,000		
	Connecticut - State Funding	\$42,000,000		
Cost Sharing	Potential Cost Sharing Partners: Not Available FY26 Status of Cost Sharing Agreement: Not Available			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jan 2007 - May 2013	Complete
Development ¹	May 2013 - Oct 2023	Complete
Final Design	Dec 2023 - Jan 2025	Complete
Construction	Oct 2025 - Sep 2030	In Progress

¹Estimated or Actual NEPA Completion Date: Dec 2024 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$48,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$158,000,000

New Haven Union Station Improvements - West Lot Multimodal Hub

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This project will address off-rail operating conditions at New Haven Union Station, improving multimodal connectivity and circulation.
Project Justification	The project will connect commuters, TNC, and Bus riders to the New Haven Union Station.

Financial Plan

Project Cost	Total Project Cost:	\$65,000,000	Escalated Total Project Cost:	\$65,000,000
Funding Sources	Total Funding to Date:	Not Available	Additional Potential Funding Sources:	\$65,000,000
			Connecticut - State Funding	\$65,000,000
Cost Sharing	Potential Cost Sharing Partners: Connecticut DOT, Amtrak FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Nov 2021 - Oct 2022	Complete
Development ¹	Jan 2023 - Sep 2025	Complete
Final Design	Sep 2025 - Dec 2027	In Progress
Construction	May 2028 - Jul 2030	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Possible CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$5,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$65,000,000

DEVON Bridge Interim Repairs

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	Perform SOGR items to the aging Housatonic River Bridge to improve reliability for Amtrak and Metro-North riders, as well as maritime traffic, until such time as the bridge can be completely replaced under a future project. Perform structural repairs to the seven span bridge.
Project Justification	To ensure the bridge can be structurally reliable until the replacement can occur. The bridge currently has an overall rating of 3 out of 9 and is considered in serious condition.

Financial Plan

Project Cost	Total Project Cost:	\$157,000,000	Escalated Total Project Cost:	\$157,000,000
Funding Sources	Total Funding to Date:	\$157,200,000	Additional Potential Funding Sources:	
	<i>FRA - Federal-State Partnership for ICPR Grant</i>	<i>\$119,300,000</i>		
	<i>Connecticut Match - Federal-State Partnership for ICPR Grant</i>	<i>\$22,100,000</i>		
	<i>Connecticut - State Funding</i>	<i>\$8,000,000</i>		
	<i>Amtrak Match - Federal-State Partnership for ICPR Grant</i>	<i>\$7,800,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jan 2015 - May 2021	Complete
Development ¹	Jun 2021 - Apr 2025	Complete
Final Design	Apr 2025 - May 2025	Complete
Construction	Mar 2026 - Jun 2027	In Progress

¹Estimated or Actual NEPA Completion Date: Apr 2025 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$30,000,000
FY26 BCC Eligible Spend	\$30,000,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$100,000,000

DEVON Bridge Replacement

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	This project would replace the functionally obsolete 111-year-old Devon Bridge. The bridge, which carries four New Haven Line tracks over the Housatonic River, has experienced serious deterioration, and is the next most critical movable bridge for replacement on the New Haven Line portion of the NEC after the Walk Bridge Program. Additional funding is required for design and construction of a replacement bridge.
Project Justification	Aging movable bridges pose a big risk of long-term major disruption of service along the NEC. The structure requires constant maintenance, is functionally obsolete, and well beyond its useful life.

Financial Plan

Project Cost	Total Project Cost:	\$3,074,000,000	Escalated Total Project Cost:	\$3,074,000,000
Funding Sources	Total Funding to Date:	\$322,400,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$245,900,000		
	Connecticut Match - Federal-State Partnership for ICPR Grant	\$45,500,000		
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$16,000,000		
	FTA - Formula Grants	\$12,000,000		
	Connecticut Match - Formula Grants	\$3,000,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jun 2016 - Mar 2025	Complete
Development ¹	Apr 2025 - Apr 2027	In Progress
Final Design	May 2027 - Dec 2029	Not Started
Construction	Jul 2030 - Aug 2038	Not Started

¹Estimated or Actual NEPA Completion Date: Apr 2027 - NEPA Action Type: EA/FONSI

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$15,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$165,000,000

TIME-1

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	Reconstruct seven bridges and bring all track to Federal Railroad Administration (FRA) Class 6 standards. Additional work includes realigning track for wider spacing and superelevation...[Full scope available on CIP data viewer]
Project Justification	The current three-mile stretch of track in Bridgeport limits track speed. The project will replace old rail infrastructure like bridges, catenaries etc.

Financial Plan

Project Cost	Total Project Cost:	\$1,725,000,000	Escalated Total Project Cost:	\$1,725,000,000
Funding Sources¹	Total Funding to Date:	\$350,600,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$243,600,000		
	Connecticut DOT Match - CRISI Grant	\$31,800,000		
	Connecticut - State Bonds	\$26,000,000		
	Connecticut Match - Federal-State Partnership for ICPR Grant	\$17,000,000		
	FRA - CRISI Grant	\$12,000,000		
	Local Match - Federal-State Partnership for ICPR Grant	\$11,200,000		
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$6,000,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: In progress			

¹See CIP Data Viewer for all funding sources

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2020 - Mar 2023	Complete
Development ²	Mar 2023 - Jul 2024	Complete
Final Design	Aug 2024 - Dec 2026	Complete
Construction	Feb 2026 - Dec 2031	In Progress

²Estimated or Actual NEPA Completion Date: Jul 2024 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$15,000,000
FY26 BCC Eligible Spend	\$15,000,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$260,000,000

SAUGATUCK River Bridge Replacement (TIME-4)

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	Replace the aging Saugatuck River Bridge (1905) with a Fixed Bridge to improve reliability for Amtrak and Metro-North riders, as well as maritime traffic. Improve MAS from 70mph to 90mph. Requires replacement of Saugatuck Ave Bridge, raising 2500' of track, new catenary throughout track raise, rebuild Westport Station Platform, Replace Compo Road Bridge. This project is also referred to as TIME-4.
Project Justification	Aging movable bridges pose a big risk of long-term major disruption of service along the NEC. These structures require constant maintenance, are functionally obsolete, and well beyond their useful life.

Financial Plan

Project Cost	Total Project Cost:	\$1,071,000,000	Escalated Total Project Cost:	\$1,071,000,000
Funding Sources	Total Funding to Date:	\$29,300,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$23,200,000		
	Connecticut Match - Federal-State Partnership for ICPR Grant	\$4,200,000		
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$1,600,000		
	Connecticut - State Funding	\$300,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Sep 2005 - Dec 2027	In Progress
Development ¹	Dec 2027 - Sep 2028	Not Started
Final Design	Sep 2028 - Jan 2031	Not Started
Construction	Jul 2031 - Jul 2038	Not Started

¹Estimated or Actual NEPA Completion Date: Sep 2028 - NEPA Action Type: EA/FONSI

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$3,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$30,000,000

New Haven Line Station Platform Replacement Program (New Haven)

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope Replace station platforms and elevators at the New Haven Union Station and State Street. This is necessary due to the platforms' deteriorated conditions.

Project Justification The need for platform replacements at these stations are necessary due to their deteriorated condition.

Financial Plan

Project Cost	Total Project Cost:	\$373,300,000	Escalated Total Project Cost:	\$373,300,000
Funding Sources	Total Funding to Date:	\$15,000,000	Additional Potential Funding Sources:	
	Connecticut DOT - State Bonds	\$15,000,000		
Cost Sharing	Potential Cost Sharing Partners: Connecticut DOT,Amtrak FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2022 - Dec 2023	Complete
Development ¹	Jul 2024 - Jun 2025	Complete
Final Design	Jul 2025 - Feb 2027	In Progress
Construction	Aug 2027 - Aug 2033	Not Started

¹Estimated or Actual NEPA Completion Date: Dec 2025 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$6,000,000
FY26 BCC Eligible Spend	\$6,000,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$80,000,000

TIME-2

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The project scope consists of the replacement or rehabilitation of the New Haven Line Railroad Bridges over Strawberry Hill Avenue, East Avenue, Osborne Avenue, and Fort Point Street. In addition, Fort Point Street will be realigned with South Smith Street. The project scope also includes improvements to the East Norwalk Station as part of the East Avenue Bridge project, replacement of Retaining Wall 427, and the reconstruction of East Avenue between Fort Point and Winfield Streets (includes utility work). These bridges fall under the umbrella of the larger TIME (Track Improvement Mobility Enhancement) program being executed along the New Haven Line to reduce commuter travel times and are grouped together as TIME-2.
Project Justification	The current condition of the aging Fort Point Street, Osborne Avenue, East Avenue, and Strawberry Hill Avenue bridges, along with the deteriorating retaining wall, diminishes reliability for Amtrak and Metro-North (MNR) service.

Financial Plan

Project Cost	Total Project Cost:	\$473,000,000	Escalated Total Project Cost:	\$473,000,000
Funding Sources	Total Funding to Date:	\$228,200,000	Additional Potential Funding Sources:	
	FTA - Formula Grants	\$150,400,000		
	Connecticut Match - Formula Grants	\$37,600,000		
	Connecticut DOT - State Funding	\$21,500,000		
	FTA - CPF/CDS	\$15,000,000		
	Connecticut Match - CPF/CDS	\$3,800,000		
Cost Sharing	Potential Cost Sharing Partners: Not Available FY26 Status of Cost Sharing Agreement: Not Available			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jul 2014 - Aug 2023	Complete
Development ¹	Jul 2014 - Jul 2017	Complete
Final Design	Nov 2019 - Oct 2022	Complete
Construction	Aug 2023 - Aug 2028	In Progress

¹Estimated or Actual NEPA Completion Date: Oct 2022 - NEPA Action Type: Multiple

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$80,000,000
FY26 BCC Eligible Spend	Not Available
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$200,000,000

WALK Bridge Replacement

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	The Walk Bridge is a four-track railroad bridge that crosses the Norwalk River, connecting South and East Norwalk, CT. Built in 1896, it is one of the oldest movable bridges in the region. The 564-foot long, swing bridge is part of Metro-North Railroad's (MNR) New Haven Line and Amtrak's Northeast...[Full scope available on CIP data viewer]
Project Justification	The aging movable bridge poses a significant risk of long-term major disruption of service along the Northeast Corridor (NEC). It requires constant maintenance, is functionally...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$1,670,000,000	Escalated Total Project Cost:	\$1,670,000,000
Funding Sources¹	Total Funding to Date:	\$1,430,800,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$465,000,000		
	Connecticut - State Bonds	\$200,000,000		
	FTA - Emergency Relief Program (Hurricane Sandy)	\$161,000,000		
	Connecticut DOT - State Funding	\$158,700,000		
	FRA - Federal-State Partnership for SOGR Grant	\$109,600,000		
	Connecticut Match - Federal-State Partnership for ICPR Grant	\$87,200,000		
	FTA - Formula Grants	\$77,500,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: Completed			

¹See CIP Data Viewer for all funding sources

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jul 2014 - Feb 2025	Complete
Development ²	Jul 2014 - Jul 2017	Complete
Final Design	Nov 2019 - Oct 2022	Complete
Construction	Apr 2023 - May 2030	In Progress

²Estimated or Actual NEPA Completion Date: Jul 2017 - NEPA Action Type: EA/FONSI

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$200,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$800,000,000

WALK Bridge: Enabling Components (CP243, Danbury Dockyard, East Catenary)

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The project scope is divided into four distinct areas of work: CP243 Universal Interlocking, Danbury Dockyard Improvements, Advanced Utilities – N. Water St./Osborne Ave., and Advanced Catenary Replacement. At CP243, a new four-track interlocking is being constructed to accommodate two-track railroad operations during the demolition and replacement of the WALK Bridge. At the Danbury Dockyard, existing track, track bed, switches, and sidings are being rebuilt and electrified and the superstructure for the railroad bridge at Ann Street (Bridge No. 08200R) has been replaced to allow Metro-North Railroad (MNR) to turn electrified trains during replacement of the WALK Bridge. The Advanced Utility work includes relocation of utilities at North Water Street, Goldstein Place, and Osborne Avenue for the WALK Bridge replacement. The Advanced Catenary Replacement (also referred to as East Catenary...[Full scope available on CIP data viewer]
Project Justification	The infrastructure systems are being upgraded in advance of the WALK Bridge replacement and TIME-2 scope to ensure uninterrupted rail service during construction and optimize operational efficiency. These upgrades will also fully leverage the benefits of the new WALK Bridge for future railroad opera...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$406,800,000	Escalated Total Project Cost:	\$406,800,000
Funding Sources	Total Funding to Date:	Not Available	Additional Potential Funding Sources:	
Cost Sharing	Potential Cost Sharing Partners: Not Available FY26 Status of Cost Sharing Agreement: Not Available			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Dec 2015 - Sep 2017	Complete
Development ¹	Dec 2015 - Jun 2017	Complete
Final Design	Sep 2016 - May 2017	Complete
Construction	Sep 2017 - Sep 2024	Complete

¹Estimated or Actual NEPA Completion Date: Jun 2017 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$3,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

Atlantic Street Bridge Project

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope There are three projects ongoing in the Stamford area. Project # 301-163 involves the lowering of the catenary system to the standard configuration height, Project 135-301 involves replacement of Atlantic Street bridge and Project # 135-326 is Utility Breakout project (Phase I) for Atlantic Street bridge.

Project Justification The project replaces a structurally deficient bridge and provides improvements to railroad infrastructure (catenary and station platforms)

Financial Plan

Project Cost	Total Project Cost:	\$185,900,000	Escalated Total Project Cost:	\$185,900,000
Funding Sources	Total Funding to Date:	\$152,000,000	Additional Potential Funding Sources:	
	Connecticut - State Funding	\$152,000,000		
Cost Sharing	Potential Cost Sharing Partners: Not Available FY26 Status of Cost Sharing Agreement: Not Available			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jun 2008 - Apr 2010	Complete
Development ¹	Apr 2010 - Oct 2014	Complete
Final Design	Oct 2014 - Dec 2016	Complete
Construction	Aug 2017 - Dec 2027	In Progress

¹Estimated or Actual NEPA Completion Date: Sep 2014 - NEPA Action Type: Cat Ex

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$2,000,000
FY26 BCC Eligible Spend	\$2,000,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$2,000,000

New Haven Line Signal System Replacement: Sections 2 & 3 - Norwalk to New Haven

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	Replacement of the New Haven Line wayside cab signal system from Norwalk (CP243) to New Haven (CP274) with microprocessor-based technology to improve minimum supportable headway between trains and increase service capacity, and to enhance system reliability and recover from service disruptions.
Project Justification	The existing wayside signal system of the New Haven Line between Norwalk and New Haven is beyond end of life which restricts service reliability and cannot support minimum headways.

Financial Plan

Project Cost	Total Project Cost:	\$170,200,000	Escalated Total Project Cost:	\$170,200,000
Funding Sources	Total Funding to Date:	Not Available	Additional Potential Funding Sources:	
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Mar 2013 - Feb 2014	Complete
Development ¹	Mar 2014 - Dec 2024	Complete
Final Design	Dec 2024 - Sep 2025	Complete
Construction	Sep 2025 - Jan 2030	In Progress

¹Estimated or Actual NEPA Completion Date: Dec 2026 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$5,000,000
FY26 BCC Eligible Spend	\$5,000,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$120,000,000

Stamford Catenary Improvements

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	This Project will include additional upgrades, replacements and adjustments to the existing Interlocking Catenary (CP234) that were required on the New Haven Line. These upgrades include the lowering of the existing catenary in CP234, improvements to the catenary system in Stamford Upper Yard, Lower Leads and the carwash tracks. The additional items included to the project are transfer items from the Atlantic St and MOE Improvements project.
Project Justification	The existing catenary structures were built in the early 1900s and are really old and deteriorating. This project will replace all old catenary structures and help improve the lifespan of the Railroad structures.

Financial Plan

Project Cost	Total Project Cost:	\$520,500,000	Escalated Total Project Cost:	\$520,500,000
Funding Sources	Total Funding to Date:	\$5,400,000	Additional Potential Funding Sources:	
	Connecticut - State Funding	\$5,400,000		
Cost Sharing	Potential Cost Sharing Partners: Not Available FY26 Status of Cost Sharing Agreement: Not Available			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Dec 2016 - May 2017	Complete
Development ¹	May 2017 - Dec 2025	Complete
Final Design	Dec 2025 - Jun 2026	Complete
Construction	Nov 2026 - Dec 2029	Not Started

¹Estimated or Actual NEPA Completion Date: Jul 2025 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	Not Available
FY26 BCC Eligible Spend	Not Available
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$150,000,000

Stamford Maintenance of Equipment (MOE) Facility

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	The project will address all the long-term recommendations from an assessment report to bring the facility to a state of good repair. The scope will include work at the roof; rooftop HVAC equipment; bathrooms, locker rooms and lunch rooms; shop painting; shop lighting; track 44 fall arrest system; Track 44 overhead door; security cameras and fencing; IT upgrades; bugs and stinger systems; toilet manifold system; car wash; parking lot; sewer line at Canal Street; electrical rooms; and boiler room.
Project Justification	This project is needed to maintain and improve the facility responsible for keeping our trains in a state of good repair.

Financial Plan

Project Cost	Total Project Cost:	\$122,500,000	Escalated Total Project Cost:	\$122,500,000
Funding Sources	Total Funding to Date:	\$122,500,000	Additional Potential Funding Sources:	
	FTA - Formula Grants	\$98,000,000		
	Connecticut - State Funding	\$24,500,000		
Cost Sharing	Potential Cost Sharing Partners: Not Available FY26 Status of Cost Sharing Agreement: Not Available			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jul 2018 - May 2022	Complete
Development ¹	Jul 2022 - Jul 2024	Complete
Final Design	Feb 2023 - Nov 2024	Complete
Construction	Aug 2025 - May 2028	In Progress

¹Estimated or Actual NEPA Completion Date: May 2025 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$25,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$42,000,000

Stamford Station Improvements: Phase 2

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This project will address off-rail operating conditions at the Stamford Transportation Center (STC), renovation of the main concourse building, adjacent site areas including station vehicle access, passenger pick-up/drop-off areas, tunnel level shuttle access, the addition of a bus circulation and access area between North and South State Streets, and various site and circulation upgrades related to the preferred concept. In addition to these main elements, the renovations will include potential upgrades or additions of escalators, elevators, signage and wayfinding, HVAC systems, station roofing, tunnel and pedestrian overpasses, and platforms, canopies, and related concourse structure.
Project Justification	To modernize and improve to SOGR the main concourse building, Station Place roadway, and bus terminal

Financial Plan

Project Cost	Total Project Cost:	\$328,100,000	Escalated Total Project Cost:	\$328,100,000
Funding Sources	Total Funding to Date:	\$16,200,000	Additional Potential Funding Sources:	\$311,900,000
	Connecticut - State Funding	\$16,200,000	FRA - State Funding	\$311,900,000
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Aug 2020 - Dec 2023	Complete
Development ¹	Jan 2024 - Jan 2026	Complete
Final Design	Feb 2026 - Feb 2028	In Progress
Construction	Aug 2028 - Aug 2031	Not Started

¹Estimated or Actual NEPA Completion Date: Aug 2026 - NEPA Action Type: Possible EA

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	Not Available
FY26 BCC Eligible Spend	Not Available
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$14,000,000

COS COB Bridge Replacement (TIME-8)

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	This project would replace the existing Cos Cob Bridge that carries four tracks over the Mianus River in Greenwich, CT. Constructed in 1904, it is the busiest movable bridge on the New Haven Line. The bridge is comprised of twelve steel spans with a movable segment at its center that lifts to allow boats to pass below. The bridge received some rehabilitation in 1989. However, this bridge now requires substantial investment to address challenges caused by aging components and deferred maintenance. Recently, an engineering feasibility study was performed that identified near-term repairs to address service reliability and maintenance issues, as well as long-term alternatives for replacement or rehabilitation. Interim repairs will be conducted in the next few years that include replacing the miter rails and deck timber. These investments are included in the BCC Program. This project covers ...[Full scope available on CIP data viewer]
Project Justification	Aging movable bridges pose a big risk of long-term major disruption of service along the NEC. These structures require constant maintenance, are functionally obsolete, and well beyond their useful life.

Financial Plan

Project Cost	Total Project Cost:	\$3,354,000,000	Escalated Total Project Cost:	\$3,354,000,000
Funding Sources	Total Funding to Date:	\$8,000,000	Additional Potential Funding Sources:	
	<i>FRA - Federal-State Partnership for ICPR Grant</i>	<i>\$6,400,000</i>		
	<i>Connecticut DOT Match - Federal-State Partnership for ICPR Grant</i>	<i>\$1,300,000</i>		
	<i>Amtrak Match - Federal-State Partnership for ICPR Grant</i>	<i>\$300,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Sep 2014 - Dec 2028	In Progress
Development ¹	Dec 2028 - Dec 2036	Not Started
Final Design	Dec 2036 - Jan 2038	Not Started
Construction	Mar 2038 - Jul 2044	Not Started

¹Estimated or Actual NEPA Completion Date: Dec 2034 - NEPA Action Type: EA/FONSI

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$2,700,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$13,300,000

NHL Power Improvement Program - Phase 1

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope Replacement and upgrade of Traction and Signal Power Substation along the NHL. Cos Cob 310, Sasco Creek 634, Devon 867, Signal Sub 309, East Port Chester 245 and Fair Street Signal Sub 1091.

Project Justification The traction and signal power substation along the New Haven Line has outlived its useful life.

Financial Plan

Project Cost	Total Project Cost:	\$75,000,000	Escalated Total Project Cost:	\$75,000,000
Funding Sources	Total Funding to Date:	\$193,500,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$122,800,000		
	Connecticut Match - Federal-State Partnership for ICPR Grant	\$20,900,000		
	FRA - Federal-State Partnership for SOGR Grant	\$20,000,000		
	Other - Amtrak & Connecticut DOT	\$20,000,000		
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$9,800,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: In progress			

Funding for Phases 2 and 3 captured in NHL Power Improvement Program - Phase 1

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Sep 2021 - Jul 2022	Complete
Development ¹	Jul 2022 - Feb 2025	Complete
Final Design	Feb 2025 - Aug 2025	Complete
Construction	Jan 2026 - Jun 2030	In Progress

¹Estimated or Actual NEPA Completion Date: Apr 2025 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$15,000,000
FY26 BCC Eligible Spend	\$15,000,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$130,000,000

NHL Power Improvement Program - Phase 2

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	Replacement and upgrade of Traction and Signal Power Substation along the NHL. Cos Cob 310, Sasco Creek 634, Devon 867, Signal Sub 309, East Port Chester 245 and Fair Street Signal Sub 1091. Phase 2 is fully replacing balancing substations in Westport and Greenwich
Project Justification	The traction and signal power substation along the New Haven Line has outlived its useful life.

Financial Plan

Project Cost	Total Project Cost:	\$92,400,000	Escalated Total Project Cost:	\$92,400,000
Funding Sources	Total Funding to Date:	Not Available	Additional Potential Funding Sources:	
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: In progress			

Funding for Phases 2 and 3 captured in NHL Power Improvement Program - Phase 1

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Sep 2021 - Jul 2022	Complete
Development ¹	Jul 2022 - Feb 2026	Complete
Final Design	Mar 2026 - Aug 2026	Complete
Construction	Jan 2027 - Jun 2030	Not Started

¹Estimated or Actual NEPA Completion Date: Feb 2026 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$4,000,000
FY26 BCC Eligible Spend	\$4,000,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$10,000,000

NHL Power Improvement Program - Phase 3

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	Replacement and upgrade of Traction and Signal Power Substation along the NHL. Cos Cob 310, Sasco Creek 634, Devon 867, Signal Sub 309, East Port Chester 245 and Fair Street Signal Sub 1091. Phase 3 will replace outdated equipment at supply stations.
Project Justification	The traction and signal power substation along the New Haven Line has outlived its useful life.

Financial Plan

Project Cost	Total Project Cost:	\$65,800,000	Escalated Total Project Cost:	\$65,800,000
Funding Sources	Total Funding to Date:	Not Available	Additional Potential Funding Sources:	
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: In progress			

Funding for Phases 2 and 3 captured in NHL Power Improvement Program - Phase 1

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Sep 2021 - Jul 2022	Complete
Development ¹	Jul 2022 - Jun 2027	In Progress
Final Design	Jul 2027 - Dec 2027	Not Started
Construction	Jul 2028 - Jun 2030	Not Started

¹Estimated or Actual NEPA Completion Date: Dec 2026 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$2,000,000
FY26 BCC Eligible Spend	\$2,000,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$10,000,000

TIME-5

Project Sponsor: Connecticut DOT
Submitting Agency: Connecticut DOT
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	Between CP223 and CP229 Implement track improvements, Construct new CP227-228 interlocking as full universal interlocking. Improve track geometry and upgrade signal system to support 90 mph maximum passenger train speed where feasible. Replace Steamboat Road Bridge, Repair Arch Street M.P. 28.06 Bridge Deck.
Project Justification	The existing track between limits maximum speeds.

Financial Plan

Project Cost	Total Project Cost:	\$1,271,000,000	Escalated Total Project Cost:	\$1,271,000,000
Funding Sources	Total Funding to Date:	Not Available	Additional Potential Funding Sources:	
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Connecticut DOT FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2017 - Dec 2026	In Progress
Development ¹	Dec 2026 - Sep 2027	Not Started
Final Design	Sep 2027 - Jan 2030	Not Started
Construction	Jul 2030 - Jul 2034	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: TBD

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	Not Available
FY26 BCC Eligible Spend	Not Available
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$20,000,000

Substation 128 and 178 replacement

Project Sponsor: MTA
Submitting Agency: MTA
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	Rebuild two AC substations that provide catenary traction power to MNR and Amtrak trains on the segment. Substation 128 (south of Mamaroneck) and Substation 178 (north of Harrison) replacement will improve reliability and resiliency of the AC power network on the New Haven Line in New York and Connecticut. The design/build project will advance preliminary design and construct the replacement substations for MNR.
Project Justification	Project justification Not Available.

Financial Plan

Project Cost	Total Project Cost:	\$64,000,000	Escalated Total Project Cost:	\$64,000,000
Funding Sources	Total Funding to Date:	\$64,000,000	Additional Potential Funding Sources:	
	FTA/MTA - Capital Program and Section 5307 Funds	\$64,000,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MTA FY26 Status of Cost Sharing Agreement: Not applicable			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2021 - Dec 2022	Complete
Development ¹	Not Available - Not Available	Complete
Final Design	Jan 2023 - Dec 2027	Complete
Construction	Jan 2023 - Dec 2027	In Progress

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$15,000,000
FY26 BCC Eligible Spend	\$15,000,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$16,000,000

Connecticut Westchester (NHL): Active Projects Under \$50M

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
New Haven Line Network Infrastructure Upgrade Phase 3	Connecticut DOT	The Network Infrastructure Upgrade Phase 3 project consists of establishing the network infrastructure to support a new CCTV system at seven passenger stations (Noroton Heights, Darien, Rowayton, South Norwalk, East Norwalk, Westport, and Greens Farms) and one movable bridge (Saga Bridge)	Nov 2016 - May 2025	\$23,800,000	\$23,800,000	\$1,000,000
New Haven Union Station Improvements - Station Interior Improvements	Connecticut DOT	This project will address off-rail operating conditions at New Haven Union Station, improving multimodal connectivity and circulation, wayfinding, and station amenities, and real estate tenancy	Jul 2021 - Dec 2028	\$22,000,000	\$22,500,000	\$5,000,000
PTC Upgrades and Enhancements	MTA	Install equipment to support upgrades to PTC systems and support improved rail operations under PTC	Jul 2025 - Dec 2026	\$24,500,000	\$24,500,000	\$6,000,000
Indian River Bridge	Connecticut DOT	The scope of work includes the improvement or replacement of Bridge No	Apr 2022 - Dec 2029	\$17,300,000	\$1,700,000	\$500,000
Saga Bridge Mechanical and Electrical Repairs	Connecticut DOT	Saga Bridge Mechanical and Electrical Rehabilitation	Nov 2022 - Sep 2028	\$8,000,000	\$6,000,000	\$6,000,000
Saga High Tower Platforms Ladders and Guy Wire Replacement	Connecticut DOT	Replace guy wire, ladders and platform associated with the 2 high towers	Apr 2022 - Feb 2027	\$6,500,000	\$3,500,000	\$3,500,000
Saga Bridge Interim Repairs	Connecticut DOT	Perform SOGR items to the aging Saugatuck River Bridge (1905) to improve reliability for Amtrak and Metro-North riders, as well as maritime traffic, until such time as the bridge can be completely replaced under a future project	Sep 2015 - Dec 2028	\$26,500,000	\$26,500,000	\$4,000,000
New Haven Line Station Platform Replacement Program (Darien)	Connecticut DOT	Replace station platforms and elevators at the Darien Station	Aug 2017 - Jun 2026	\$49,000,000	\$49,000,000	\$12,000,000
WALK Bridge: Enabling Components (Advanced Utilities)	Connecticut DOT	The project scope consists of water, electric, gas, communications and sanitary sewer relocations, abandonments and improvements on East Avenue from Winfield Street to Fort Point	Dec 2018 - Jul 2029	\$40,700,000	Not Available	\$5,000,000

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
New Haven Line Network Infrastructure Upgrade Phase 4	Connecticut DOT	Installation of security cameras and fiber drops at passenger stations along the New Haven Line, New Canaan Branch, Danbury Branch, CosCob bridge, substations, and MOD switches	Nov 2019 - Aug 2028	\$34,300,000	\$24,600,000	\$5,000,000
Stamford Station Improvements: Elevators and Escalators Improvements	Connecticut DOT	Replacement and upgrade of failing elevator and escalators at the Stamford Transportation Center	Dec 2017 - Jul 2026	\$43,500,000	Not Available	Not Available
COS COB Bridge Mechanical and Electrical Repairs	Connecticut DOT	COS COB Bridge Mechanical and Electrical Rehabilitation	Nov 2022 - Sep 2027	\$11,000,000	\$10,000,000	\$5,000,000
COS COB Bridge Interim Repairs	Connecticut DOT	Perform interim repairs to keep the bridge in a SOGR	Sep 2015 - Dec 2029	\$36,600,000	\$36,600,000	\$6,000,000
Pelham Substation Replacement	MTA	Demolish existing mobile substation C16, west of Pelham station, and replace with a permanent substation	Sep 2023 - Dec 2026	\$43,200,000	\$43,200,000	\$16,000,000

New York City Metro



Penn Station Access

Project Sponsor: MTA
Submitting Agency: MTA
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	This project will provide new Metro-North New Haven Line service to Penn Station NY and construct four new stations in the Bronx – near Co-Op City, Morris Park, Parkchester/Van Nest, and Hunts Point. The project will bring Amtrak's Hell Gate Line to a state of good repair, including upgrades to the power and signal systems, new interlockings and tracks, and other improvements that will improve...[Full scope available on CIP data viewer]
Project Justification	Additional track, new stations, and capital renewal of existing systems used by Amtrak are necessary to support the expansion of MTA Metro-North's New Haven Line service into Penn Station and to prepare the corridor for higher speed intercity service

Financial Plan

Project Cost	Total Project Cost:	\$2,867,200,000	Escalated Total Project Cost:	\$2,867,200,000
Funding Sources	Total Funding to Date:	\$2,867,200,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$1,643,600,000		
	MTA Match - Federal-State Partnership for ICPR Grant	\$410,900,000		
	Transit agency funding - MTA / Amtrak	\$392,800,000		
	New York - State Funding	\$250,000,000		
	MTA Match - Federal-State Partnership for SOGR Grant	\$140,000,000		
	FRA - Federal-State Partnership for SOGR Grant	\$30,000,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MTA FY26 Status of Cost Sharing Agreement: Completed			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Sep 2015 - Feb 2019	Complete
Development ¹	Feb 2018 - Nov 2021	Complete
Final Design	Dec 2021 - Dec 2025	Complete
Construction	Jan 2022 - Nov 2027	In Progress

¹Estimated or Actual NEPA Completion Date: Sep 2021 - NEPA Action Type: EA

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$493,300,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$126,800,000

Pelham Bay Bridge Replacement Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	The scope of this project is to replace the centuries old movable Pelham Bay Bridge over the Hutchinson River in the Bronx NY. Completion of this work will ensure efficient and safe operation of Amtrak’s assets and infrastructure to maintain compliance with current regulations and standards. The work performed under this project includes the design, permitting, National Environmental Policy Act (NEPA) compliance, property acquisition, utility coordination, construction, testing/commissioning, acceptance and closeout of a new...[Full scope available on CIP data viewer]
Project Justification	The scope of this project is to replace the centuries old movable Pelham Bay Bridge over the Hutchinson River in the Bronx NY. Completion of this work will ensure efficient and safe operation of Amtrak’s assets and infrastructure to maintain compliance with current regulations and standards. The wor...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$720,000,000	Escalated Total Project Cost:	\$720,000,000
Funding Sources¹	Total Funding to Date:	\$84,900,000	Additional Potential Funding Sources:	\$2,600,000
	FRA - Federal-State Partnership for ICPR Grant	\$58,300,000	Amtrak - Other Amtrak	\$2,600,000
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$14,600,000		
	FRA - Federal-State Partnership for SOGR Grant	\$4,500,000		
	FRA - NEC IIJA Supplemental	\$4,500,000		
	Amtrak - Annual Grant	\$3,200,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MTA FY26 Status of Cost Sharing Agreement: In progress			

¹See CIP Data Viewer for all funding sources

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Nov 2014 - Oct 2024	Complete
Development ²	Aug 2023 - Mar 2027	In Progress
Final Design	Apr 2027 - Mar 2029	Not Started
Construction	Apr 2029 - Dec 2034	Not Started

²Estimated or Actual NEPA Completion Date: Sep 2025 - NEPA Action Type: EA

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$5,100,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$179,200,000

Airo Facilities: Sunnyside Yard

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Sole intercity
Project Type: Improvement

General Project Information

Full Project Scope	Please note that this project was previously under and accounted for under C.EN.101904. Scope includes four Maintenance and Inspection (M&I) tracks; 2 M&I tracks part of new facility, 2 M&I tracks by HSR upgrades. Scope also includes six Service and Cleaning (S&C) tracks, 2 of which require pits. New 2-bay M&I facility to include installation of enclosed building, full length pits, bridge and monorail cranes, HVAC, utilities (water, sanitary, storm, gas, electric), fire protection, fire alarm, service platforms, drop table, split rail, shop mechanical equipment, diesel fueling station, DEF supply, wayside power, shop catenary system, CCTV, access control, train movement (blue flag) system, electrical grounding, lube and waste oil storage, communication & IT equipment, locker rooms, & material storage. Additionally, scope includes six new S&C tracks to include: foundations, service platfo...[Full scope available on CIP data viewer]
Project Justification	Based on the current requirements from the operations planning analysis and trainset maintenance requirements from the Mechanical Department, the projected work at Sunnyside Yard is to deliver a 2-bay Maintenance and Inspection (M&I) Facility, renovate the existing 2-bay High-Speed Rail Facility, an...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$940,700,000	Escalated Total Project Cost:	\$940,700,000
Funding Sources	Total Funding to Date:	\$765,600,000	Additional Potential Funding Sources:	\$175,100,000
	<i>FRA - NEC IIJA Supplemental</i>	<i>\$765,500,000</i>	<i>FRA - NEC IIJA Supplemental</i>	<i>\$175,100,000</i>
	<i>Amtrak - Annual Grant</i>	<i>\$200,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not applicable - Sole Benefit			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2021 - Jun 2023	Complete
Development ¹	Jul 2023 - Mar 2025	Complete
Final Design	Jul 2025 - Apr 2026	Complete
Construction	Sep 2025 - Dec 2030	In Progress

¹Estimated or Actual NEPA Completion Date: Sep 2024 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$175,100,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$730,300,000

Harold Interlocking

Project Sponsor: MTA
Submitting Agency: MTA
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	The Harold Interlocking Project will improve reliability and travel time for existing Amtrak service between New York and Boston and will provide a conflict-free route through Harold Interlocking, the busiest switch point on the NEC. The project is needed to make high-speed rail possible on the NEC in the future. The project scope includes construction of the Westbound Bypass and the Eastbound Reroute, which will create grade-separated routes between PSNY and the Hell Gate .The project will also modify and reconstruct the Loop Track Interlocking. (Work to demolish and replace the existing Amtrak car washer, scope has now been transferred to Amtrak under an interagency agreement.) The project includes demolition of certain existing Amtrak buildings (now complete) to make way for future construction of future storage tracks that are not included in this project. Work is accomplished through...[Full scope available on CIP data viewer]
Project Justification	The existing track infrastructure can cause conflicts between Amtrak and commuter trains and does not support a high-speed service through the interlocking.

Financial Plan

Project Cost	Total Project Cost:	\$1,367,200,000	Escalated Total Project Cost:	\$1,367,200,000
Funding Sources	Total Funding to Date:	\$1,367,200,000	Additional Potential Funding Sources:	
	MTA Match - MTA Local Match to ARRA Grant	\$1,072,500,000		
	FRA - ARRA Grant	\$294,800,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MTA FY26 Status of Cost Sharing Agreement: Completed			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Mar 2001 - Jun 2011	Complete
Development ¹	Nov 2005 - Jun 2011	Complete
Final Design	Not Available - Not Available	Complete
Construction	Aug 2011 - Mar 2029	In Progress

¹Estimated or Actual NEPA Completion Date: Aug 2011 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$150,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$213,100,000

Next Generation Acela Infrastructure Upgrades: Sunnyside Yard

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Sole intercity
Project Type: Improvement

General Project Information

Full Project Scope	This project will satisfy the anticipated facility and infrastructure improvements and maintenance requirements of a new Tier III High Speed Rail (HSR) fleet, the existing Acela fleet and accommodate an increase in service operations. The Tier III Trainsets sets are configured differently from the current Acela Trainsets and will require modifications to the existing HSR S&I facilities to adequately service both the existing Acela fleet and the Tier III train sets. Scope of Work for Modifications to Existing HSR S&I includes design and Construction Phase Services (CPS) related to: upper level platforms, 480 VAC wayside power, center platform, potable/wastewater water, Inspection pit, split rail system, Alstom offices and material storage, nose access platform, monorail crane and sanding system. Ready Track yard improvements associated with the project have been added including: demolitio...[Full scope available on CIP data viewer]
Project Justification	The existing Sunnyside Yard facility and infrastructure would not accommodate new Next Generation High-Speed Rail equipment.

Financial Plan

Project Cost	Total Project Cost:	\$152,900,000	Escalated Total Project Cost:	\$152,900,000
Funding Sources	Total Funding to Date:	\$152,900,000	Additional Potential Funding Sources:	
	<i>Other - RRIF Loan</i>	<i>\$151,800,000</i>		
	<i>Amtrak - Other Amtrak</i>	<i>\$1,100,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not applicable - Sole Benefit			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jul 2018 - Dec 2023	Complete
Development ¹	Not Available - Not Available	Complete
Final Design	Sep 2021 - May 2022	Complete
Construction	Jan 2022 - Nov 2025	Complete

¹Estimated or Actual NEPA Completion Date: Feb 2019 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$1,500,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$4,500,000

Sunnyside Yard Crew Base Facility Complex

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Sole intercity
Project Type: Improvement

General Project Information

Full Project Scope	Design, construction, and commission of a new joint-use employee crew base complex within Sunnyside Yard Queens, NY including one-story office building, enclosed material control space, new commissary building, exterior storage compound, new surface parking lot, and other site improvements. This work will consolidate numerous existing buildings into one location to improve operating efficiency. This is a multi-year project currently planned to run through FY28.
Project Justification	Provide new facility, parking space and material laydown space for over 1200 Amtrak employees within Sunnyside Yard, Queens NY.

Financial Plan

Project Cost	Total Project Cost:	\$305,100,000	Escalated Total Project Cost:	\$305,100,000
Funding Sources	Total Funding to Date:	\$10,100,000	Additional Potential Funding Sources:	\$79,400,000
	<i>FRA - NEC IIJA Supplemental</i>	<i>\$10,100,000</i>	<i>FRA - NEC IIJA Supplemental</i>	<i>\$79,400,000</i>
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not applicable			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Sep 2023 - Sep 2023	Complete
Development ¹	Oct 2023 - Mar 2025	Complete
Final Design	Aug 2025 - Jul 2026	Complete
Construction	Aug 2025 - Sep 2028	In Progress

¹Estimated or Actual NEPA Completion Date: Nov 2024 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$79,400,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$215,700,000

Sunnyside Yard Frequency Converter Upgrade Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The scope of this project is for the converter replacement at the Sunnyside Yard Static Frequency Converter. The static frequency converters are approaching their end of 20 year service life and thus need to be replaced to not impact Amtrak service. The project will provide Amtrak a reliable power network and give Amtrak the capacity to increase train service for future growth. Full scope includes Design, supply, procure, install, test, commission, accept, and closeout 4 new static frequency converters, with sitework, switches and controls, RTU, SCADA including demolition of the existing frequency converter. The completion of this work will ensure efficient and safe operation of Amtrak's assets and infrastructure, to maintain compliance with current regulations and standards. This is an annual reoccurring project. It will have scope/schedule planned on a yearly basis, while the budget wi...[Full scope available on CIP data viewer]
Project Justification	The frequency converter project at Sunnyside Yard represents a critical investment in Amtrak's infrastructure, providing a range of benefits to both the company and its passengers. By replacing the existing static frequency converters with four new, state

Financial Plan

Project Cost	Total Project Cost:	\$100,100,000	Escalated Total Project Cost:	\$100,100,000
Funding Sources	Total Funding to Date:	\$31,500,000	Additional Potential Funding Sources:	\$18,700,000
	<i>Amtrak - Annual Grant</i>	<i>\$27,900,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$18,700,000</i>
	<i>Amtrak - Other Amtrak</i>	<i>\$3,600,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2018 - Jan 2020	Complete
Development ¹	Jan 2020 - Mar 2021	Complete
Final Design	Mar 2021 - Jul 2025	Complete
Construction	Jul 2025 - Sep 2030	In Progress

¹Estimated or Actual NEPA Completion Date: Jun 2019 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$18,700,000
FY26 BCC Eligible Spend	\$20,100,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$49,900,000

Amtrak applies General and Administrative costs to BCC Eligible Spend

East River Tunnel Rehabilitation Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	Design, rehabilitation, selective component replacement including those that extend out of or are adjacent to but outside of the tunnel, testing, startup, commissioning, and closeout for...[Full scope available on CIP data viewer]
Project Justification	The East River Tunnel tubes are near the end of its useful life and were damaged by Superstorm Sandy.

Financial Plan

Project Cost	Total Project Cost:	\$1,644,800,000	Escalated Total Project Cost:	\$1,644,800,000
Funding Sources¹	Total Funding to Date:	\$1,644,800,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$1,261,900,000		
	New York Match - Federal-State Partnership for ICPR Grant	\$208,200,000		
	New Jersey Match - Federal-State Partnership for ICPR Grant	\$85,000,000		
	Amtrak - Annual Grant	\$43,000,000		
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$22,300,000		
	FRA - Federal-State Partnership for SOGR Grant	\$10,700,000		
	Amtrak - Other Amtrak	\$8,600,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT, MTA FY26 Status of Cost Sharing Agreement: Completed			

¹See CIP Data Viewer for all funding sources

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ²	Dec 2014 - Mar 2017	Complete
Final Design	Apr 2017 - Feb 2024	Complete
Construction	May 2024 - May 2027	In Progress

²Estimated or Actual NEPA Completion Date: Apr 2023 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$475,900,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$647,100,000

River-to-River Rail (R4) Resiliency: West Side Yard

Project Sponsor: MTA
Submitting Agency: MTA
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope The River-to-River Rail Resiliency program will protect the East River Tunnels and the West Side Yard against flood hazards to ensure connectivity at NY Penn Station for Amtrak, LIRR, and NJT. This project will construct a perimeter protection for and drainage improvements for the West Side Yard.

Project Justification The existing infrastructure is prone to flooding and subject to delays during major weather events.

Financial Plan

Project Cost	Total Project Cost:	\$137,000,000	Escalated Total Project Cost:	\$137,000,000
Funding Sources	Total Funding to Date:	\$137,000,000	Additional Potential Funding Sources:	
	Amtrak - Amtrak	\$52,500,000		
	Transit agency funding - MTA	\$52,500,000		
	FTA - Emergency Relief Program (Hurricane Sandy)	\$32,100,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MTA FY26 Status of Cost Sharing Agreement: Completed			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jan 2013 - Aug 2016	Complete
Development ¹	Sep 2016 - Dec 2023	Complete
Final Design	Sep 2025 - Sep 2029	In Progress
Construction	Sep 2025 - Sep 2029	In Progress

¹Estimated or Actual NEPA Completion Date: Jun 2019 - NEPA Action Type: CatEx

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$36,100,000
FY26 BCC Eligible Spend	\$36,100,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$86,200,000

New York Penn Station Transformation

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	The New York Penn Station Transformation project aims to completely transform Penn Station to provide New Yorkers and all users with a facility of which they will be truly proud. Specific project goals include: renovate and modernize the station; increase concourse capacity and access; enable safer and more efficient station operations; accommodate passenger service growth; and deliver a world-class experience for users.
Project Justification	Existing station is outdated and in need of revitalization.

Financial Plan

Project Cost	Total Project Cost:	TBD	Escalated Total Project Cost:	TBD
Funding Sources	Total Funding to Date:	\$86,800,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$43,000,000		
	Amtrak - Annual Grant	\$33,100,000		
	Local Match - Federal-State Partnership for ICPR Grant	\$10,700,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT, MTA FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Aug 2025 - May 2026	Complete
Development ¹	Aug 2025 - May 2026	Complete
Final Design	Jun 2026 - Dec 2027	In Progress
Construction	Dec 2027 - TBD	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$13,500,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$39,700,000

New York Penn Station: NJ TRANSIT Near-Term Improvements

Project Sponsor: NJ TRANSIT
Submitting Agency: NJ TRANSIT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This multi-faceted project would make much needed near-term improvements to NJ TRANSIT 7th Avenue portion of NY Penn Station. While some funding is programmed for this work, additional funding is needed to make all the necessary improvements. Elements include NJ TRANSIT's removal of the art installation located in glass enclosures, allowing for new additional space to expand the restrooms and waiting area in the concourse space, which are dated and undersized for the amount of customers. A stairway improvement, HVAC improvements, and a new video wall in this same vicinity are also part of these near-term improvements. However, while the art installation removal and an escalator to stairway conversion are currently proceeding, various other elements are now on hold, pending progress of the 30% design phase of the larger scale NY Penn Station Reconstruction project.
Project Justification	The existing New York Penn Station configuration has facility components that restrict passenger flow and limit the capacity of customer waiting areas and restrooms.

Financial Plan

Project Cost	Total Project Cost:	\$80,300,000	Escalated Total Project Cost:	\$91,500,000
Funding Sources	Total Funding to Date:	\$9,500,000	Additional Potential Funding Sources:	
	FTA - Formula Grants	\$9,500,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MTA, NJ TRANSIT FY26 Status of Cost Sharing Agreement: Unknown			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Not Available - Not Available	Complete
Final Design	Not Available - Not Available	Complete
Construction	Mar 2024 - Jun 2027	In Progress

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$500,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

Gateway: Hudson Yard Concrete Casing 3

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	This project includes full construction of the Hudson Yards Concrete Casing Section 3 project to protect the right-of-way of the future Hudson River Tunnel connecting to Penn Station New York. Section 3 of the casing (which traverses from 11th Ave to 30th street) consists of a two barrel, reinforced concrete cut-and-cover tunnel 1350 linear feet in length founded on rock that traverses the existing Long Island Rail Road Hudson Yards. This part of the 3-part effort ("Segment 3") is denoted as being under the "West Rail Yard," the ~550' portion extending from the West side of 11th Avenue to the North side of 30th Street. The West Rail Yard casing will be fully coordinated during design and usable by the local developer, Related, for incorporation into Related construction documents for work within the Hudson Yards West Rail Yard overbuild. Construction also includes accommodations for the ...[Full scope available on CIP data viewer]
Project Justification	Construction of box casing leading toward the future Hudson River Tunnels from Penn Station enables overbuild development to proceed before the Hudson Tunnel Project begins construction.

Financial Plan

Project Cost	Total Project Cost:	\$692,700,000	Escalated Total Project Cost:	\$692,700,000
Funding Sources	Total Funding to Date:	\$503,600,000	Additional Potential Funding Sources:	\$198,100,000
	USDOT - MEGA Grant	\$292,200,000	Amtrak - Annual Grant	\$198,100,000
	Amtrak - Annual Grant	\$72,800,000		
	NJ DOT - State Funding	\$69,300,000		
	NY DOT - State Funding	\$69,300,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, State of New Jersey, State of New York FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jan 2013 - Sep 2013	Complete
Development ¹	Oct 2013 - Nov 2014	Complete
Final Design	Nov 2014 - Feb 2023	Complete
Construction	Nov 2023 - Nov 2026	In Progress

¹Estimated or Actual NEPA Completion Date: Nov 2014 - NEPA Action Type: Supplemental EA FONSI

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$229,100,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$63,500,000

Gateway: Hudson Tunnel Project

Project Sponsor: Gateway Development Commission
Submitting Agency: Gateway Development Commission
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	This project will construct a new two-track rail tunnel beneath the Hudson River, rehabilitate and modernize the existing two-track North River Tunnel. When complete, the project will provide increased reliability and operational flexibility for Amtrak and NJT on the NEC.
Project Justification	Service reliability in the North River Tunnel has been compromised because of the damage to tunnel components caused by Superstorm Sandy, which inundated both tubes with seawater in October 2012...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$16,041,300,000	Escalated Total Project Cost:	\$16,041,300,000
Funding Sources	Total Funding to Date:	\$16,041,000,000	Additional Potential Funding Sources:	
	FTA - Capital Investment Grant	\$6,880,000,000		
	FRA - Federal-State Partnership for ICPR Grant	\$3,800,000,000		
	Port Authority of New York and New Jersey - State Funding	\$2,678,000,000		
	State of New York - State Funding	\$1,334,000,000		
	Amtrak - Amtrak Contribution/FRA Grant	\$1,016,000,000		
	State of New Jersey - State Funding	\$308,000,000		
	USDOT - RAISE Grant	\$25,000,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, State of New York, State of New Jersey FY26 Status of Cost Sharing Agreement: Completed			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jan 2016 - May 2021	Complete
Development ¹	Apr 2016 - May 2021	Complete
Final Design	Mar 2024 - Jul 2034	Complete
Construction	Oct 2023 - Jun 2038	In Progress

¹Estimated or Actual NEPA Completion Date: May 2021 - NEPA Action Type: EIS

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$1,600,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

Mainline Scanners

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Sole intercity
Project Type: Improvement

General Project Information

Full Project Scope	This Project will achieve strategic program goals by providing train inspection data of trains at track speed west of New York City and north of Newark, New Jersey. The site at Secaucus will scan 250 trains a day, including the New Acela trains. The data is an integral component of Amtrak's Operational Transformation strategic initiative for data driven inspection and maintenance to enable both Amtrak and tenant equipment owners to proceed towards Condition-Based Maintenance ((CBM), inspect or fix now) and Predictive Maintenance ((PM), fix at future date) activities to improve equipment reliability, safety, maintenance personnel effectiveness, and shop throughput. The data will also support the New Acela Business Case, specifically, Alstom Technical Support and Spares Supplies Agreement (TSSSA) data requirements for New Acela. This project will procure five scanner systems to start Amtra... [Full scope available on CIP data viewer]
Project Justification	Project justification Not Available.

Financial Plan

Project Cost	Total Project Cost:	\$63,900,000	Escalated Total Project Cost:	\$63,900,000
Funding Sources	Total Funding to Date:	\$63,900,000	Additional Potential Funding Sources:	
	<i>Amtrak - Annual Grant</i>	<i>\$63,300,000</i>		
	<i>Amtrak - Other Amtrak</i>	<i>\$600,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not applicable			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	May 2021 - Dec 2021	Complete
Development ¹	Jan 2022 - Jul 2022	Complete
Final Design	Jul 2022 - Oct 2022	Complete
Construction	Oct 2022 - Jul 2026	Complete

¹Estimated or Actual NEPA Completion Date: Oct 2022 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$12,800,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

Kearny Transmission Upgrades Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope Condition assessment, repair/replacement of Amtrak's existing Transmission structures from MP 12.21 to MP 6.57 that includes shared right-of-way along Conrail's freight railroad. This is a multi-year project.

Project Justification Project justification Not Available.

Financial Plan

Project Cost	Total Project Cost:	\$92,500,000	Escalated Total Project Cost:	\$92,500,000
Funding Sources	Total Funding to Date:	\$800,000	Additional Potential Funding Sources:	\$1,300,000
	<i>Amtrak - Annual Grant</i>	<i>\$800,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$1,300,000</i>
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2024 - Jan 2025	Complete
Development ¹	Mar 2025 - Feb 2026	Complete
Final Design	Dec 2026 - Nov 2029	Not Started
Construction	Feb 2027 - Nov 2029	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$1,300,000
FY26 BCC Eligible Spend	\$1,400,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$90,400,000

Amtrak applies General and Administrative costs to BCC Eligible Spend

Gateway: Portal North Bridge

Project Sponsor: NJ TRANSIT
Submitting Agency: NJ TRANSIT
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	This project is approximately 2.44-miles long and includes the construction of a new, two-track fixed-structure railroad bridge and approaches across the Hackensack to replace the...[Full scope available on CIP data viewer]
Project Justification	The existing Portal Bridge is a chokepoint on NEC operations and results in excessive maintenance and operating costs since it is beyond its useful life.

Financial Plan

Project Cost	Total Project Cost:	\$2,363,000,000	Escalated Total Project Cost:	\$2,363,000,000
Funding Sources¹	Total Funding to Date:	\$2,362,700,000	Additional Potential Funding Sources:	
	FTA - Capital Investment Grant	\$766,500,000		
	New Jersey - Economic Development Authority Bonds	\$590,700,000		
	New Jersey - Transportation Trust Fund	\$223,100,000		
	Amtrak - Other Amtrak Sources/ Other FRA Grant	\$210,000,000		
	Amtrak - Escrow Account Contribution	\$174,400,000		
	New Jersey - Turnpike Authority Commitment	\$113,600,000		
	US Economic Development Administration - American Rescue Plan Act Grant	\$77,800,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT FY26 Status of Cost Sharing Agreement: Completed			

¹See CIP Data Viewer for all funding sources

Funding sources and costs may not add up to total costs due to rounding

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ²	Not Available - Not Available	Complete
Final Design	Not Available - Not Available	Complete
Construction	Apr 2022 - Oct 2027	In Progress

²Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$206,600,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

Gateway: Sawtooth Bridges Replacement Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	The Sawtooth Bridges, originally built in 1907, have far exceeded their useful life and are currently operating under speed restrictions of 60 miles per hour due to their poor infrastructure...[Full scope available on CIP data viewer]
Project Justification	The existing Sawtooth Bridges are a chokepoint on NEC operations and are over the end of their design life. This project is a critical component of the Gateway Program.

Financial Plan

Project Cost	Total Project Cost:	\$2,061,700,000	Escalated Total Project Cost:	\$2,061,700,000
Funding Sources	Total Funding to Date:	\$519,200,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$320,800,000		
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$56,800,000		
	FRA - Federal-State Partnership for SOGR Grant	\$45,000,000		
	Amtrak - Other Amtrak	\$36,900,000		
	Amtrak - Annual Grant	\$36,100,000		
	NJT Match - Federal-State Partnership for ICPR Grant	\$23,400,000		
	Transit agency funding - Baseline Capital Charge (BCCs)	\$100,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Mar 2012 - Dec 2013	Complete
Development ¹	Jun 2022 - Jun 2024	Complete
Final Design	Aug 2024 - Aug 2028	Complete
Construction	Jan 2026 - Jun 2038	In Progress

¹Estimated or Actual NEPA Completion Date: Jan 2025 - NEPA Action Type: EA

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$158,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$745,900,000

Kearny Sub 41 Relocation Design and Construction

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	To replace the existing Substation 41 at Kearny, NJ with a new substation at a higher elevation to make it more resilient during storm surges. The new Substation 41 structure will be located on a platform in an existing marsh area. The majority of the proposed platform structure will be constructed of precast concrete slab elements supported by cast in place reinforced concrete piers on driven steel concrete filled pipe piles. This is a multi year project expected to run through FY28.
Project Justification	Replace existing substation for resiliency of the electric supply to Amtrak and NJT Infrastructure

Financial Plan

Project Cost	Total Project Cost:	\$121,300,000	Escalated Total Project Cost:	\$121,300,000
Funding Sources	Total Funding to Date:	\$121,400,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$80,300,000		
	FRA - FRA Superstorm Sandy Relief Funds	\$21,000,000		
	NJT Match - Federal-State Partnership for ICPR Grant	\$15,100,000		
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$5,000,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Sep 2021 - Mar 2023	Complete
Final Design	Mar 2023 - Feb 2025	Complete
Construction	May 2026 - Dec 2030	In Progress

¹Estimated or Actual NEPA Completion Date: Mar 2023 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$13,600,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$94,500,000

Gateway: Dock Bridge Rehabilitation Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	Dock Bridge is a complex of three vertical lift structures located along one the busiest sections of the Northeast Corridor (Milepost 8.5), crossing the Passaic River between Newark, NJ and Harrison, NJ. The bridge carries six tracks utilized by Amtrak, NJ Transit and PATH trains. Considerable repairs are needed to this critical asset to restore the bridge to a state of good repair, to maintain reliable operation of the structure, and to preserve safe passage for the more than 720 trains per day that utilize the structure. The Dock Bridge Rehabilitation Project, previously known as "Highline Renewal and SOGR: Dock Bridge Rehabilitation", includes several modifications: steel repairs, modifications to convert the bridge to a fixed bridge, installation...[Full scope available on CIP data viewer]
Project Justification	The existing Dock Bridge is near the end of its useful life with movable components past its state of good repair. The project will convert the bridge to a fixed structure, thus mitigating movable part failures and repair critical structural components to prolong its lifespan.

Financial Plan

Project Cost	Total Project Cost:	\$242,500,000	Escalated Total Project Cost:	\$242,500,000
Funding Sources	Total Funding to Date:	\$242,500,000	Additional Potential Funding Sources:	
	<i>FRA - Federal-State Partnership for ICPR Grant</i>	<i>\$188,000,000</i>		
	<i>Local Match - Federal-State Partnership for ICPR Grant</i>	<i>\$38,800,000</i>		
	<i>Amtrak Match - Federal-State Partnership for ICPR Grant</i>	<i>\$8,200,000</i>		
	<i>Amtrak - Annual Grant</i>	<i>\$6,200,000</i>		
	<i>Amtrak - Other Amtrak</i>	<i>\$1,400,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT, Port Authority of NY & NJ FY26 Status of Cost Sharing Agreement: Completed			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jun 2022 - Aug 2022	Complete
Development ¹	Aug 2022 - Apr 2023	Complete
Final Design	May 2023 - Aug 2024	Complete
Construction	Feb 2026 - Sep 2028	In Progress

¹Estimated or Actual NEPA Completion Date: Aug 2024 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$27,700,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$204,200,000

Gateway: NJ TRANSIT Gateway Storage Yard

Project Sponsor: NJ TRANSIT
Submitting Agency: NJ TRANSIT
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	This project would locate a new rail yard (or yards) in New Jersey to support the capacity and service increase goals of the Gateway Program. Additional funding is needed for NEPA/PE, design and construction. Project may be broken into two phases or two separate sites. NJT Planning study scheduled for completion in Fall 2023, with additional follow up analysis anticipated in early 2024.
Project Justification	The Gateway Program depends on a adequate new rail storage yard or yards to support capacity and service goals.

Financial Plan

Project Cost	Total Project Cost:	\$1,884,100,000	Escalated Total Project Cost:	\$2,469,300,000
Funding Sources	Total Funding to Date:	\$900,000	Additional Potential Funding Sources:	
	New Jersey - Transportation Trust Fund	\$900,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2019 - Sep 2026	Complete
Development ¹	Jan 2027 - Dec 2028	Not Started
Final Design	Jul 2029 - Jun 2031	Not Started
Construction	Jan 2032 - Sep 2034	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$200,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

County-Newark Catenary Upgrades

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The scope of this project is the replacement of all catenary structures from the EBHS of County Interlocking (MP 32.8) to west of Newark Station (MP 9.3) Including testing/commissioning, acceptance and closeout for 25 route miles of 4-track mainline catenary, upgrade of all catenary with SAP assemblies and fixed termination catenary, replacement of all signal power, installation of new OCS foundations, portal beams, structures, installation of temporary platforms, installation of new grounding and bounding of stations within the project limits, and demolition and removal existing catenary structures. This work will occur over multiple years.
Project Justification	State Of Good Repair

Financial Plan

Project Cost	Total Project Cost:	\$500,600,000	Escalated Total Project Cost:	\$500,600,000
Funding Sources	Total Funding to Date:	\$16,800,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$13,400,000		
	NJT Match - Federal-State Partnership for ICPR Grant	\$2,500,000		
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$800,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jan 2024 - Feb 2025	Complete
Development ¹	Aug 2025 - Mar 2027	In Progress
Final Design	Apr 2027 - Apr 2030	Not Started
Construction	May 2030 - Sep 2043	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$10,600,000
FY26 BCC Eligible Spend	\$11,400,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$142,900,000

Amtrak applies General and Administrative costs to BCC Eligible Spend

Newark Penn Station 2.0: Master Plan and Reimagined Icon

Project Sponsor: NJ TRANSIT
Submitting Agency: NJ TRANSIT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	The Newark Penn Master Plan includes: conceptual master plan under development, to be followed by the following capital improvements- vertical circulation/interior circulation improvements, including overhaul of escalators, elevators, and stairwells throughout the entire station to better comply with universal design standards; new Departure Vision boards that show passengers their waiting times, along with a new PA system that would allow riders to better hear announcements; exploration of an open concourse renovation concept that could further modernize the facility; updates to the bus and light rail access, including upgrades to the bus lane areas on both the Raymond Boulevard and Market Street sides of the station. The FRA FSP-NEC grant award for Newark Penn Station Vertical Circulation Improvements covers work that is included within this overall Newark Penn Station 2.0 effort.
Project Justification	Numerous smaller scale improvements for Newark Penn Station have been developed in recent years. This comprehensive Master Plan effort ties the current improvement projects in with a broader vision for the station, which is already resulting in an additional series of key upgrades for New Jersey's ...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$526,000,000	Escalated Total Project Cost:	\$739,100,000
Funding Sources	Total Funding to Date:	\$83,500,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$59,200,000		
	New Jersey Match - Federal-State Partnership for ICPR Grant	\$14,800,000		
	New Jersey - State Funding	\$9,500,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT FY26 Status of Cost Sharing Agreement: Unknown			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	May 2024 - Sep 2025	Complete
Final Design	Jan 2026 - Jun 2027	In Progress
Construction	Nov 2027 - Not Available	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$21,600,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

Hunter Flyover

Project Sponsor: NJ TRANSIT
Submitting Agency: NJ TRANSIT
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope This project would construct an elevated viaduct structure to allow for NJT's Newark-bound Raritan Valley Line trains to cross over and above the NEC tracks to merge with the NEC's eastbound local track in order to continue their movement towards Newark. Additional funding is required for design and construction.

Project Justification The current arrangement for Newark-bound Raritan Valley Line trains does not allow for expanded capacity.

Financial Plan

Project Cost	Total Project Cost:	\$600,000,000	Escalated Total Project Cost:	\$752,100,000
Funding Sources	Total Funding to Date:	\$500,000	Additional Potential Funding Sources:	
	<i>New Jersey - Transportation Trust Fund</i>	<i>\$500,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jan 2022 - Feb 2023	Complete
Development ¹	Oct 2027 - Apr 2029	Not Started
Final Design	Oct 2027 - Dec 2029	Not Started
Construction	Jul 2030 - Jan 2034	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$300,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

New York Metro Signal System Upgrades to 562 Program Phase 1: County to Elmora

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The scope of this project is to design, supply, procure, install, test, commission, accept, and closeout a new Rule 562 cab no wayside signal system between County Interlocking MP 32.8 and Elmora Interlocking MP 14.7. Completion of this work will ensure efficient and safe operation of Amtrak’s assets and...[Full scope available on CIP data viewer]
Project Justification	The existing signal system in operation between County and Elmora is a traditional NORAC rule 251/261 compliant system. A new NORAC 562 territory will improve the efficiency of travel time, by optimizing the block space utilization.

Financial Plan

Project Cost	Total Project Cost:	\$88,800,000	Escalated Total Project Cost:	\$120,200,000
Funding Sources	Total Funding to Date:	\$29,300,000	Additional Potential Funding Sources:	\$5,500,000
	FRA - Federal-State Partnership for ICPR Grant	\$18,600,000	Amtrak - Annual Grant	\$5,500,000
	Transit agency funding - Baseline Capital Charge (BCCs)	\$4,700,000		
	NJT Match - Federal-State Partnership for ICPR Grant	\$2,900,000		
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$1,700,000		
	Amtrak - Annual Grant	\$900,000		
	Amtrak - Other Amtrak	\$300,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Feb 2024 - Jan 2027	In Progress
Final Design	Oct 2027 - Dec 2028	Not Started
Construction	Apr 2027 - Sep 2035	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$6,000,000
FY26 BCC Eligible Spend	\$6,400,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$54,000,000
Amtrak applies General and Administrative costs to BCC Eligible Spend	

Delco Lead

Project Sponsor: NJ TRANSIT
Submitting Agency: NJ TRANSIT
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	This project will construct a safe haven storage facility on the NEC south of the New Brunswick station to protect rail rolling stock against damage resulting from a storm surge. A service and inspection facility that is part of the project will facilitate the rapid return of equipment to service following a storm event. This project is supported by FTA Emergency Relief Program funds. Phase I of the overall Delco Lead Project is the "GC01" contract, will provide site preparation/ related cleanup activities. Phase II of the overall project will be "GC02" contract which will include Delco Lead new double track improvements, County Yard project (non-Federally funded) which will expand the existing County Storage Yard from its current footprint to include an unused part of an adjacent rail freight yard and the S&I building for inspection/maintenance of equipment. The overall Delco Lead proje...[Full scope available on CIP data viewer]
Project Justification	The existing storage south of New Brunswick station leaves rolling stock susceptible to environmental damage.

Financial Plan

Project Cost	Total Project Cost:	\$646,000,000	Escalated Total Project Cost:	\$823,300,000
Funding Sources	Total Funding to Date:	\$518,200,000	Additional Potential Funding Sources:	
	FTA - Section 5324 Funds	\$184,500,000		
	FRA - Federal-State Partnership for ICPR Grant	\$180,900,000		
	New Jersey Match - Federal-State Partnership for ICPR Grant	\$91,300,000		
	New Jersey - Transportation Trust Fund	\$61,500,000		
Cost Sharing	Potential Cost Sharing Partners: NJ TRANSIT FY26 Status of Cost Sharing Agreement: Not applicable			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2014 - Sep 2020	Complete
Development ¹	Not Available - Not Available	Complete
Final Design	Not Available - Not Available	Complete
Construction	Aug 2022 - Jul 2029	In Progress

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$220,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

Midline Loop

Project Sponsor: NJ TRANSIT
Submitting Agency: NJ TRANSIT
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	This project would construct a new above-grade connection between existing and planned train storage facilities and the NY-bound local track of the NEC. The crossover would eliminate at-grade movements that create conflicts between commuter and intercity trains, which will become more frequent in the coming years. Concept design was previously completed, but additional funding is required for final design and construction. Schedule has been pushed back slightly due to current lack of available state matching funds towards design and construction. An updated project approach, with potentially less infrastructure and land required, is now under consideration.
Project Justification	Existing train storage facilities near Jersey Avenue station create at-grade conflicts between commuter and intercity trains, which will become increasingly challenging with planned increases to train traffic in the future.

Financial Plan

Project Cost	Total Project Cost:	\$600,000,000	Escalated Total Project Cost:	\$988,200,000
Funding Sources	Total Funding to Date:	\$5,600,000	Additional Potential Funding Sources:	
	<i>New Jersey - Transportation Trust Fund</i>	<i>\$5,600,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Jul 2026 - Jun 2028	In Progress
Final Design	Jan 2029 - Jun 2031	Not Started
Construction	Mar 2032 - Dec 2035	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	Not Available
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

North Brunswick Station

Project Sponsor: NJ TRANSIT
Submitting Agency: NJ TRANSIT
Benefit: Sole commuter
Project Type: Stations

General Project Information

Full Project Scope	The project would construct a new station in the proposed Main Street North Brunswick development area between the Midline Loop project and the Jersey Avenue station. The project would include construction of new high-level inbound side platform, a new high-level island outbound platform, elevators, a pedestrian bridge, station house, and parking. The new station would feature new accessibility features and would provide customers with a key additional point of entry into the NEC as well as more
Project Justification	There is not currently a rail station along the NEC in North Brunswick, NJ, despite strong population and employment growth in the area. The two closest NJ TRANSIT NEC stations (Jersey Avenue and New Brunswick) have characteristics that result in challenging access to/from the North Brunswick area....[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$150,000,000	Escalated Total Project Cost:	\$222,000,000
Funding Sources	Total Funding to Date:	\$3,300,000	Additional Potential Funding Sources:	
	<i>New Jersey - State Funding</i>	<i>\$3,300,000</i>		
Cost Sharing	Potential Cost Sharing Partners: NJ TRANSIT FY26 Status of Cost Sharing Agreement: Not applicable			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Nov 2021 - Jun 2024	Complete
Final Design	Dec 2024 - Sep 2026	Complete
Construction	Sep 2029 - Aug 2031	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$2,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

Clark to Ham Constant Tension Upgrade Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	Provide constant tension Upgrade between Clark NJ to Ham Interlocking. Construction, testing/commissioning, acceptance and closeout for 7 route miles of 4-track mainline constant tension catenary, including installation of 305 Foundations, 155 portal beams, 6 catenary cantilever structures, and approximately 28 miles of constant tension catenary wires and hardwares. Removal and retire existing catenary structures, installation of temporary platforms at two New Jersey Transit stations and other support tasks. This work is to be performed over multiple years.
Project Justification	The existing catenary structures between Clark NJ to Ham Interlocking are near the end of their design life.

Financial Plan

Project Cost	Total Project Cost:	\$151,000,000	Escalated Total Project Cost:	\$151,000,000
Funding Sources	Total Funding to Date:	\$51,900,000	Additional Potential Funding Sources:	\$14,700,000
	Transit agency funding - Baseline Capital Charge (BCCs)	\$46,300,000	Amtrak - Annual Grant	\$14,700,000
	Amtrak - Annual Grant	\$3,900,000		
	Amtrak - Other Amtrak	\$1,700,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Not Available - Not Available	Complete
Final Design	Oct 2019 - Oct 2020	Complete
Construction	Mar 2021 - Apr 2032	In Progress

¹Estimated or Actual NEPA Completion Date: Apr 2013 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$14,700,000
FY26 BCC Eligible Spend	\$15,700,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$68,100,000

Amtrak applies General and Administrative costs to BCC Eligible Spend

Ham Interlocking Renewal Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The scope of this project is the renewal of the track infrastructure at Ham Interlocking. The completion of this work will ensure efficient and safe operation of Amtrak's assets and infrastructure, to maintain compliance with current regulations and standards. The work being done includes; replacement-in-kind of six #20 crossovers, removal of two #10 crossovers and replacement with two #15 crossovers on east end, removal of one #15 crossover and replacement with one #20 crossover on west end, removal of one #15 crossover (61) and replacement with one #20 turnout, removal of unused portion of 0 Track and reconfiguration of access to 1 MU and 2 MU tracks, installation of #15 spur off of 5 Track between 54 switch and 45 switch, overhead catenary modification including new crossover wiring throughout the signal house, design, furnish and installation of new signal system including cabling, h...[Full scope available on CIP data viewer]
Project Justification	The existing track infrastructure at Ham Interlocking is near the end of its design life and presents safety concerns.

Financial Plan

Project Cost	Total Project Cost:	\$69,400,000	Escalated Total Project Cost:	\$69,400,000
Funding Sources	Total Funding to Date:	\$47,600,000	Additional Potential Funding Sources:	\$21,800,000
	Transit agency funding - Baseline Capital Charge (BCCs)	\$44,200,000	Amtrak - Annual Grant	\$21,800,000
	Amtrak - Annual Grant	\$2,600,000		
	Amtrak - Other Amtrak	\$700,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Feb 2019 - Jan 2021	Complete
Development ¹	Jan 2021 - Mar 2021	Complete
Final Design	Mar 2021 - May 2022	Complete
Construction	May 2022 - May 2030	In Progress

¹Estimated or Actual NEPA Completion Date: Dec 2021 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$21,800,000
FY26 BCC Eligible Spend	\$23,400,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

Amtrak applies General and Administrative costs to BCC Eligible Spend

Trenton Transit Center: State of Good Repair Program

Project Sponsor: NJ TRANSIT
Submitting Agency: NJ TRANSIT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	With support from the Federal Railroad Administration, NJ TRANSIT (NJT) will implement multiple station improvements at the intermodal Trenton Transit Center in Trenton, NJ which is located along the Northeast Corridor (NEC). This is an FRA grant funded project with matching amounts from other sources (including state TTF and Amtrak). To improve the state of good repair, ADA accessibility and customer facing amenities at Trenton Station. Scope of Work includes replacement and repairs to Island Platforms' canopies and platforms, overhaul of station elevators and escalators, construction of new high-level platform for Track 3 and construction of a new elevator connecting the Track 3 platform to the station pedestrian bridge. The aforementioned station elements are approaching, or in some instances, surpassing the end of their useful life. Since acquiring the station in 1983, NJT has undert...[Full scope available on CIP data viewer]
Project Justification	The existing Trenton Transit Center has components that are beyond their useful life or that require ADA accessibility upgrades.

Financial Plan

Project Cost	Total Project Cost:	\$75,000,000	Escalated Total Project Cost:	\$75,000,000
Funding Sources	Total Funding to Date:	\$29,100,000	Additional Potential Funding Sources:	
	<i>FRA - Federal-State Partnership for SOGR Grant</i>	<i>\$18,300,000</i>		
	<i>NJ Transit Match - Federal-State Partnership for SOGR Grant</i>	<i>\$7,100,000</i>		
	<i>New Jersey - State Funding</i>	<i>\$2,100,000</i>		
	<i>Amtrak Match - Federal-State Partnership for SOGR Grant</i>	<i>\$1,600,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT, SEPTA FY26 Status of Cost Sharing Agreement: Unknown			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2020 - Jan 2023	Complete
Development ¹	Feb 2022 - Dec 2024	Complete
Final Design	Feb 2025 - Aug 2026	Complete
Construction	Aug 2027 - Aug 2030	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$3,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

Washington St Bridge Replacement

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The scope of this project includes the full replacement of Washington Street and S Pennsylvania Ave bridges and all associated interlocking work such as track, signal and catenary. The completion of this work will ensure efficient and safe operation of the bridges infrastructure, to maintain compliance with current regulations and standards. This work will occur over multiple years.
Project Justification	The existing Washington St Bridge is near the end of its useful life and presents safety concerns.

Financial Plan

Project Cost	Total Project Cost:	\$124,700,000	Escalated Total Project Cost:	\$156,300,000
Funding Sources	Total Funding to Date:	\$2,600,000	Additional Potential Funding Sources:	\$2,000,000
	Amtrak - Annual Grant	\$1,600,000	Amtrak - Annual Grant	\$2,000,000
	Transit agency funding - Baseline Capital Charge (BCCs)	\$700,000		
	Amtrak - Other Amtrak	\$400,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, SEPTA FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2019 - Jun 2022	Complete
Development ¹	Jun 2022 - Jun 2024	Complete
Final Design	Jun 2024 - Jun 2026	Complete
Construction	Jun 2026 - Jun 2029	In Progress

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$2,000,000
FY26 BCC Eligible Spend	\$2,100,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$120,100,000

Amtrak applies General and Administrative costs to BCC Eligible Spend

New York City Metro: Active Projects Under \$50M

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
Airo Facilities: Sunnyside Yard Digital Technology Upgrades	Amtrak	This Project will deliver all aspects of planning, design, deployment, and transition to maintenance of Digital Technology (DT) products and services for NY SSY to accommodate the new Airo trainsets	Sep 2021 - Feb 2030	\$15,900,000	\$11,400,000	\$4,500,000
Sunnyside Yard Watermain Upgrades	Amtrak	The scope of this project is to replace and improve the water mains in Sunnyside Yard that supply combined potable and fire protection water for Q Tower and the High Speed Rail building within Sunnyside Yard	Oct 2019 - Sep 2026	\$4,700,000	\$1,500,000	\$3,200,000
Q Interlocking C&S Equipment Replacement Project	Amtrak	The scope of this project is the; design, permitting, NEPA/ SHPO compliance, procurement, construction, testing/ commissioning, acceptance and closeout of a new Q Interlocking including installation of signal and communication cables; installation of signal and communication houses, and track circuits	Jan 2016 - Jul 2027	\$40,000,000	\$33,400,000	\$3,000,000
River-to-River Rail (R4) Resiliency: Queens Portal	MTA	The River-to-River Rail Resiliency program will protect the East River Tunnels and the West Side Yard against flood hazards to ensure connectivity at NY Penn Station for Amtrak, LIRR, and NJT	Jan 2013 - Dec 2029	\$47,200,000	\$47,200,000	\$4,000,000
River-to-River Rail (R4) Resiliency: ERT Tunnel Power Upgrades & Flood Mitigation	Amtrak	Provide new permanent emergency power (generators) for the 1st Avenue and Long Island City Ventilation Shafts along with flood mitigation for the 1st Avenue Shaft	Oct 2020 - Dec 2027	\$38,500,000	\$39,300,000	\$3,100,000
New York Penn Station Phase III Security Enhancement	Amtrak	The Security Enhancement Project aims to upgrade the overall safety and security infrastructure of the station	Oct 2024 - Oct 2025	\$5,400,000	\$800,000	\$2,700,000
Penn Station Control Center Security Enhancement	Amtrak	The Station Security Enhancement Project aims to upgrade the overall safety and security infrastructure of the station	Oct 2024 - Sep 2027	\$6,100,000	\$1,000,000	\$4,900,000
Moynihan Station Infrastructure Improvement	Amtrak	This is a multi-phased project to improve Moynihan Station's Infrastructure to a SOGR	Oct 2023 - Oct 2025	\$3,000,000	\$500,000	\$500,000

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
CETC NY SCADA Phase II	Amtrak	The Penn Station NY SCADA Phase II Upgrade project will provide modern design and construction/integration to the existing NY SCADA system including Fire and Life Safety equipment of the tunnel and station ventilation fans, tunnel standpipe actuators, ERT sump pumps, and PPDS substation monitored/controlled at Penn Station Control Center (PSCC)	Jul 2005 - Dec 2024	\$15,200,000	\$10,800,000	\$1,800,000
New York PSCC - Building Renovations	Amtrak	Maximizing corporate office space efficiency to accommodate growing needs in New York and bring the space up to current Amtrak standards	Mar 2019 - Sep 2033	\$19,000,000	\$2,500,000	\$1,700,000
NYP 7th And 32nd Entrance Renovation	Amtrak	Vornado Realty Partners are seeking to construct an addition to their 2 Penn Plaza building (2 Penn Bustle Addition)	Oct 2019 - Sep 2025	\$39,000,000	\$37,100,000	\$100,000
NYP Crew Base Renovation	Amtrak	Amtraks Major Stations Department is completing an Interim Improvements Plan for Penn Station to repurpose spaces vacated after the transfer of our daytime customer-facing operations to Moynihan Train Hall in January 2021 and consolidate operational spaces that were previously inefficiently used throughout the station	Feb 2022 - Aug 2025	\$12,500,000	\$12,100,000	Not Available
PSNY Fire Protection Improvements	Amtrak	The objective of this project is to improve the functionality of the Penn Station Fire Alarm System	Apr 2024 - May 2026	\$1,700,000	\$600,000	\$700,000
PSCC NY 400 Building Backup Generator Replacement	Amtrak	The project is to develop construction documents in compliance with state and local law for a new emergency power generator	Apr 2022 - Mar 2027	\$9,600,000	\$2,400,000	\$3,500,000
Hudson Yards 33rd Street Egress Ventilation System	Amtrak	The work will take place in the North River Tunnel Ventilation Compound Amtrak has two single bore rail tunnels under the Hudson River that connect Weehawken, New Jersey and Manhattan, New York that serve Amtrak, New Jersey Transit regional and commuter rail known as the North River Tunnels (NRT)	Oct 2013 - Jun 2028	\$33,000,000	Not Available	Not Available

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
New Hackensack Substation 42 Control House Project	Amtrak	The scope of this project is to ensure efficient and safe operation of Amtrak's assets and infrastructure, to maintain compliance with current regulations and standards for the design, NEPA compliance, installation, and testing and commissioning of New Control House #42	Oct 2014 - Dec 2025	\$16,700,000	\$17,400,000	\$100,000
Newark Penn Station: State of Good Repair Rehabilitation	NJ TRANSIT	The scope of this project is multifaceted with work starting in October 2020 and continuing	Oct 2020 - Dec 2026	\$30,000,000	Not Available	\$15,300,000
Newark Penn Station: Platform Rehabilitation	NJ TRANSIT	This is a standalone project designed to be consistent with the larger Newark Penn Station improvement effort	Dec 2020 - Apr 2030	\$38,400,000	\$26,400,000	\$7,200,000
Newark Penn Station: Platform Rehabilitation (A, B, C)	Amtrak	The objective of this project is to improve the condition, appearance and functionality on Platforms A, B, C and partial D in Newark Penn Station, which are not in a state of good repair	Oct 2020 - Mar 2026	\$14,100,000	\$4,500,000	\$2,400,000
Bridge Replacement South St. Station, Newark NJ AN MP 9.65	Amtrak	The project consists of the rehabilitation of two adjacent bridges, South Street (AN 9	Apr 2022 - Dec 2029	\$32,100,000	\$900,000	\$2,600,000
Metropark Station Improvements	NJ TRANSIT	Multi-faceted improvements include platform resurfacing & sealcoating, rooftop A/C replacement, trench drain & underpass tunnel work, additional landscaping, and waiting room & overpass ramp improvements	Apr 2024 - Jun 2026	\$2,000,000	Not Available	\$1,000,000
New Brunswick Station Improvements	NJ TRANSIT	This project includes several elements to upgrade the station facilities and expand capacity	Apr 2024 - Jun 2027	\$21,800,000	\$21,800,000	\$500,000

New York City Metro: Future Projects

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost
New York Penn Station: Central Concourse	NJ TRANSIT	The Central Concourse project requires the design and engineering of the following elements: • Extension of the LIRR Central Corridor, which includes complete reconstruction of the area of the proposed Central Concourse on level A and extensive reconstruction of the area on Level B	Not Available	\$380,000,000
NYP East Block Security Bollards	Amtrak	The objective is to increase security around New York Penn Station by designing and installing security bollards around the East block between 31st Street and 34th Street, from mid-block to 7th Avenue	Feb 2030 - Feb 2033	\$17,100,000
Gateway: Highline Renewal and State of Good Repair	Amtrak	This project would include the replacement of assets between Newark, NJ and Penn Station, NY including short span bridges; electric catenary, aerial structures, and transmission lines; and Newark Penn Station pedestrian facilities	Oct 2029 - Sep 2038	\$300,000,000
Gateway: Portal South Bridge	NJ TRANSIT	This project would construct new Northeast Corridor tracks and systems, including a two-track Portal South Bridge, over the Hackensack River	Jan 2029 - Jan 2038	\$2,509,400,000
Choke Point Relief: Westbound Waterfront Connection	NJ TRANSIT	Project would construct a new connection for westbound trains from Hoboken Terminal to the NEC, as well as enhance the existing slow speed eastbound connection from the NEC towards Hoboken	Dec 2027 - Dec 2033	\$497,000,000

Mid-Atlantic North



Cornwells Heights Station Reconfiguration on the Trenton Line

Project Sponsor: SEPTA
Submitting Agency: SEPTA
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This project will make the station on the SEPTA Trenton Regional Rail Line ADA accessible and includes full length high level platforms, new passenger shelters, security improvements and passenger amenities. The station is also served by some Keystone Service trains.
Project Justification	The existing Cornwells Heights station is only ADA-accessible via a mini high platform which limits accessibility of the facilities and leads to a greater dwell time than if the station had full high-level platforms.

Financial Plan

Project Cost	Total Project Cost:	\$61,000,000	Escalated Total Project Cost:	\$61,000,000
Funding Sources	Total Funding to Date:	\$61,000,000	Additional Potential Funding Sources:	
	<i>FRA - Federal-State Partnership for ICPR Grant</i>	<i>\$44,300,000</i>		
	<i>Pennsylvania Match - Federal-State Partnership for ICPR Grant</i>	<i>\$15,900,000</i>		
	<i>FHWA - Local funding</i>	<i>\$500,000</i>		
	<i>Amtrak Match - Federal-State Partnership for ICPR Grant</i>	<i>\$200,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, SEPTA FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Oct 2024 - Apr 2025	Complete
Final Design	Aug 2025 - Oct 2026	In Progress
Construction	Jan 2027 - Jun 2030	Not Started

¹Estimated or Actual NEPA Completion Date: Apr 2025 - NEPA Action Type: CE obtained, 106, SHPO (SHPO and Section 106 completed)

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$3,800,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$59,900,000

Richmond Static Frequency Converter #4 Renewal

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The scope of this project is to replace static frequency converter (SFC) #4 at Richmond station. The SFC #4 is beyond its service life, and has its key components obsolete. The SFC #4 needs to be replaced for continued reliable operational service at Richmond. Full scope includes design, supply, procurement, installation, testing, commissioning of the new converter as well as the replacement of its modular technology switches and controls, RTU, SCADA, transformers and associated equipment, and demolition of the existing #4 frequency converter. This is a multi-year project.
Project Justification	Project justification Not Available.

Financial Plan

Project Cost	Total Project Cost:	\$61,800,000	Escalated Total Project Cost:	\$61,800,000
Funding Sources	Total Funding to Date:	\$300,000	Additional Potential Funding Sources:	\$1,500,000
	<i>Amtrak - Annual Grant</i>	<i>\$300,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$1,500,000</i>
Cost Sharing	Potential Cost Sharing Partners: Amtrak, SEPTA FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Apr 2025 - Oct 2025	Complete
Development ¹	Oct 2025 - Jul 2026	Complete
Final Design	Feb 2027 - Dec 2029	Not Started
Construction	Aug 2027 - Dec 2029	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$1,500,000
FY26 BCC Eligible Spend	\$1,600,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$60,000,000

Amtrak applies General and Administrative costs to BCC Eligible Spend

30th Street West Catenary Replacement

Project Sponsor: SEPTA
Submitting Agency: SEPTA
Benefit: Sole commuter
Project Type: Improvement

General Project Information

Full Project Scope	This project will replace and modernize the SEPTA overhead catenary system from 30th Street Station westbound to K and Zoo Interlockings, an area that includes SEPTA's Powelton Yard. Work also includes repairs to aging catenary support structures, foundations, retaining walls, tunnels, and site drainage.
Project Justification	The existing 30th Street Catenary infrastructure is beyond its useful life and does not promote system reliability.

Financial Plan

Project Cost	Total Project Cost:	\$172,500,000	Escalated Total Project Cost:	\$172,500,000
Funding Sources	Total Funding to Date:	\$172,500,000	Additional Potential Funding Sources:	
	FTA - Section 5307 and 5337 Funds	\$138,000,000		
	Pennsylvania - State Funding	\$33,400,000		
	Local funding - Local funding	\$1,100,000		
Cost Sharing	Potential Cost Sharing Partners: SEPTA FY26 Status of Cost Sharing Agreement: Not applicable			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Mar 2014 - Feb 2025	Complete
Development ¹	Feb 2015 - Aug 2025	Complete
Final Design	Jun 2020 - Jun 2025	Complete
Construction	Oct 2025 - Nov 2035	In Progress

¹Estimated or Actual NEPA Completion Date: Dec 2025 - NEPA Action Type: Federal

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$3,600,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$51,800,000

Harrisburg Line Interlocking Improvements: Zoo - Phase 1 (Early Action)

Project Sponsor: Pennsylvania DOT
Submitting Agency: Pennsylvania DOT
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	Given the importance of this project, PennDOT has worked with Amtrak and SEPTA to identify an early action scope of work for completing the Zoo Interlocking state of good repair improvements. The Project will first include the replacement of two stone masonry retaining walls, totaling 1,400 feet of new infrastructure. The current retaining walls are listing or leaning significantly and at risk of failure that could cause damage to track, signal, and electrification infrastructure and destabilize the slope. The first phase of track work will modernize the Track 2 through track, including the replacement of wooden ties with concrete ties and continuous welded rail.
Project Justification	The existing Zoo Interlocking has exceeded its useful life and restricts capacity and travel times on the corridor.

Financial Plan

Project Cost	Total Project Cost:	\$58,400,000	Escalated Total Project Cost:	\$65,800,000
Funding Sources	Total Funding to Date:	\$55,200,000	Additional Potential Funding Sources:	
	FTA - Section 5337 Funds	\$27,800,000		
	FRA - Federal-State Partnership for SOGR Grant	\$15,100,000		
	Pennsylvania DOT Match - Federal-State Partnership for SOGR Grant	\$11,000,000		
	FRA - ARRA Grant	\$1,200,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, SEPTA, Pennsylvania DOT FY26 Status of Cost Sharing Agreement: Complete			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Mar 2012 - Sep 2013	Complete
Development ¹	Mar 2012 - Sep 2013	Complete
Final Design	Dec 2019 - Aug 2021	Complete
Construction	Apr 2024 - Nov 2026	In Progress

¹Estimated or Actual NEPA Completion Date: Sep 2020 - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$29,500,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$13,700,000

Mid-Atlantic OCS Replacement Program Phase 1: Zoo to Paoli

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The scope of this project is the design, permit, construct, test, commission, startup, accept and closeout the relocation the 138kV transmission line currently located off Amtrak's right-of-way to Amtrak's right-of-way between Zoo and Paoli. Construction will include the new transmission line with approximately 620 new catenary structures, static wire and associated insulators, upgrading the existing Bryn Mawr...[Full scope available on CIP data viewer]
Project Justification	The existing catenary structure between Zoo and Paoli is near the end of its design life and presents safety concerns.

Financial Plan

Project Cost	Total Project Cost:	\$881,400,000	Escalated Total Project Cost:	\$1,058,200,000
Funding Sources¹	Total Funding to Date:	\$513,400,000	Additional Potential Funding Sources:	\$7,000,000
	FRA - Federal-State Partnership for ICPR Grant	\$397,300,000	Transit agency funding - Baseline Capital Charge (BCCs)	\$5,000,000
	SEPTA - Federal-State Partnership for ICPR Grant	\$66,500,000	Amtrak - Annual Grant	\$2,000,000
	PennDOT - Federal-State Partnership for ICPR Grant	\$32,800,000		
	Amtrak - Annual Grant	\$14,700,000		
	Transit agency funding - Baseline Capital Charge (BCCs)	\$2,200,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, SEPTA, Pennsylvania DOT FY26 Status of Cost Sharing Agreement: In progress			

¹See CIP Data Viewer for all funding sources

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ²	Aug 2011 - Aug 2017	Complete
Final Design	Dec 2023 - Sep 2025	Complete
Construction	Apr 2024 - Apr 2040	In Progress

²Estimated or Actual NEPA Completion Date: Sep 2017 - NEPA Action Type: EA

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$63,000,000
FY26 BCC Eligible Spend	\$67,600,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$258,600,000

Amtrak applies General and Administrative costs to BCC Eligible Spend

Ardmore Transportation Center on the Paoli/Thorndale Line (Phase 1 ADA Improvements)

Project Sponsor: SEPTA
Submitting Agency: SEPTA
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This project will make ADA improvements to Ardmore Station on SEPTA's Paoli-Thorndale Regional Rail Line and Amtrak's Keystone Corridor to make the station fully ADA compliant. The project includes a new station building, high-level platforms, modifications to the existing pedestrian tunnel, elevators and accessible pathways, new canopies and passenger shelters, site and circulation improvements, and installing foundations for a future parking garage.
Project Justification	The existing Ardmore Transportation Center is not fully ADA-accessible and the station is in need of upgrades.

Financial Plan

Project Cost	Total Project Cost:	\$60,500,000	Escalated Total Project Cost:	\$60,500,000
Funding Sources	Total Funding to Date:	\$60,500,000	Additional Potential Funding Sources:	
	FTA - Section 5307 Funds	\$26,100,000		
	FTA - FTA Funding	\$13,300,000		
	Amtrak - Amtrak	\$8,300,000		
	Pennsylvania - State Funding	\$7,700,000		
	Local funding - Local funding	\$5,200,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, SEPTA, Pennsylvania DOT FY26 Status of Cost Sharing Agreement: Completed			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Apr 2009 - Feb 2016	Complete
Development ¹	Mar 2016 - Jun 2020	Complete
Final Design	Jul 2016 - Apr 2019	Complete
Construction	Aug 2019 - Jan 2026	Complete

¹Estimated or Actual NEPA Completion Date: Jun 2020 - NEPA Action Type: 106, SHPO, FONSI

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$10,400,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$7,400,000

Harrisburg Line Signal Upgrade: Park to Zoo

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The scope of this project is the design, construct, test, accept and closeout a new 562 cab without wayside signal system to replace the existing ABS system including new interlockings with new signal houses containing vital microprocessor equipment, new signal heads with clear block aspects, new signal and track wires, and switch machines. The completion of this work will ensure efficient and safe operation of Amtrak's assets and infrastructure, to maintain compliance with current regulations and standards. The existing wayside intermediate signals will be retired. The design is by an outside designer while the construction work is performed by division forces. This work will occur over multiple years.
Project Justification	The existing signal system has safety concerns and is functionally obsolete.

Financial Plan

Project Cost	Total Project Cost:	\$63,800,000	Escalated Total Project Cost:	\$84,000,000
Funding Sources	Total Funding to Date:	\$31,900,000	Additional Potential Funding Sources:	\$3,500,000
	<i>Amtrak - Annual Grant</i>	<i>\$25,100,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$3,500,000</i>
	<i>Transit agency funding - Baseline Capital Charge (BCCs)</i>	<i>\$5,300,000</i>		
	<i>Amtrak - Other Amtrak</i>	<i>\$1,400,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, SEPTA, Pennsylvania DOT FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Feb 2022 - May 2022	Complete
Final Design	Jan 2019 - Mar 2026	Complete
Construction	Jul 2022 - Oct 2029	In Progress

¹Estimated or Actual NEPA Completion Date: Aug 2019 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$3,500,000
FY26 BCC Eligible Spend	\$3,800,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$28,000,000
Amtrak applies General and Administrative costs to BCC Eligible Spend	

Frazer Rail Shop and Yard Expansion (Phase 3)

Project Sponsor: SEPTA
Submitting Agency: SEPTA
Benefit: Sole commuter
Project Type: Improvement

General Project Information

Full Project Scope	Phased upgrade of the Frazer Maintenance Facility to accommodate the expansion of SEPTA's Regional Rail railcar and locomotive fleets. Work includes extending existing storage tracks and adding new storage tracks; major upgrades to the repair shop and equipment, including the wheel truing machine and drop table; construction of a shop extension, new cleaning track, train washer building, storage building and yardmaster building; utility upgrades and stormwater improvements. In addition, the roof and mechanical equipment will be replaced. Phases 1 and 2 of this project have been completed.
Project Justification	The current Frazer Rail Shop and Yard facilities restrict SEPTA's ability to store and maintain new rolling stock that will serve increasing demand.

Financial Plan

Project Cost	Total Project Cost:	\$139,000,000	Escalated Total Project Cost:	\$139,000,000
Funding Sources	Total Funding to Date:	\$139,000,000	Additional Potential Funding Sources:	
	<i>Pennsylvania - State Funding</i>	<i>\$75,200,000</i>		
	<i>Transit agency funding - SEPTA</i>	<i>\$59,300,000</i>		
	<i>Local funding - Local funding</i>	<i>\$4,500,000</i>		
Cost Sharing	Potential Cost Sharing Partners: SEPTA, Pennsylvania DOT FY26 Status of Cost Sharing Agreement: Not applicable			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jun 2024 - May 2015	Complete
Development ¹	Jun 2015 - Dec 2016	Complete
Final Design	Oct 2018 - Apr 2022	Complete
Construction	Nov 2022 - Dec 2027	In Progress

¹Estimated or Actual NEPA Completion Date: Dec 2016 - NEPA Action Type: State funded

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$10,500,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

Downingtown Station Improvements

Project Sponsor: Pennsylvania DOT
Submitting Agency: Pennsylvania DOT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This project will eventually modernize the Amtrak station at Downingtown, along the Harrisburg Line. PennDOT is leading construction. The new station will provide ADA access with high-level boarding platforms, improved/expanded parking, and multimodal connections. This project will improve the passenger experience and lead to community and economic development. To facilitate the construction of the new station with high level platforms, a new Amtrak overhead bridge over US 322 will need to be built prior to constructing the station facility. The new bridge will allow pedestrian access between east bound and west bound rail travel. DOWNS Interlocking is also being retired.
Project Justification	The existing Downingtown Station requires ADA accessibility upgrades and has limited parking availability.

Financial Plan

Project Cost	Total Project Cost:	\$210,500,000	Escalated Total Project Cost:	\$247,800,000
Funding Sources	Total Funding to Date:	\$49,400,000	Additional Potential Funding Sources:	\$99,800,000
	FTA - Formula Grants	\$39,500,000	FTA - Formula Grants	\$79,800,000
	Pennsylvania Match - FTA Grant	\$9,900,000	Pennsylvania - State Funding	\$20,000,000
Cost Sharing	Potential Cost Sharing Partners: Amtrak, SEPTA, Pennsylvania DOT FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Mar 2020 - Feb 2022	Complete
Development ¹	Mar 2020 - Feb 2022	Complete
Final Design	Mar 2022 - Dec 2024	Complete
Construction	Jan 2025 - Aug 2030	In Progress

¹Estimated or Actual NEPA Completion Date: Sep 2024 - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$13,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$163,200,000

Keystone Line Interlocking SOGR Program – Phase 1: Potts

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	Create a new interlocking called POTTs at mile post 28 on the Harrisburg line. Construction will include installing 4 crossovers between track 1, 2, and 4. This interlocking will split the block from Thorndale to Paoli. This project will continue through multiple years.
Project Justification	The interlockings on Amtrak’s Keystone Corridor and SEPTA’s Paoli-Thorndale Regional Rail Line have far exceeded their useful life and are functionally obsolete.

Financial Plan

Project Cost	Total Project Cost:	\$106,800,000	Escalated Total Project Cost:	\$127,900,000
Funding Sources	Total Funding to Date:	\$9,300,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$7,400,000		
	SEPTA Match - Federal-State Partnership for ICPR Grant	\$1,000,000		
	PennDOT Match - Federal-State Partnership for ICPR Grant	\$900,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, SEPTA, Pennsylvania DOT FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Apr 2024 - Oct 2026	In Progress
Final Design	Oct 2026 - Dec 2029	Not Started
Construction	Jun 2029 - Jun 2031	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$800,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$70,100,000

Coatesville Station Improvements

Project Sponsor: Pennsylvania DOT
Submitting Agency: Pennsylvania DOT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This project will eventually modernize the Amtrak station at Coatesville, along the Harrisburg Line. PennDOT is leading construction. The new station will provide ADA access with high-level boarding platforms, improved/expanded parking, and multimodal connections. This project will improve the passenger experience and lead to community and economic development. A tunnel liner is being added to the under-grade road/pedestrian walkway at 4th Ave. A freight bypass will be constructed to facilitate freight movement clearances through the station when high-level platforms are installed along the existing mains, with connections by electric lock switch at MP 39.2 and a #20 turnout at CALN (MP 36.4).
Project Justification	The existing Coatesville Station requires ADA accessibility upgrades and has limited parking availability.

Financial Plan

Project Cost	Total Project Cost:	\$80,500,000	Escalated Total Project Cost:	\$80,500,000
Funding Sources	Total Funding to Date:	\$86,000,000	Additional Potential Funding Sources:	
	FTA - Section 5307 and 5337 Funds	\$68,800,000		
	Pennsylvania - State Funding	\$17,200,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, SEPTA, Pennsylvania DOT FY26 Status of Cost Sharing Agreement: Complete			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Dec 2010 - Mar 2012	Complete
Development ¹	Dec 2010 - Mar 2012	Complete
Final Design	Oct 2014 - Jun 2021	Complete
Construction	Feb 2022 - Sep 2026	Complete

¹Estimated or Actual NEPA Completion Date: Mar 2012 - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$5,900,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

Parkesburg Station Improvements

Project Sponsor: Pennsylvania DOT
Submitting Agency: Pennsylvania DOT
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This project will eventually modernize the Amtrak station at Parkesburg, along the Harrisburg Line. PennDOT is leading design and construction. The new station will provide ADA access with high-level boarding platforms, improved/expanded parking, and multimodal connections. This project will improve the passenger experience and lead to community and economic development. Early action phase will improve ADA accessibility, parking, and stormwater management at existing station.
Project Justification	The existing Parkesburg Station requires ADA accessibility upgrades and has limited parking availability.

Financial Plan

Project Cost	Total Project Cost:	\$66,000,000	Escalated Total Project Cost:	\$85,400,000
Funding Sources	Total Funding to Date:	\$5,000,000	Additional Potential Funding Sources:	\$45,500,000
	FTA - Formula Grants	\$2,800,000	FTA - Formula Grants	\$36,400,000
	Pennsylvania - State Funding	\$2,200,000	Pennsylvania - State Funding	\$9,100,000
Cost Sharing	Potential Cost Sharing Partners: Amtrak, SEPTA, Pennsylvania DOT FY26 Status of Cost Sharing Agreement: Unknown			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Nov 2019 - Sep 2022	Complete
Development ¹	Nov 2019 - Sep 2022	Complete
Final Design	Oct 2022 - Jan 2029	Complete
Construction	Jul 2026 - Jul 2031	In Progress

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$1,100,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$26,900,000

Conestoga Substation Improvements Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope For the design and construction costs for the rehabilitation of Conestoga Substation Yard located in the Mid Atlantic Division. The substation was owned by PP&L until 2019, when Amtrak took ownership, and was not maintained to Amtrak standards. This is a multi-year project scheduled to complete in FY27.

Project Justification The existing Conestoga Substation presents safety concerns and is near the end of its design life.

Financial Plan

Project Cost	Total Project Cost:	\$69,000,000	Escalated Total Project Cost:	\$98,600,000
Funding Sources	Total Funding to Date:	\$20,200,000	Additional Potential Funding Sources:	\$14,900,000
	<i>Amtrak - Annual Grant</i>	<i>\$18,500,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$14,900,000</i>
	<i>Amtrak - Other Amtrak</i>	<i>\$1,700,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Pennsylvania DOT FY26 Status of Cost Sharing Agreement: Not Applicable - BCC-eligible			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Jan 2020 - Dec 2021	Complete
Final Design	Dec 2021 - Apr 2023	Complete
Construction	Apr 2023 - Sep 2028	In Progress

¹Estimated or Actual NEPA Completion Date: Mar 2025 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$14,900,000
FY26 BCC Eligible Spend	\$16,000,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$33,800,000

Amtrak applies General and Administrative costs to BCC Eligible Spend

Harrisburg PA Train Shed Improvements

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Sole intercity
Project Type: Capital Renewal

General Project Information

Full Project Scope	The structural deficiencies of the trainshed have been a long term safety concern and identified as Immediate Issues in the existing conditions assessment Report. The scope will include replacing the existing platform roofing and lighting; provide new roof drainage, roof access and fall protection; prepare roof structural supports; includes small historic adjacent canopy. Restoring the shed will improve customer experience and the overall appearance of the platform area. Design phase is complete and construction will be by a third-party contractor. Project will deploy in FY24 in order to design and install working platform that will function as protection shielding until all repairs can be made. This project will be completed in multiple phases.
Project Justification	Addressing the safety concerns stemming from the structural deficiencies of the trainshed.

Financial Plan

Project Cost	Total Project Cost:	\$67,400,000	Escalated Total Project Cost:	\$67,400,000
Funding Sources	Total Funding to Date:	\$11,100,000	Additional Potential Funding Sources:	\$2,000,000
	Amtrak - Annual Grant	\$9,400,000	Amtrak - Annual Grant	\$2,000,000
	Amtrak - Other Amtrak	\$1,700,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, Pennsylvania DOT FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2021 - Jan 2023	Complete
Development ¹	Aug 2020 - Dec 2021	Complete
Final Design	Dec 2020 - Dec 2021	Complete
Construction	Apr 2024 - Sep 2035	In Progress

¹Estimated or Actual NEPA Completion Date: Jan 2022 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$2,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$30,000,000

Airo Facilities: Penn Coach Yard

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Sole intercity
Project Type: Improvement

General Project Information

Full Project Scope	Please note that this project was previously under and accounted for under C.EN.101915. Airo Facilities - Phila PA PCY Facility Improvements Design & Construction: Portion 1 of the overall scope of the facility work at for the Penn Coach Yard in Philadelphia, PA is the design and construction of the Heavy Maintenance Project, which includes a 2-bay maintenance facility and 2 tracks for Service and Cleaning (S&C). The heavy maintenance facility will be constructed as a new building on new foundation systems that will house high-level platforms, pits and pedestal tracks, rolling scaffolds, overhead cranes, drop tables, HVAC, power, fire suppression, plumbing, industrial mechanical equipment, ET catenary, life safety countermeasures, offices, locker rooms, and utility rooms. Portion 2 of the overall specific work shall be for the design and construction of a one-bay M&I facility to perform...[Full scope available on CIP data viewer]
Project Justification	Based on the current requirements from the operations planning analysis and trainset maintenance requirements from the Mechanical Department, the projected work at Penn Coach Yard is to deliver a 2-bay Heavy Maintenance Facility with adjacent 2 service and cleaning tracks, 1-bay Maintenance and Insp...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$462,900,000	Escalated Total Project Cost:	\$555,400,000
Funding Sources	Total Funding to Date:	\$462,900,000	Additional Potential Funding Sources:	
	FRA - NEC IIJA Supplemental	\$462,300,000		
	Amtrak - Annual Grant	\$600,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not applicable - Sole Benefit			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jul 2021 - Sep 2022	Complete
Development ¹	Oct 2022 - Mar 2024	Complete
Final Design	Feb 2024 - Dec 2025	Complete
Construction	Oct 2024 - May 2027	In Progress

¹Estimated or Actual NEPA Completion Date: Jan 2024 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$134,300,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$158,100,000

Southwest Connection Improvement Project

Project Sponsor: SEPTA
Submitting Agency: SEPTA
Benefit: Sole commuter
Project Type: Improvement

General Project Information

Full Project Scope	This project includes the reconfiguration and rebuilding of Regional Rail signals, track, catenary, and interlockings from 30th Street Station to Phil Interlocking (in University City). Work includes new track special work, Overhead Contact Systems (OCS), and switch and lock mechanisms, as well as the addition of new Positive Train Control (PTC) systems. The existing signal block layout will be modified. Design and construction will progress in phases with construction outages scheduled for the summer of 2018-2022. As part of the project, SEPTA will assume maintenance responsibility for Amtrak's tracks on a segment where SEPTA is the sole operator. This project includes Civic Interlocking.
Project Justification	The Southwest Connection Improvement Program will result in modernized infrastructure bringing track, catenary, signals, and interlockings into a state of good repair. This project will further efforts to minimize conflicts between commuter and intercity rail service, allowing SEPTA trains clearer p...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$61,500,000	Escalated Total Project Cost:	\$61,500,000
Funding Sources	Total Funding to Date:	\$61,500,000	Additional Potential Funding Sources:	
	<i>Pennsylvania - State Funding</i>	<i>\$59,500,000</i>		
	<i>Local funding - Local funding</i>	<i>\$2,000,000</i>		
Cost Sharing	Potential Cost Sharing Partners: SEPTA FY26 Status of Cost Sharing Agreement: Not applicable			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Oct 2014 - Jun 2021	Complete
Final Design	Oct 2014 - Jun 2021	Complete
Construction	Mar 2017 - Mar 2026	Complete

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$500,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	Not Available

William H. Gray III 30th Street Station Redevelopment

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	The William H. Gray III 30th Street Station Redevelopment is a strategic project where Amtrak has partnered with the private sector to advance station improvements and generate economic development in the areas surrounding the station to support passenger rail growth. In addition to financing support, the master developer will bring project delivery, asset management, and commercial development expertise to help Amtrak cultivate a first-class customer experience, while maximizing the performance and value of Philadelphia Gray 30th Street Station. The Partnership established a ground lease structure with the Developer who assumes the risk and responsibility for the design, build, operation and maintenance, and life cycle capital improvements of the Station over the 50-year term of the Agreement.
Project Justification	The existing Philadelphia 30th Street Station is near the end of its design life and will be beyond its operating capacity with estimated ridership growth.

Financial Plan

Project Cost	Total Project Cost:	\$1,009,600,000	Escalated Total Project Cost:	\$1,009,600,000
Funding Sources	Total Funding to Date:	\$470,000,000	Additional Potential Funding Sources:	\$217,600,000
	<i>Amtrak - Annual Grant</i>	<i>\$401,100,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$129,100,000</i>
	<i>Amtrak - Other Amtrak</i>	<i>\$68,800,000</i>	<i>Amtrak - Other Amtrak</i>	<i>\$88,600,000</i>
Cost Sharing	Potential Cost Sharing Partners: Amtrak, NJ TRANSIT, SEPTA FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2017 - Aug 2021	Complete
Development ¹	Jul 2021 - Jan 2023	Complete
Final Design	Jun 2023 - Oct 2023	Complete
Construction	Jan 2022 - Dec 2028	In Progress

¹Estimated or Actual NEPA Completion Date: Jan 2023 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$228,400,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$322,000,000

Mid-Atlantic OCS Replacement Program Phase 2: Brill to Landlith

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The scope of this project is for the design, permitting, NEPA/SHPO compliance, utility coordination, construction, testing/commissioning and closeout of 20 miles of new overhead catenary structures and wires from Brill Substation to Landlith Interlocking. The existing circa 1930 overhead catenary structures will be removed and salvaged. The design will be contracted out while the construction work will be performed by both 3rd party and division forces. The completion of this work will ensure efficient and safe operation of Amtrak’s assets and infrastructure, to maintain compliance with current regulations and standards. This work will occur over multiple years.
Project Justification	The existing catenary structures from Brill Substation to Landlith Interlocking are near the end of their design life.

Financial Plan

Project Cost	Total Project Cost:	\$1,098,600,000	Escalated Total Project Cost:	\$1,098,600,000
Funding Sources	Total Funding to Date:	\$9,500,000	Additional Potential Funding Sources:	\$2,900,000
	Amtrak - Annual Grant	\$9,200,000	Amtrak - Annual Grant	\$2,900,000
	Amtrak - Other Amtrak	\$300,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, SEPTA, Delaware DOT FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Feb 2021 - Not Available	Complete
Final Design	Jan 2022 - Apr 2026	Complete
Construction	Jun 2027 - Oct 2038	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$2,900,000
FY26 BCC Eligible Spend	\$3,100,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$326,800,000

Amtrak applies General and Administrative costs to BCC Eligible Spend

Mid-Atlantic North: Active Projects Under \$50M

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
Regional Rail Master Plan Implementation (Trenton and Wilmington/Newark lines)	SEPTA	The Project is a planning study that will focus on increased capacity and reduction of interference among operators along the segment of the Northeast Corridor (NEC) mainline that carries SEPTA and Amtrak services from Trenton, NJ to Newark, DE	Nov 2025 - Aug 2027	\$4,000,000	\$4,000,000	\$2,000,000
Regional Rail Master Plan Implementation Program	SEPTA	This process will progress concepts and alternatives evaluated through the Regional Rail Master Plan effort, including more detailed alternative analysis and concept design	Sep 2024 - Dec 2032	\$3,400,000	Not Available	\$1,100,000
Bristol Station on the Trenton Line	SEPTA	This project will make the station on the SEPTA Trenton Regional Rail Line ADA accessible and includes full length high level platforms, new passenger shelters, security improvements and passenger amenities	Dec 2022 - Feb 2029	\$48,300,000	\$48,300,000	\$4,600,000
52nd Street PA Undergrade Bridge Upgrades	Amtrak	The overall objective for this project is for the design and construction for the replacement of three single track bridge that spans over 52nd Street in Philadelphia	Oct 2025 - Mar 2030	\$37,700,000	\$900,000	\$500,000
Villanova Station on the Paoli/Thorndale Regional Rail Line (Phase 2 ADA Improvements)	SEPTA	This project will modernize Villanova Station on SEPTA's Paoli-Thorndale Regional Rail Line	Jan 2006 - Dec 2029	\$42,600,000	\$42,600,000	\$2,400,000
Harrisburg Line: Atglen Turnback and Associated Infrastructure	SEPTA	Atglen siding is required for the turnback of SEPTA Commuter trains when service is provided to Coatesville	Jul 2023 - Dec 2031	\$30,000,000	Not Available	\$2,600,000
Harrisburg Line: Conestoga to Royalton ET Supply Transmission Line Replacement	Amtrak	Design, permit (NEPA and SHPO), utility and NS coordination, construct, test and commission, startup, accept and closeout a rebuild of 29 miles of 138 kV transmission line (the line 11 circuit) from Safe Harbor substation to the Harrisburg Line's Royalton substation on an existing 24 mile utility easement along Norfolk Southern's tracks and 5 miles on local township rights-of-way	Nov 2018 - Sep 2030	\$41,300,000	\$6,800,000	\$600,000

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
Lancaster APD Relocation	Amtrak	Provide required space for Lancaster Amtrak Police to meet work requirements and planned growth over the next 3 years	Dec 2022 - Sep 2025	\$3,000,000	\$3,000,000	\$100,000
Lancaster PA Platform & Roof Replacement	Amtrak	The scope of this project is to deploy the design and construction for the modernization and the replacement of the existing platforms in LANCASTER, PA with ADA compliant level boarding platforms and canopy roofs	Oct 2021 - Sep 2026	\$49,100,000	\$41,600,000	\$7,500,000
Lancaster Station Improvements	Pennsylvania DOT	Lancaster is the second busiest station on the Keystone Corridor	Jan 2020 - Oct 2026	\$36,000,000	\$36,700,000	\$11,000,000
Airo Facilities: Harrisburg	Amtrak	The overall scope of the facility work is for the design and construction to create one service and cleaning (S and C) track	Nov 2025 - Oct 2029	\$36,200,000	\$33,600,000	\$2,600,000
Airo Facilities: Penn Coach Yard Digital Technology Upgrades	Amtrak	This Project will deliver all aspects of planning, design, deployment, and transition to maintenance of Digital Technology (DT) products and services for PCY to accommodate the new Airo trainsets	Jan 2021 - Aug 2027	\$12,300,000	\$9,900,000	\$2,400,000
Penn Coach Yard Water Main Replacement Project	Amtrak	The scope of this project is for the design, permit, construct, test, accept and closeout a new water main to replace the 100 year old water main that services the Penn Coach yard	Oct 2019 - Sep 2025	\$12,100,000	\$6,500,000	\$4,200,000
Penn Coach Yard Paving Improvements Project	Amtrak	This project includes paving installation and/or upgrades within the Penn Coach Yards locomotive and passenger car maintenance shop yard in Philadelphia, PA	Oct 2020 - Sep 2027	\$13,400,000	\$800,000	\$1,700,000
Wilmington Training Center Parking Access Improvements Project	Amtrak	This project shall provide the engineering/design and permitting required to improve (elevate) the access roadway to the Wilmington Shop facility	Oct 2021 - Jun 2025	\$500,000	\$500,000	Not Available
Chrysler Yard Site Improvements	Amtrak	National Railroad Passenger Corporation (Amtrak) is leasing the Chrysler Yard in Newark, Delaware to create a new trainset storage yard	Feb 2024 - Nov 2026	\$14,700,000	Not Available	\$1,900,000

Mid-Atlantic North: Future Projects

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost
New York Metro Signal System Upgrades to 562 Program Phase 2: West Fair to Holmes	Amtrak	This project includes the design, procurement, installation, testing, commissioning, and closeout of all the necessary systems to achieve a NORAC rule 562 between Holmes Interlocking and West Fair Interlocking	Jan 2030 - Jan 2030	Not Available
Grundy Interlocking	SEPTA	Grundy interlocking is an existing crossover of the Northeast Corridor; this area includes an unused, unpowered track siding just north of this interlocking	Nov 2025 - Aug 2027	\$50,000,000
Airport Corridor Improvements	SEPTA	Conduct an Alternatives Analysis to determine the preferred strategy to address SEPTA's Airport Line dispatch separation and facilitate premium airport service	Sep 2027 - Sep 2035	\$24,600,000

Mid-Atlantic South



Susquehanna River Bridge Replacement Program

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	The scope of this project is the replacement of the existing circa 1917 bridge with a new two track bridge providing two tracks for higher speed (160 MPH) operation over the Susquehanna...[Full scope available on CIP data viewer]
Project Justification	The existing Susquehanna River Bridge is a chokepoint on NEC operations and is near the end of its design life.

Financial Plan

Project Cost	Total Project Cost:	\$2,677,500,000	Escalated Total Project Cost:	\$2,677,500,000
Funding Sources¹	Total Funding to Date:	\$2,701,200,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$2,081,200,000		
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$519,600,000		
	Amtrak - Annual Grant	\$44,400,000		
	FRA - Federal-State Partnership for SOGR Grant	\$20,000,000		
	Amtrak Match - Federal-State Partnership for SOGR Grant	\$17,000,000		
	Maryland DOT / Maryland Transit Administration - State Funding	\$10,700,000		
	Amtrak - Other Amtrak	\$4,500,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC FY26 Status of Cost Sharing Agreement: Completed			

¹See CIP Data Viewer for all funding sources

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	May 2012 - May 2012	Complete
Development ²	May 2012 - Apr 2017	Complete
Final Design	Oct 2017 - Aug 2025	Complete
Construction	Oct 2025 - Dec 2036	In Progress

²Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: EA

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$71,500,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$1,115,300,000

Aberdeen, MD High Level Platforms Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This project will construct the high-level side of platforms on Tracks 1 and 4 at the Aberdeen, MD Station. In addition, the project will construct Track 1 siding and associated interlocking work.
Project Justification	Bring station building, platforms, parking lot and pathways into compliance with the Americans with Disabilities Act of 1990. Provide level boarding platforms in accordance with the requirements of 49 CFR 37.42. Provide rail infrastructure improvements necessary to support level boarding platforms a...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$66,900,000	Escalated Total Project Cost:	\$76,300,000
Funding Sources	Total Funding to Date:	\$10,000,000	Additional Potential Funding Sources:	\$16,600,000
	<i>Amtrak - Annual Grant</i>	<i>\$10,000,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$16,600,000</i>
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Nov 2016 - Aug 2021	Complete
Development ¹	Sep 2022 - Mar 2023	Complete
Final Design	Mar 2023 - Feb 2027	In Progress
Construction	Oct 2027 - Sep 2030	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$1,300,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$59,900,000

Bush River Bridge Replacement Program

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	The objective of the Bush River Bridge Replacement Project is to replace Amtrak's existing two-track movable Bush River Bridge with a new high-level, fixed bridge(s) with a total of four tracks on a new alignment that increases speeds for Acela service. This will include structures, track, systems (including but not limited to signals and catenary), and bridge approaches along with property acquisition and environmental clearances. The Bush River Bridge Replacement project is intended to address SOGR and maintenance issues with the existing bridge and enable higher operating speeds and increased capacity. Otherwise, the current bridge will limit speed to 125 mph in a future high-speed rail segment. This is a multi-year project.
Project Justification	The existing Bush River Bridge is near the end of its useful life.

Financial Plan

Project Cost	Total Project Cost:	\$1,943,900,000	Escalated Total Project Cost:	\$1,943,900,000
Funding Sources	Total Funding to Date:	\$23,500,000	Additional Potential Funding Sources:	
	<i>FRA - Federal-State Partnership for ICPR Grant</i>	<i>\$18,800,000</i>		
	<i>Amtrak Match - Federal-State Partnership for ICPR Grant</i>	<i>\$3,700,000</i>		
	<i>Maryland Match - Federal-State Partnership for ICPR Grant</i>	<i>\$1,000,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2023 - Sep 2025	Complete
Development ¹	Sep 2025 - Jun 2028	In Progress
Final Design	Jun 2028 - Dec 2029	Not Started
Construction	Jan 2030 - Sep 2034	Not Started

¹Estimated or Actual NEPA Completion Date: Jun 2028 - NEPA Action Type: TBD

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$6,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$110,100,000

Gunpowder River Bridge Replacement Program

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	The objective of the Gunpowder River Bridge Replacement Project is to replace Amtrak's existing two-track Gunpowder River Bridge with a fixed bridge(s) with a total of four tracks on a new alignment that increases speeds for Acela service. This will include structures, track, systems (including but not limited to signals and catenary), and bridge approaches along with property acquisition and environmental clearances. The Gunpowder River Bridge Replacement project is intended to address SOGR and maintenance issues with the existing bridge and enable higher operating speeds and increased capacity. Otherwise, the current bridge will limit speed to 125 mph in a future higher speed rail segment. This is a multi-year project.
Project Justification	The existing Gunpowder River Bridge does not link well to other transportation modes.

Financial Plan

Project Cost	Total Project Cost:	\$2,445,500,000	Escalated Total Project Cost:	\$2,445,500,000
Funding Sources	Total Funding to Date:	\$37,500,000	Additional Potential Funding Sources:	
	<i>FRA - Federal-State Partnership for ICPR Grant</i>	<i>\$30,000,000</i>		
	<i>Amtrak Match - Federal-State Partnership for ICPR Grant</i>	<i>\$5,900,000</i>		
	<i>Maryland Match - Federal-State Partnership for ICPR Grant</i>	<i>\$1,600,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2023 - Sep 2025	Complete
Development ¹	Sep 2025 - Jun 2028	In Progress
Final Design	Jun 2028 - Dec 2029	Not Started
Construction	Jan 2030 - Sep 2036	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: TBD

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$8,700,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$845,800,000

Martin Airport Station Accessibility Improvements, NEPA & 100% Design

Project Sponsor: MDOT MTA / MARC
Submitting Agency: MDOT MTA / MARC
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	The project includes completion of 100 percent design plans and appropriate NEPA documentation for construction a fully accessible Martin Airport Maryland Area Regional Commuter (MARC) station to replace the existing inaccessible legacy rail station that requires passengers to walk across multiple bi-directional Amtrak-owned tracks to board and alight from commuter trains. Construct high level platforms at Martin State Airport Station (ADA Improvement). This scope, schedule & budget excludes new and/or realigned track infrastructure planned for the north & south approaches to the station. Any new and/or realigned track infrastructure will be determined during the design phase for the station, and details and cost estimates will be determined at that time. The design of the new infrastructure built to support the station will not preclude the future operation of Plate H equipment, howe...[Full scope available on CIP data viewer]
Project Justification	1. The benefits offered by Accessible Martin Airport Station (AMAS) align with the six ASAP evaluation criteria outlined in the application NOFO and listed in the previous section. AMAS is also a local and regional planning priority and offers key equity and jobs access-related benefits. 2. Regard...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$80,000,000	Escalated Total Project Cost:	\$80,000,000
Funding Sources	Total Funding to Date:	Not Available	Additional Potential Funding Sources:	
Cost Sharing	Potential Cost Sharing Partners: Freight RR, Amtrak , MDOT MTA / MARC FY26 Status of Cost Sharing Agreement: Not Available			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Aug 2025 - Jul 2026	Complete
Development ¹	Aug 2025 - Jul 2026	Complete
Final Design	Jul 2026 - Jul 2027	In Progress
Construction	Jun 2029 - Jun 2031	Not Started

¹Estimated or Actual NEPA Completion Date: Jul 2027 - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$500,000
FY26 BCC Eligible Spend	Not Available
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$8,300,000

Baltimore & Potomac Tunnel Replacement Program

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Major Backlog

General Project Information

Full Project Scope	The Baltimore & Potomac Tunnel Replacement Program (the Program) includes three main features, the new Frederick Douglass Tunnel, two single-track tubes, to replace the existing tunnel for passenger trains, the new fully accessible West Baltimore MARC Station, and the modernization of approximately 10 mile of the Amtrak Northeast Corridor within the Baltimore Region. The scope of the program includes track improvements, and improvement of the northern and southern approaches to the tunnel on new and existing alignments between Winans interlocking and Baltimore Penn Station on the Philadelphia Line, Mid-Atlantic Division in Baltimore City and County. Program elements include the following: Planning and Program Management, Design; Property Acquisitions; Construction – Approaches; Construction – Tunnels; Construction – Track A; Construction – Wilkens. The new Frederick Douglass Tunnel will...[Full scope available on CIP data viewer]
Project Justification	The existing B&P Tunnel is near the end of its useful life and is a chokepoint on NEC operations.

Financial Plan

Project Cost	Total Project Cost:	\$6,027,800,000	Escalated Total Project Cost:	\$6,027,800,000
Funding Sources	Total Funding to Date:	\$6,027,800,000	Additional Potential Funding Sources:	
	<i>FRA - Federal-State Partnership for ICPR Grant</i>	<i>\$4,707,600,000</i>		
	<i>Amtrak and Maryland Match - Federal-State Partnership for ICPR Grant</i>	<i>\$1,176,900,000</i>		
	<i>Amtrak - Other Amtrak</i>	<i>\$75,600,000</i>		
	<i>Amtrak - Annual Grant</i>	<i>\$67,800,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC FY26 Status of Cost Sharing Agreement: Completed			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2015 - Mar 2017	Complete
Development ¹	Oct 2015 - Aug 2021	Complete
Final Design	Apr 2021 - Mar 2026	Complete
Construction	Sep 2024 - Apr 2036	In Progress

¹Estimated or Actual NEPA Completion Date: Mar 2017 - NEPA Action Type: EIS & CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$674,600,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$3,186,600,000

Baltimore Penn Station: Master Plan

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This project would provide a comprehensive and integrated approach for Baltimore Penn Station to advance key near-term state-of-good-repair projects while establishing a development framework to leverage underutilized assets and accommodate future growth and redevelopment, potentially through a public private partnership.
Project Justification	The existing Baltimore Penn Station is challenged by aging infrastructure and does not link well to other transportation modes.

Financial Plan

Project Cost	Total Project Cost:	\$255,000,000	Escalated Total Project Cost:	\$325,700,000
Funding Sources	Total Funding to Date:	\$350,300,000	Additional Potential Funding Sources:	\$4,500,000
	FRA - Federal-State Partnership for ICPR Grant	\$231,000,000	Amtrak - Annual Grant	\$4,500,000
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$81,000,000		
	Amtrak - Annual Grant	\$31,000,000		
	Maryland Match - Federal-State Partnership for ICPR Grant	\$4,000,000		
	Other - Other	\$2,800,000		
	Amtrak - Other Amtrak	\$500,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC FY26 Status of Cost Sharing Agreement: Completed			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2015 - Sep 2019	Complete
Development ¹	Sep 2019 - Mar 2024	Complete
Final Design	Jan 2022 - Mar 2026	Complete
Construction	Jan 2022 - Sep 2029	In Progress

¹Estimated or Actual NEPA Completion Date: Mar 2024 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$28,300,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$191,600,000

Next Generation Acela Infrastructure Upgrades: Baltimore Penn Station

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Sole intercity
Project Type: Stations

General Project Information

Full Project Scope	Design and Construction of infrastructure improvements of the Baltimore Station Platforms to increase throughput (train capacity). The Project Elements include New Track 8 (F) Platform, including new vertical access, Track 3 existing low level-Platform rebuilt as an accessible high level facility, including repairs to existing Elevator and Stairs. Part of the Infrastructure and Engineering scope of work required for the deployment of the new trainsets (safety, facilities, stations, rideability). Project to be completed in FY26.
Project Justification	The existing platforms do not support future plans for high-speed rail service, specifically overtakes of Northeast Regional and MARC trains in both directions.

Financial Plan

Project Cost	Total Project Cost:	\$112,400,000	Escalated Total Project Cost:	\$113,100,000
Funding Sources	Total Funding to Date:	\$96,100,000	Additional Potential Funding Sources:	\$15,400,000
	Amtrak - Annual Grant	\$90,100,000	Amtrak - Annual Grant	\$15,000,000
	Other - RRIF Loan	\$3,800,000	Amtrak - Other Amtrak	\$400,000
	Amtrak - Other Amtrak	\$2,200,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not applicable - Sole Benefit			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Aug 2017 - Not Available	Complete
Development ¹	Not Available - Not Available	Complete
Final Design	Not Available - Sep 2020	Complete
Construction	Jul 2021 - Sep 2026	In Progress

¹Estimated or Actual NEPA Completion Date: Jul 2016 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$15,400,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$900,000

Baltimore Red Line, Planning & 100% Design

Project Sponsor: MDOT MTA / MARC
Submitting Agency: MDOT MTA / MARC
Benefit: Sole commuter
Project Type: Stations

General Project Information

Full Project Scope	This Project covers planning and final design phase activities related to the proposed Baltimore Red Line in the city of Baltimore, MD and within the Amtrak Northeast Corridor right-of-way, including Track, Communications & Signals, Electric Traction Overhead Catenary System, Structures, and other Right-of-Way improvements (Grading, drainage, fencing, etc). MTA's activities under this PI will include completing a NEPA documentation, surveying, and preparing engineering plans and specifications
Project Justification	Project justification Not Available.

Financial Plan

Project Cost	Total Project Cost:	\$224,400,000	Escalated Total Project Cost:	\$224,400,000
Funding Sources	Total Funding to Date:	Not Available	Additional Potential Funding Sources:	
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC FY26 Status of Cost Sharing Agreement: Completed			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Aug 2024 - Nov 2026	Complete
Development ¹	Jun 2025 - Nov 2026	In Progress
Final Design	Jun 2027 - Jan 2029	Not Started
Construction	Oct 2030 - Jun 2030	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$66,200,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$60,100,000

Bridge To Burgos Catenary Renewal

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The scope of work is to replace and install new catenary wire and reprofiling of the OCS from Hanson to Bridge (All Tracks) with approximately 140 Miles of wire replacements. The work being done on this project includes procurement of cable wires, hangers, and all necessary ET jewelries. This project will support the high speed operation for the new Acela. This is a multi-year project.
Project Justification	To achieve a SOGR of Amtrak assets.

Financial Plan

Project Cost	Total Project Cost:	\$120,900,000	Escalated Total Project Cost:	\$120,900,000
Funding Sources	Total Funding to Date:	\$120,900,000	Additional Potential Funding Sources:	
	FRA - Federal-State Partnership for ICPR Grant	\$96,700,000		
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$14,500,000		
	MDOT / MTA MARC Match - Federal-State Partnership for ICPR Grant	\$9,700,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Apr 2023 - May 2023	Complete
Development ¹	Feb 2024 - Mar 2024	Complete
Final Design	May 2023 - Feb 2025	Complete
Construction	May 2026 - Dec 2031	In Progress

¹Estimated or Actual NEPA Completion Date: Mar 2024 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$16,000,000
FY26 BCC Eligible Spend	\$17,200,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$86,700,000
Amtrak applies General and Administrative costs to BCC Eligible Spend	

Penn-Camden Connector, Planning, NEPA, & 30% Design

Project Sponsor: MDOT MTA / MARC
Submitting Agency: MDOT MTA / MARC
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	The Penn-Camden Connector (PCC) is a new rail link that will enable efficiencies through the consolidation of vehicle maintenance and repair for both the Penn and Camden lines. The rail link will also leverage the capital investment in the Riverside Heavy Maintenance Building and Riverside Yard. The new rail link will also facilitate access to a new storage and maintenance facility for Penn Line MARC trains. It is of critical importance that Wilkens Interlocking is a predecessor project. Under PCC Phase 1, the primary focus will be to evaluate Mt. Clare Yard improvements and the restoration of the Claremont Branch and its associated structures. PCC Phase 1 (Non-Revenue Service Phase), will cover the construction all improvements within the PCC project alignment and limits, with the exception of the Positive Train Control (PTC) overlay on the Mt. Clare Branch. The double tracking o...[Full scope available on CIP data viewer]
Project Justification	1. MARC's operational flexibility is limited by an inability to circulate equipment between the MARC Penn and Camden lines in Downtown Baltimore. 2. The connection will allow MARC to more efficiently bring its locomotives from both Penn and Camden lines to MARC's Riverside Maintenance Facility, whic...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$345,000,000	Escalated Total Project Cost:	\$345,000,000
Funding Sources	Total Funding to Date:	\$15,500,000	Additional Potential Funding Sources:	
	<i>FRA - CRISI Grant</i>	<i>\$8,800,000</i>		
	<i>Maryland DOT / Maryland Transit Administration - State Funding</i>	<i>\$4,500,000</i>		
	<i>MDOT MTA / MARC Match - CRISI Grant</i>	<i>\$2,200,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Freight RR's, Amtrak , MDOT MTA / MARC, FY26 Status of Cost Sharing Agreement: Not Available			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Aug 2021 - Jan 2026	Complete
Development ¹	Oct 2023 - Jun 2026	Complete
Final Design	Jun 2028 - Jul 2029	Not Started
Construction	Jul 2029 - Jun 2032	Not Started

¹Estimated or Actual NEPA Completion Date: Jun 2026 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$5,000,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$6,200,000

BWI 4th Track Phase 1

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	The Amtrak Northeast Corridor (NEC) rail system serves a major business route along the eastern United States seaboard. Along that route, the Baltimore Washington International Thurgood Marshall Airport (BWI) station is a critical intermodal passenger terminal. The track, interlockings and station infrastructure within this vicinity has reached its operational capacity and needs upgrades and improvements to meet the capacity needs of current and future intercity and commuter passenger rail service. This project will address these needs, between Grove and Winans Interlockings and at BWI Station on the NEC, with two major components. The first component is the addition of a third platform edge to a lightly used bypass track at BWI Station to enable greater capacity at the station. This will be achieved through modification of the existing three tracks through the station along with modific...[Full scope available on CIP data viewer]
Project Justification	The existing right-of-way is a chokepoint on NEC operations.

Financial Plan

Project Cost	Total Project Cost:	\$443,000,000	Escalated Total Project Cost:	\$443,000,000
Funding Sources	Total Funding to Date:	\$900,000	Additional Potential Funding Sources:	\$900,000
	<i>Amtrak - Annual Grant</i>	<i>\$900,000</i>	<i>Maryland DOT / Maryland Transit Administration - State Funding</i>	<i>\$900,000</i>
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Feb 2023 - Sep 2026	In Progress
Development ¹	Oct 2026 - Sep 2027	Not Started
Final Design	Oct 2027 - Sep 2030	Not Started
Construction	Sep 2029 - Sep 2033	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$900,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$39,000,000

Jericho Park Frequency Converter Replacement

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope The scope of the Frequency Converter Replacement project will be to design and construct a new frequency converter station at Jericho Park, including associated components at the upgraded frequency converter station located near Bowie, MD. The objective is to establish and maintain a State of Good Repair (SOGR) to ensure efficient and safe operation of Amtrak's assets and infrastructure, to maintain compliance with current regulations and standards on the Northeast Corridor. This work will occur over multiple years.

Project Justification The existing converter station at Jericho Park is near the end of its design life.

Financial Plan

Project Cost	Total Project Cost:	\$177,700,000	Escalated Total Project Cost:	\$273,000,000
Funding Sources	Total Funding to Date:	\$2,200,000	Additional Potential Funding Sources:	\$1,000,000
	<i>Amtrak - Annual Grant</i>	<i>\$2,100,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$1,000,000</i>
	<i>Amtrak - Other Amtrak</i>	<i>\$100,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2022 - Jul 2023	Complete
Development ¹	Jul 2023 - May 2026	Complete
Final Design	May 2026 - Jan 2028	In Progress
Construction	May 2029 - Aug 2033	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$1,000,000
FY26 BCC Eligible Spend	\$1,100,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$46,600,000

Amtrak applies General and Administrative costs to BCC Eligible Spend

Burgos Interlocking

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The scope of this project is the construction of a new electrified interlocking at Hanson. The work being done for this project includes; Design, permitting, property easement, utility coordination, construction, testing/commissioning, and closeout of a new electrified interlocking including an access road, four new crossovers with snow melters, CIH and A&B signal houses, RTU House, PTC wayside interface units, power distribution equipment and panels, interlocking lighting, ductbank/cable trough, communication and signal wiring, two new signal bridges, 44 catenary foundations and associated catenary structures, catenary wiring including sectionalizing, with ACSES, SCADA and CETC modifications to provide higher diverging speeds, operational flexibility, and improve reliability. Demolition of Landover Tower and removal of three existing crossovers at Landover Interlocking and modifications...[Full scope available on CIP data viewer]
Project Justification	The existing right-of-way is a chokepoint on NEC operations.

Financial Plan

Project Cost	Total Project Cost:	\$97,800,000	Escalated Total Project Cost:	\$97,800,000
Funding Sources	Total Funding to Date:	\$93,200,000	Additional Potential Funding Sources:	\$1,500,000
	Amtrak - Annual Grant	\$79,800,000	Amtrak - Annual Grant	\$1,500,000
	Amtrak - Other Amtrak	\$7,800,000		
	Transit agency funding - MARC	\$2,500,000		
	Transit agency funding - Baseline Capital Charge (BCCs)	\$1,600,000		
	Maryland DOT / Maryland Transit Administration - State Funding	\$1,500,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC FY26 Status of Cost Sharing Agreement: Completed			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2014 - Not Available	Complete
Development ¹	Dec 2017 - Dec 2018	Complete
Final Design	May 2015 - Jul 2024	Complete
Construction	Dec 2017 - Jun 2028	In Progress

¹Estimated or Actual NEPA Completion Date: Aug 2021 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$1,500,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$3,100,000

Next Generation Acela Infrastructure Upgrades: New Carrollton Station

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Sole intercity
Project Type: Stations

General Project Information

Full Project Scope	Updates to the station and tracks are required at New Carrollton Station to support Next Generation High Speed Rail (NGHSR). This will be a multi-phased approach designed to make required upgrades and improvements to better support the NGHSR endeavor. Efforts will include design, site surveys, and construction work throughout several areas of the station. These will include construction of new platforms; modifications to the existing back of house space and concourse, and installation of new passenger vertical circulation elements; new Overhead Catenary Systems; site work (erosion and sediment control, drainage, inlets, and station excavation); and both interior and exterior station renovations (exterior walls, cladding, roofing elements, architectural upgrades, mechanical/electrical/plumbing work, lighting, security, passenger information systems, ticket counter). This project will require...[Full scope available on CIP data viewer]
Project Justification	The existing New Carrollton Station is a chokepoint on the south end of the NEC and does not currently support the Acela 2021 Program.

Financial Plan

Project Cost	Total Project Cost:	\$74,300,000	Escalated Total Project Cost:	\$74,600,000
Funding Sources	Total Funding to Date:	\$40,800,000	Additional Potential Funding Sources:	\$29,300,000
	<i>Amtrak - Annual Grant</i>	<i>\$37,800,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$29,300,000</i>
	<i>Other - RRIF Loan</i>	<i>\$3,000,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not applicable - Sole Benefit			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Dec 2016 - Not Available	Complete
Development ¹	Not Available - Not Available	Complete
Final Design	Not Available - May 2022	Complete
Construction	Dec 2022 - Nov 2026	In Progress

¹Estimated or Actual NEPA Completion Date: Oct 2021 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$29,300,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$4,100,000

Airo Facilities: Ivy City Yard

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Sole intercity
Project Type: Improvement

General Project Information

Full Project Scope	Scope includes 5 new Maintenance and Inspection (M&I) tracks, 2 of which support B1 trainset within existing High Speed Rail (HSR) facility. M&I tracks to include installation of full length pits, roof upgrades, bridge and monorail cranes, column & foundation upgrades, HVAC, utility upgrades (water, sanitary, storm, gas, electric), fire protection, fire alarm, service platforms, drop table, split rail, shop mechanical equipment, diesel fueling station, DEF supply, wayside power, shop catenary system, CCTV, access control, train movement (blue flag) system, electrical grounding, lube and waste oil storage, communication & IT equipment, locker rooms, & material storage. Additionally, scope includes 4 new Service and Cleaning (S&C) tracks, 1 of which has full length pit access. Scope for S&C tracks to include: foundations, service platforms, canopy cover, diesel fueling, DEF supply, wayside...[Full scope available on CIP data viewer]
Project Justification	Based on the current requirements from the operations planning analysis and trainset maintenance requirements from the Mechanical Department, the projected work at Ivy City Yard is to renovate the existing 4-bay Regional Maintenance facility into a 2 bay Maintenance and Inspection (M&I) Facility & 2...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$705,000,000	Escalated Total Project Cost:	\$705,000,000
Funding Sources	Total Funding to Date:	\$705,000,000	Additional Potential Funding Sources:	
	<i>FRA - NEC IIJA Supplemental</i>	<i>\$704,800,000</i>		
	<i>Amtrak - Annual Grant</i>	<i>\$200,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not applicable - Sole Benefit			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2021 - Jun 2023	Complete
Development ¹	Jul 2023 - May 2024	Complete
Final Design	Jun 2024 - Sep 2029	Complete
Construction	Jun 2024 - Sep 2029	In Progress

¹Estimated or Actual NEPA Completion Date: Aug 2024 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$152,200,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$441,400,000

Washington Union Station: Claytor Concourse Modernization Program

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	This program provides design and construction of operational, safety, and passenger experience improvements to the existing passenger concourse at Washington Union Station, known as the Claytor Concourse. Prior to work on the concourse itself, two predicate projects need to be implemented. First of these is the Heating, Ventilation, and Air Conditioning (HVAC) Relocation Project, which increases heating and cooling system capability ready to provide excellent comfort levels for the increased passenger numbers across the increased floor area. The second predicate project is relocation of the Amtrak Police Department offices to enable expansion of passenger circulation space and provide more space and modern facilities for police operations at the station. Work on the Claytor Concourse itself starts with an initial "North Hangar" package, focused on the zone used by run-through train ...[Full scope available on CIP data viewer]
Project Justification	The existing passenger concourse has capacity limitations and does not provide a traveling environment of the quality expected by 21st Century passengers. Opportunities to update safety provision for passengers and staff can be combined with these improvements.

Financial Plan

Project Cost	Total Project Cost:	\$162,000,000	Escalated Total Project Cost:	\$162,000,000
Funding Sources	Total Funding to Date:	\$5,100,000	Additional Potential Funding Sources:	\$5,500,000
	<i>Amtrak - Annual Grant</i>	<i>\$5,100,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$2,000,000</i>
			<i>Other - Other</i>	<i>\$1,700,000</i>
			<i>Amtrak - Other Amtrak</i>	<i>\$1,700,000</i>
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC, VRE, Union Station Redevelopment Corporation, WMATA, Akridge FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jan 2015 - Aug 2022	Complete
Development ¹	Mar 2020 - Jul 2022	Complete
Final Design	Mar 2021 - Dec 2026	Complete
Construction	May 2022 - Apr 2029	In Progress

¹Estimated or Actual NEPA Completion Date: Jul 2016 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$5,500,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$126,400,000

Washington Union Station: Near Term Rail Program

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	The Near Term Rail program provides design and construction of critical rail and infrastructure projects needed to enhance current operational flexibility of the Washington Union Station rail terminal and to provide for the phasing and capacity expansion of the 2nd Century Plan. Projects currently include: Design and Construction of a new Crew base, DT Communication, and Patrol Facility. In addition, the construction completion of the Satellite Commissary, Substation 25A and Fire Pump. This is a multiyear project.
Project Justification	Continuing development of operational infrastructure at Washington Union is required to maintain service levels as train traffic levels evolve, to maintain safety and security, and to set the stage for the Long Term Program.

Financial Plan

Project Cost	Total Project Cost:	\$193,100,000	Escalated Total Project Cost:	\$193,100,000
Funding Sources	Total Funding to Date:	\$94,300,000	Additional Potential Funding Sources:	\$2,700,000
	<i>FRA - Federal-State Partnership for ICPR Grant</i>	<i>\$58,800,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$2,700,000</i>
	<i>Amtrak - Annual Grant</i>	<i>\$18,900,000</i>		
	<i>Amtrak Match - Federal-State Partnership for ICPR Grant</i>	<i>\$14,700,000</i>		
	<i>Amtrak - Other Amtrak</i>	<i>\$1,900,000</i>		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC, VRE, Union Station Redevelopment Corporation, WMATA, Akridge FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Dec 2015 - Oct 2019	Complete
Development ¹	Feb 2021 - Aug 2023	Complete
Final Design	Jul 2018 - Apr 2027	Complete
Construction	Jun 2024 - Sep 2029	In Progress

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$18,400,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$153,800,000

Washington Union Station: Station Expansion Project

Project Sponsor: USRC
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Stations

General Project Information

Full Project Scope	The Washington Union Station Expansion Project will improve state of good repair, increase passenger and rail capacity, improve the passenger experience, and create a safe and secure facility for all users at Amtrak's second busiest station. The Project is working through development and consideration for providing new tracks and platforms integrated into an expanded station, while also addressing state of good repair, accessibility and life safety issues. This is a multi-year project.
Project Justification	The project is needed to improve rail capacity, reliability, safety, efficiency, accessibility, and security, for both current and future long-term railroad operations at Washington Union...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	TBD	Escalated Total Project Cost:	TBD
Funding Sources	Total Funding to Date:	\$89,800,000	Additional Potential Funding Sources:	
	Amtrak - Annual Grant	\$54,200,000		
	FRA - Federal-State Partnership for ICPR Grant	\$24,000,000		
	Amtrak Match - Federal-State Partnership for ICPR Grant	\$4,000,000		
	Amtrak - Other Amtrak	\$3,500,000		
	Other - 3rd Party	\$2,200,000		
	USRC Match - Federal-State Partnership for ICPR Grant	\$2,000,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC, VRE, Union Station Redevelopment Corporation, WMATA, Akridge FY26 Status of Cost Sharing Agreement: In progress			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Oct 2012 - Sep 2022	Complete
Development ¹	Jan 2016 - TBD	In Progress
Final Design	TBD - TBD	Not Started
Construction	TBD - TBD	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: EIS

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$13,200,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	TBD

Washington Union Station: Subbasement Program

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	This program includes projects which facilitate the key program goal of reconstructing the Subbasement track support structure, which is in a poor state of repair, while also creating capacity and flexibility needed for train operations during future projects. The work comprises Track 22 Reconstruction, Back of House Relocation, Utility Relocation and the Subbasement Structural Shoring and Replacement. The Track 22 project will provide Amtrak and VRE with an additional revenue track by which to board and alight trains. Also it is a necessary precursor to the Subbasement Structural Replacement, providing an additional run-through track to mitigate the impact of track closures needed for Subbasement Structural Replacement and subsequent projects. As of fall 2025, Track 22 is complete. The remaining focus is on the subbasement structural replacement.
Project Justification	Track 22 Project will increase terminal capacity supporting VRE and Amtrak service expansion, the Subbasement project and the Long Term Plan. The Subbasement Project will replace the track support structure, which is approaching the end of its life.

Financial Plan

Project Cost	Total Project Cost:	\$180,500,000	Escalated Total Project Cost:	\$180,500,000
Funding Sources	Total Funding to Date:	\$67,900,000	Additional Potential Funding Sources:	\$4,100,000
	Amtrak - Other Amtrak	\$26,200,000	Amtrak - Annual Grant	\$3,900,000
	Discretionary Grant - Other Federal	\$25,200,000	Amtrak - Other Amtrak	\$100,000
	Amtrak - Annual Grant	\$9,000,000		
	Transit agency funding - VRE	\$7,600,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC, VRE, Union Station Redevelopment Corporation, WMATA, Akridge FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Dec 2015 - Apr 2026	Complete
Development ¹	Sep 2019 - Apr 2026	Complete
Final Design	Dec 2016 - Dec 2027	Complete
Construction	Apr 2020 - Jun 2032	In Progress

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$4,100,000
FY26 BCC Eligible Spend	\$4,400,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$83,500,000

Amtrak applies General and Administrative costs to BCC Eligible Spend

Washington First Street Tunnel Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Improvement

General Project Information

Full Project Scope	The objective of the First Street Tunnel Project is to develop and implement improvement concepts for Amtrak's First Street Tunnel that address SOGR, improve reliability and redundancy, and enable capacity and speed increases for both intercity and commuter passenger rail through the tunnel. Infrastructure improvements could include modernization and improvement of the tunnel life safety, ventilation, drainage, track, communication and signal systems, potential extension of the electric traction system in the tunnel. Improvements may include infrastructure immediately adjacent to the tunnel. The project will focus on the Amtrak's First Street Tunnel, an existing two-track tunnel immediately south of Washington Union Station on Amtrak's AP Line. The project planning may encompass work beyond the tunnel, between CP Virginia and CP Ave, and will seek to coordinate with other current and...[Full scope available on CIP data viewer]
Project Justification	This project is necessary to address state of good repair issues and facilitate the operational capacity, safety, and reliability needs of train services using the tunnel. It will help facilitate future Washington Union Station construction activities as well as the increased VRE and Amtrak service...[Full justification available on CIP data viewer]

Financial Plan

Project Cost	Total Project Cost:	\$229,200,000	Escalated Total Project Cost:	\$229,200,000
Funding Sources	Total Funding to Date:	\$2,700,000	Additional Potential Funding Sources:	\$1,500,000
	<i>Amtrak - Annual Grant</i>	<i>\$2,700,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$1,500,000</i>
Cost Sharing	Potential Cost Sharing Partners: Amtrak, VRE FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jan 2024 - Not Available	In Progress
Development ¹	Not Available - Not Available	Not Started
Final Design	Not Available - Not Available	Not Started
Construction	Not Available - Sep 2037	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$1,500,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$129,400,000

Mid-Atlantic South: Active Projects Under \$50M

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
MARC NEC Train Storage Preservation Project	MDOT MTA / MARC	The Martin Maintenance Storage Yard Project includes the purchase of private property, electrification of the Martin Yard Lead Track, and the construction of two additional storage tracks	Jan 2021 - Jan 2027	\$35,500,000	\$34,200,000	\$1,100,000
New Carrollton Station: State of Good Repair Improvements	Amtrak	The purpose of this project is to bring New Carrollton Station into a state of good repair	Nov 2019 - Mar 2027	\$29,800,000	\$14,600,000	\$12,300,000
Martin's Yard NEC Switch Modernization Project	MDOT MTA / MARC	The Martin's Yard switch replacement project is for the Amtrak-owned and Amtrak-operated switch coming off Track A	Jan 2022 - Jan 2027	\$10,200,000	\$9,600,000	\$300,000
Gunpow Substation 18 New Prefabricated Control House	Amtrak	The scope and objective for the Gunpow Substation project is to maintain and establish a State of Good Repair by replacing the existing, deteriorated concrete control house located in the middle of the Gunpow substation in Chase, MD	Feb 2022 - Feb 2029	\$7,100,000	\$1,000,000	\$200,000
Mid-Atlantic South Signal System Upgrades to 562 Project	Amtrak	Design, construct, test, accept and closeout a new 562 cab on wayside signal system to replace the existing 251/261 ABS system including new interlockings with new signal houses containing vital microprocessor equipment, new signal heads with clear block aspects	Oct 2019 - Oct 2030	\$49,100,000	\$34,600,000	\$4,500,000
Ivy City Potable Water System Replacement Project	Amtrak	Design, construct, test, accept and closeout the replacement of the water main piping around both the S&I facility and the Coachyard	Jul 2019 - Sep 2027	\$18,000,000	\$400,000	Not Available
BWI Station Md - Station Improvements	Amtrak	This is an "ADA Companion" project, design for SOGR	Jun 2021 - Sep 2027	\$14,000,000	\$1,600,000	\$5,500,000
Airo Facilities: Ivy City Yard Digital Technology Upgrades	Amtrak	This Project will deliver all aspects of planning, design, deployment, and transition to maintenance of Digital Technology (DT) products and services for Ivy City (ICY) to accommodate the new Airo trainsets	Feb 2021 - Oct 2030	\$10,100,000	\$8,500,000	\$1,700,000

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
New C&S Facility - Middle River, MD	Amtrak	As part of Baltimore Penn Stations (BPS) Master Development Program, Amtrak has entered into a Public Private Partnership agreement with a private developer to restore and lease the Historic Headhouse	Aug 2023 - Sep 2025	\$2,200,000	\$300,000	\$500,000
Baltimore Station Canopy Restoration	Amtrak	The scope of this project is to restore the canopies of platform 1, 3, and 4 to a state of good repair which includes lead and paint abatement, removing all existing paint & rust from cast iron locations to bare metal, preparing for painting, fully removing mineral deposits and vegetative matter at columns, painting, securing the concrete canopies with steel wire mesh, roof repairs, demo deteriorated column encasements, chip out infills, weld repair plates to column flanges and webs and re-encase columns of platforms 1, 3 and 4	Oct 2023 - Sep 2029	\$21,800,000	\$10,500,000	\$6,900,000
Washington East Loading Dock Security Enhancement	Amtrak	The Security Enhancement Project aims to upgrade the overall safety and security infrastructure of the station	Aug 2023 - Nov 2024	\$3,400,000	\$900,000	\$2,200,000
BWI Station, UpGrade Automatic Door Operators and Air Curtain	MDOT MTA / MARC	The work includes the installation of an already procured Draft Air Curtain at the North entrance and installation of a total of ten (10) automatic door openers to existing station vestibule and entry doors	May 2023 - Oct 2025	\$300,000	Not Available	\$100,000
Installation of New Communication Hut and Antenna	MDOT MTA / MARC	"This Project covers Construction phase activities related to the installation of a new Amtrak communication hut and antenna in Odenton, MD, including the boring for a fiber optic duct bank across Amtrak Right of Way and into Amtrak's Odenton MofW Base"	Jan 2025 - Jul 2026	\$2,600,000	Not Available	\$1,500,000
Washington Union Station Enabling Project 1 - Catenary Sectionalization	Amtrak	This project will reconfigure the existing catenary system within the terminal, between K and C Interlockings, and the connection to the Northeast Corridor (NEC), in a series of phases to create independent electrical sections, ensuring continued operation during maintenance and SEP construction activities	Oct 2025 - Sep 2045	\$30,000,000	Not Available	Not Available

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
Washington Union Station Enabling Project 2 - Overhead Catenary Support Structures	Amtrak	This project will design and construct new Overhead Catenary Support Systems with wider, long span portal frames to facilitate the proposed reconfigured track layout for the SEP by accommodating all existing and proposed track layout schemes within each of the phases of the expansion project while ensuring the integrity of the overhead catenary system (OCS)	Oct 2025 - Sep 2030	\$21,800,000	Not Available	Not Available
Washington Union Station Enabling Project 6 - CP Avenue Modifications	Amtrak	"The CP Avenue Modifications Washington Union Station Enabling Project is composed of two phases: The first introduces a new universal #24 crossover between NEC Main Tracks 2 and 3 just east of the 9th Street Overpass"	Oct 2025 - Dec 2029	\$34,300,000	Not Available	Not Available
Washington Union Station Enabling Project 7 - Brunswick Lead Modifications	Amtrak	"The Brunswick Lead Modifications Washington Union Station Enabling Project is composed of two phases: Phase I: Construction of a 1,500 LF 2nd Brunswick Lead Track between C and QN Interlockings, situated on the ballasted right of way between the existing Brunswick Lead Track and Storage Track 1 within the limits of Coach Yard, served by new #10 turnouts on each end"	Oct 2025 - Apr 2029	\$24,200,000	Not Available	Not Available

Mid-Atlantic South: Future Projects

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost
Bush and Chelsea Interlockings and Curve Modifications Project	Amtrak	The Bush and Chelsea Interlockings and Curve Modifications Project will improve operational flexibility and reduce delays by modifying interlocking configuration and reducing speed restrictions at curves	Jan 2027 - Dec 2031	\$165,500,000
Baltimore Penn Station Platform Addition Track 1	Amtrak	Convert Baltimore Track 1 to a high-level platform to enable passenger train use and improve capacity	Jan 2027 - Sep 2031	\$10,000,000
Washington Union Station Enabling Project 3 - Signal Design for Track Reconfiguration	Amtrak	This Project involves designing a new, microprocessor-based, solid state signal system within the vicinity of Washington Union Station, compatible with proposed terminal infrastructure and providing vastly improved reliability and functionality	Oct 2026 - Sep 2030	\$12,200,000
Washington Union Station Enabling Project 4 - Terminal Switch Modernization	Amtrak	The complete design and reconstruction of the replacement of 84 existing electropneumatic switches machines within A, K, and C interlockings in the WUS area with electromechanical switches controlled by solid state equipment	Oct 2026 - Sep 2030	\$28,100,000
Washington Union Station Enabling Project 5 - K-Tower Relocation	Amtrak	Relocate K-Tower operations, equipment, and connections to the REA Building and CETC, followed by the decommissioning and removal of existing K Tower equipment	Oct 2026 - Sep 2030	\$26,000,000

Amtrak System-Wide



Radio Infrastructure Upgrades Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The scope of this project is to upgrade all wayside and office radio equipment to modernize Amtrak's voice radio systems and bring all systems to a state of good repair for the entire NEC from Boston to Washington, Harrisburg Line, Empire Line, Springfield Line, Chicago and Michigan. This will include, but may not be limited to, replacement of or addition to base station radio equipment, radio equipment shelters, radio antenna systems, radio antenna towers/poles, network equipment utilized directly in support of radio systems, radio console hardware and/or software, power systems and any other ancillary support equipment deemed necessary by a fully developed and approved design. This work will occur over multiple years.
Project Justification	Project justification Not Available.

Financial Plan

Project Cost	Total Project Cost:	\$434,400,000	Escalated Total Project Cost:	\$434,400,000
Funding Sources	Total Funding to Date:	\$24,800,000	Additional Potential Funding Sources:	\$1,100,000
	Amtrak - Annual Grant	\$24,100,000	Amtrak - Annual Grant	\$1,100,000
	FRA - Other Federal	\$500,000		
	Amtrak - Other Amtrak	\$100,000		
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Mar 2022 - Aug 2022	Complete
Development ¹	Aug 2022 - Nov 2023	Complete
Final Design	Nov 2023 - Jul 2026	Complete
Construction	Oct 2026 - Oct 2030	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$1,100,000
FY26 BCC Eligible Spend	\$1,200,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$408,200,000
Amtrak applies General and Administrative costs to BCC Eligible Spend	

Solid State Frequency Converter Hut Replacement Project

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	This program is for the replacement of ET Substation signal frequency converter huts and associated signal power infrastructure in substations as identified and prioritized by System Engineering across Mid-Atlantic North (MAD-N), Mid-Atlantic South (MAD-S), and New York Metropolitan (NYD) divisions of the Northeast Corridor 25Hz territory. The signal power infrastructure are operationally critical ET assets, with the majority being built during the original PRR electrification in the 1930s, are beyond useful life and in need of replacement. This signal power infrastructure provides power to all track switches, heaters, and signals. The replacement scope includes upgrading the existing signal frequency converter huts to Static Signal Frequency Converter (SSFC) huts, upgrading the associated infrastructure (feeding unit sub, step-up transformer, signal gantries, circuit breakers, and signa...[Full scope available on CIP data viewer]
Project Justification	The Project brings critical infrastructure to a State of Good Repair (SoGR), improving system reliability and efficiency while lowering maintenance costs and frequency.

Financial Plan

Project Cost	Total Project Cost:	\$67,700,000	Escalated Total Project Cost:	\$67,700,000
Funding Sources	Total Funding to Date:	\$100,000	Additional Potential Funding Sources:	\$3,800,000
	<i>Amtrak - Annual Grant</i>	<i>\$100,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$3,800,000</i>
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC, Delaware DOT, SEPTA, NJ TRANSIT FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Not Available - Not Available	Complete
Development ¹	Jan 2026 - Jul 2027	In Progress
Final Design	Jul 2026 - Dec 2028	In Progress
Construction	Dec 2027 - Nov 2030	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$3,800,000
FY26 BCC Eligible Spend	\$4,100,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$63,800,000

Amtrak applies General and Administrative costs to BCC Eligible Spend

Mid-Atlantic Division Static & Transmission Wire Replacement

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Shared intercity-commuter
Project Type: Capital Renewal

General Project Information

Full Project Scope	The scope and objective of this project is to replace all the transmission and static lines within the limits of the project. The project will include the replacement of the existing static & transmission systems with current standards; replacement of static lines and 138kV transmission lines with new wires and hardware within the project limits, covering areas within the Mid-Atlantic region. Scope area includes: MAD North AN Line Substation 30 Frankford to Richmond SFC, MAD North AN Line Substation 30 Frankford to Substation 32 Cornwells, and MAD South AP Line between Substations 18 Gunpow & 19 North Point. This project will be delivered in multiple phases over multiple years.
Project Justification	Project justification Not Available.

Financial Plan

Project Cost	Total Project Cost:	\$168,800,000	Escalated Total Project Cost:	\$168,700,000
Funding Sources	Total Funding to Date:	\$100,000	Additional Potential Funding Sources:	\$900,000
	<i>Amtrak - Annual Grant</i>	<i>\$100,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$900,000</i>
Cost Sharing	Potential Cost Sharing Partners: Amtrak, MDOT MTA / MARC, Delaware DOT, SEPTA, NJ TRANSIT FY26 Status of Cost Sharing Agreement: Not started			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Apr 2025 - May 2025	Complete
Development ¹	Sep 2025 - Jan 2026	Complete
Final Design	Not Available - Not Available	Unknown
Construction	Oct 2027 - Aug 2031	Not Started

¹Estimated or Actual NEPA Completion Date: Not Available - NEPA Action Type: Not Available

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$800,000
FY26 BCC Eligible Spend	\$900,000
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$139,300,000

Amtrak applies General and Administrative costs to BCC Eligible Spend

Next Generation Acela Infrastructure Upgrades: Safety Mitigation

Project Sponsor: Amtrak
Submitting Agency: Amtrak
Benefit: Sole intercity
Project Type: Improvement

General Project Information

Full Project Scope	RRIF Funding Source Completed Projects: FENCING: The installation of fencing, and guard rails at select locations on the NEC, per Tier III FRA Waiver. Installation of intrusion mitigation fencing and guiderail installation at 18 locations on the NEC and other work required to comply with the FRA tier III waiver. Part of the Infrastructure and Engineering scope of work required for the deployment of the new trainsets (safety, facilities, stations, rideability). ADJ TRK: A total of four tracks were originally identified meeting the criteria identified in section 9 a. of the Tier III waiver. The current track speed table has been revised and there are only two sidings covered section 9 a. of the waiver. These siding are listed below: 1. Merckens Chocolate Lead, Mansfield, MA, MP 204.2 to 204.8, Adjacent to Track 2, Owner: MBTA, maintenance responsibility unknown 2. Blaine Chemical Lead, Man...[Full scope available on CIP data viewer]
Project Justification	To add increased security for accessing the railroad.

Financial Plan

Project Cost	Total Project Cost:	\$91,800,000	Escalated Total Project Cost:	\$91,800,000
Funding Sources	Total Funding to Date:	\$90,200,000	Additional Potential Funding Sources:	\$600,000
	<i>Amtrak - Annual Grant</i>	<i>\$54,500,000</i>	<i>Amtrak - Annual Grant</i>	<i>\$400,000</i>
	<i>Other - RRIF Loan</i>	<i>\$35,600,000</i>	<i>Other - RRIF Loan</i>	<i>\$200,000</i>
Cost Sharing	Potential Cost Sharing Partners: Amtrak FY26 Status of Cost Sharing Agreement: Not applicable - Sole Benefit			

Project Schedule

Phase	Schedule	Planned Status for End of FY26
Planning	Jul 2018 - Not Available	Complete
Development ¹	Not Available - Not Available	Complete
Final Design	Not Available - Nov 2022	Complete
Construction	Sep 2023 - Sep 2025	Complete

¹Estimated or Actual NEPA Completion Date: Jul 2016 - NEPA Action Type: CE

FY26-30 Planned Expenditures

FY26 (Oct 1, 2025 - Sep 30, 2026)	\$600,000
FY26 BCC Eligible Spend	Not BCC-Eligible
FY27-30 (Oct 1, 2026 - Sep 30, 2030)	\$1,000,000

Amtrak System-Wide: Active Projects Under \$50M

Project Name	Project Sponsor	Abbreviated Scope	Schedule	Total Project Cost	Funding to Date	FY26 Expenditure
Infrastructure Renewal and Speed Improvement Program	Amtrak	The Infrastructure Renewal and Speed Improvement Program NEC South End is an Amtrak strategic initiative and capital improvement program that will enable Amtrak train speeds of up to 160 mph on segments of the NEC between Maryland and New Jersey through infrastructure improvements and renewal	Mar 2023 - Dec 2027	\$27,000,000	\$27,000,000	\$9,000,000

Programs by RoW Owner Territory

MBTA-Owned Territory: Programs

Program ID	Program Description	BCC Segment	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
MB.0004	Battery Charger Upgrades Program	1	50 Each	\$200,000	Not Available
MB.0003	Gas Hot Air Switch Blower Program	1	Not Available	\$0	Not Available
MB.0029	Insulated Joint Program	1	45 Each	\$900,000	Not Available
MB.0020	Interlocking Steel Replacement Program	1	10 Each	\$700,000	Not Available
MB.0022	Joint Elimination Program	1	120 Each	\$1,200,000	Not Available
MB.0008	M3 Switch Machine Program	1	10 Each	\$300,000	Not Available
MB.0023	Out Of Face Surfacing Program	1	60,000 FEET	\$1,400,000	Not Available
MB.0025	Spot Surfacing Program	1	85,200 FEET	\$3,300,000	Not Available
MB.0026	Spot Undercutting Program	1	1,000 FEET	\$500,000	Not Available
MB.0006	Switch Heater Cabinet / Control Program	1	Not Available	\$0	Not Available
MB.0030	Tie/Timber Program	1	2,040 Each	\$3,100,000	Not Available
MB.0049	Track Lead Replacement	1	20 Each	\$200,000	Not Available
MB.0027	Tree Cutting Program	1	25 Days	\$600,000	Not Available
MB.0048	Turnout Replacement Program	1	3 Each	\$3,300,000	Not Available

RIDOT-Owned Infrastructure: Programs

Program ID	Program Description	BCC Segment	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
RI.0003	Westerly Station SOGR: Roof and Gutters	4	Not Available	\$100,000	Not Available

CTDOT-Owned Territory: Programs

Program ID	Program Description	BCC Segment	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
CT.0005	Bridge Design Program	6	Not Available	\$5,000,000	Not Available
CT.0006	Bridge Replacement/Repair Program	6	Not Available	\$6,000,000	Not Available
CT.0024	Ethernet Migration Program	6	Not Available	\$10,000,000	Not Available
CT.0029	NHL Bridge Inspection Program	6	Not Available	\$4,000,000	Not Available
CT.0022	NHL Platform Repair and Replacement Program	6	Not Available	\$10,000,000	Not Available
CT.0023	NHL Short Term Speed Improvements	6	Not Available	\$600,000	Not Available
CT.0025	Node House Improvements	6	Not Available	\$4,500,000	Not Available
CT.0026	Overheight Clearance Program	6	Not Available	\$2,000,000	Not Available
CT.0001	Positive Train Control Program	6	Not Available	\$0	Not Available
CT.0027	Retaining Wall Repairs Program	6	Not Available	\$5,000,000	Not Available
CT.0028	Scour Repair Program	6	Not Available	\$1,000,000	Not Available
CT.0003	Structures (S) Program	6	Not Available	\$4,500,000	Not Available
CT.0002	Track (C) Program	6	Not Available	\$15,000,000	Not Available

MTA Metro-North-Owned Territory: Programs

Program ID	Program Description	BCC Segment	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
MN.0004	Comms & Signal Program	7	Not Available	\$500,000	Not Available
MN.0029	Electric Traction Program	7	Not Available	Not Available	\$2,000,000
MN.0005	Structures Program	7	Not Available	Not Available	\$5,500,000
MN.0007	Systemwide Support Programs	7	Not Available	\$500,000	\$2,000,000
MN.0006	Track Programs	7	Not Available	\$1,500,000	\$11,000,000

Amtrak-Owned Territory: Programs

Production Programs

Program Name	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
Amtrak NEC System Undercutting Program	179,423 FT	\$47,100,000	\$300,000,000

BCC Segment Work Detail

FY Schedule

19	Phill to Baldwin TK3 UC2	Full Fiscal Year
19	Phill to Baldwin TK4 UC2	Full Fiscal Year
19	Winter Work UC2	Full Fiscal Year
20	BLST Davis to Bacon TK #1 - U/C #2	Full Fiscal Year
20	2 BLST HOLLY TO BELL TK 2F - UC	Full Fiscal Year
21	0 BLST PRINCE TO PERRY TK4 - UC #1	Full Fiscal Year
31	BLST AMTK SYS-PROJECT CONTROL SUPPORT	Full Fiscal Year
31	FP&A AMTRAK NEC SYS UNDERCUTTING PROGRAM	Full Fiscal Year
31	BLST NEC UNDERCUT-EQUIP MAINTENANCE	Full Fiscal Year
31	BLST WAS TO NY-UNDERCUTTER PROGRAM PM	Full Fiscal Year
31	BLST UNDERCUTTER-CONTRACTOR SERVICES	Full Fiscal Year
31	BLST UNDERCUTTER-EQUIPMENT RENTALS	Full Fiscal Year
31	BLST UNDERCUTTER-UNUSED HOTEL STAYS	Full Fiscal Year

Production Programs

Program Name	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
Amtrak System Fence Upgrades Program	Not Available	\$14,100,000	\$29,500,000

BCC Segment Work Detail

FY Schedule

3	Kingstown RI MP169-MP170 Install	Full Fiscal Year
12	CRISI SRVY AN LINE MP 30.92 - MP 57.7 NJ	Full Fiscal Year
19	FEN CHES PA INSTL AP LN MP12.8-MP16.5	Full Fiscal Year
20	CRISI SRVY AP LN MP 18.2 - MP 41.4 DE	Full Fiscal Year
31	CRISI SRVY AN LINE MP 57.7 - MP 87.7 PA	Full Fiscal Year
31	CRISI NEC NEPA PROGRAMMATIC	Full Fiscal Year
31	CRISI NEC PROJ MGMT	Full Fiscal Year
31	FEN AMTRAK SYS FENCE UPG-PROJECT MGMT.	Full Fiscal Year
31	FEN AMTRK SYS FENCE UPG-PROJ. CNTRL SUPP	Full Fiscal Year
31	FEN AMTRK SYS FINANCE COST	Full Fiscal Year

Program Name	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
Amtrak System Track Rehabilitation Program	Not Available	\$5,800,000	\$38,900,000

BCC Segment Work Detail

FY Schedule

5	TKRH WEST CLASS YARD TRACK REHAB	Full Fiscal Year
12	TKRH HUNTER YARD TRK REHAB (MP10)	Full Fiscal Year
18	TKRK SOUTH PENN-TRACK EXTENSION	Full Fiscal Year
20	TKRH WEST YD - TURNOUT INSTALL (MP28)	Full Fiscal Year
23	TKRH IVY CITY-TURNOUT INSTALL (MP133)	Full Fiscal Year
31	TKRH TRACK REHABILITATION PROGRAM PM	Full Fiscal Year
31	TKRH TRK PROGRAM-PROJ. CNTRL SUPP	Full Fiscal Year

Production Programs

Program Name	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
Amtrak System Rail Replacement Program	300,000 FT	\$70,700,000	\$284,000,000

BCC Segment Work Detail

FY Schedule

3	Rail AB Ln Cranston to Atwells TK2 Crv45	Full Fiscal Year
3	Rail AB Ln Atwells to Orms TK2 Crv 40	Full Fiscal Year
4	Rail AB Ln Groton to High St TK1&2	Full Fiscal Year
4	Rail AB Ln High St to Liberty TK1 67-6-5	Full Fiscal Year
5	Rail AB Ln Shoreline Jct to Branford TK2	Full Fiscal Year
5	Rail AB Ln Shaws Cove to Groton TK1&2	Full Fiscal Year
5	Rail AB Ln Branford to Meadow TK2 137	Full Fiscal Year
5	Rail AB Ln Crescent to Shaws Cove TK2	Full Fiscal Year
20	Rail AP Ln Bacon to Davis TK2 340 & 341	Full Fiscal Year
20	Rail AP Ln Bacon to Davis TK3 340 & 341	Full Fiscal Year
20	Rail AP Ln Bacon to Davis TK2 336	Full Fiscal Year
20	Rail AP Ln Brandy to Landlith TK2 327	Full Fiscal Year
22	RAIL NHB Groton to High street TK 1&2	Full Fiscal Year
22	Rail AP Ln Grove to Bowie TK2	Full Fiscal Year
22	Rail AP Ln Grove to Bridge TK3 388, 390	Full Fiscal Year
22	Rail AP Ln Fulton to Charles TK2 377 WE	Full Fiscal Year
22	Rail AP Ln Bridge to Fulton TK3 380 W	Full Fiscal Year
22	Rail AP Ln Gunpow to Magnolia TK2 357	Full Fiscal Year
22	Rail AP Ln Biddle to Point TK2&3 375	Full Fiscal Year
22	Rail AP Ln KBridge to CP Ave TK40	Full Fiscal Year
22	Rail AP Ln KBridge to CP Ave TK42	Full Fiscal Year
22	Rail AP Ln Winter Work B&P Tunnel TK2&3	Full Fiscal Year
25	Rail AS Ln Cedar to Holt TK1 503-4-6-7	Full Fiscal Year
25	Rail AS Ln Willow to Wood TK1	Full Fiscal Year
25	Rail AS Ln Midland to Hayden TK1&2 532-4	Full Fiscal Year
25	Rail AS Ln Holt to Willow TK2 509-10-13	Full Fiscal Year
25	Rail AS Ln Hayden to Field Crv 537, 547	Full Fiscal Year
31	RAIL AMTRAK SYSTEM EQUIP MNT	Full Fiscal Year
31	RAIL AMTK SYS RAIL RPL-PROJ. CNTROL SUPP	Full Fiscal Year
31	RAIL NEC RAIL REPLACE-CONTRACTOR/PM	Full Fiscal Year
31	RAIL AMTRAK SYSTEM - EQUIPMENT RENTAL	Full Fiscal Year
31	RAIL AMTRAK SYSTEM - CWR DISTRIBUTION	Full Fiscal Year
31	RAIL AMTRAK SYSTEM-UNUSED HOTEL STAYS	Full Fiscal Year

Production Programs

Program Name	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
Amtrak System Turnout Renewal Program	43 Each	\$76,200,000	\$240,000,000

BCC Segment Work Detail

FY Schedule

4	TURN - KINGSTON #12 X/O INSTALL	Full Fiscal Year
4	TURN - KINGSTON #12 X/O C&S SUPPORT	Full Fiscal Year
4	TURN - KINGSTON #21 X/O INSTALL	Full Fiscal Year
4	TURN - KINGSTON #21 X/O C&S SUPPORT	Full Fiscal Year
8	TURN - GATE #21 X/O - INSTALL	Full Fiscal Year
8	TURN - GATE #21 X/O - C&S SUPPORT	Full Fiscal Year
8	TURN - GATE #12 X/O - INSTALL	Full Fiscal Year
8	TURN - GATE #12 X/O - C&S SUPPORT	Full Fiscal Year
12	TURN - CLIFF #21 X/O - INSTALL	Full Fiscal Year
12	TURN - CLIFF #21 X/O - C&S SUPPORT	Full Fiscal Year
12	TURN - BERGEN #32 X/O - INSTALL	Full Fiscal Year
12	TURN - BERGEN #32 X/O - C&S SUPPORT	Full Fiscal Year
12	TURN - DOCK #67 X/O - INSTALL	Full Fiscal Year
12	TURN - DOCK #67 X/O - C&S SUPPORT	Full Fiscal Year
12	TURN - DOCK #97 T/O - INSTALL	Full Fiscal Year
12	TURN - DOCK #97 T/O - C&S SUPPORT	Full Fiscal Year
12	TURN - LACK #37A T/O - INSTALL	Full Fiscal Year
12	TURN - LACK #37A T/O - C&S SUPPORT	Full Fiscal Year
12	TURN - BERGEN #23 X/O - INSTALL	Full Fiscal Year
12	TURN - BERGEN #23 X/O - C&S SUPPORT	Full Fiscal Year
12	TURN - CLIFF #32 X/O - INSTALL	Full Fiscal Year
12	TURN - CLIFF #32 X/O - C&S SUPPORT	Full Fiscal Year
17	TURN - N.PENN #73 T/O INSTALL	Full Fiscal Year
17	TURN - N.PENN #73 T/O C&S SUPPORT	Full Fiscal Year
17	TURN - N.PENN #77/79 DSS INSTALL	Full Fiscal Year
17	TURN - N.PENN #77/79 DSS - C&S SUPPORT	Full Fiscal Year
20	TURN - HOLLY #12B T/O - REMOVAL	Full Fiscal Year
20	TURN - HOLLY #43B T/O - REMOVAL	Full Fiscal Year
20	TURN - HOLLY #21A T/O - REMOVAL	Full Fiscal Year
20	TURN - LANDLITH #19 T/O INSTALL	Full Fiscal Year
20	TURN - LANDLITH #19 T/O C&S SUPPORT	Full Fiscal Year
20	TURN - LANDLITH #9 T/O INSTALL	Full Fiscal Year
20	TURN - LANDLITH #9 T/O C&S SUPPORT	Full Fiscal Year
20	TURN - LANDLITH #23 X/O INSTALL	Full Fiscal Year

20	TURN - LANDLITH #23 X/O C&S SUPPORT	Full Fiscal Year
20	TURN - LANDLITH #32 X/O INSTALL	Full Fiscal Year
20	TURN - LANDLITH #32 X/O C&S SUPPORT	Full Fiscal Year
20	TURN - LANDLITH #21 X/O INSTALL	Full Fiscal Year
20	TURN - LANDLITH #21 X/O C&S SUPPORT	Full Fiscal Year
20	TURN - LANDLITH #53 T/O INSTALL	Full Fiscal Year
20	TURN - LANDLITH #53 T/O C&S SUPPORT	Full Fiscal Year
20	TURN - HOLLY #34A T/O - REMOVAL	Full Fiscal Year
22	TURN - WUT #822 T/O - INSTALL	Full Fiscal Year
23	TURN WYE BRIDGE WUT #614B T/O C&S SUPPORT	Full Fiscal Year
23	A INRL WUT #19A T/O - C&S SUPPORT	Full Fiscal Year
23	TURN - K INRL WUT #102 T/O - INSTALL	Full Fiscal Year
23	TURN - K INRL WUT #102 T/O - C&S SUPPORT	Full Fiscal Year
23	TURN - K INRL WUT #112 T/O - INSTALL	Full Fiscal Year
23	K INRL WUT #112 T/O - C&S SUPPORT	Full Fiscal Year
23	TURN - K INRL WUT #114 T/O - INSTALL	Full Fiscal Year
23	TURN - K INRL WUT #114 T/O - C&S SUPPORT	Full Fiscal Year
23	TURN - K INRL WUT #110 T/O - INSTALL	Full Fiscal Year
23	TURN - K INRL WUT #110 T/O - C&S SUPPORT	Full Fiscal Year
23	TURN - WUT #820 T/O - INSTALL	Full Fiscal Year
23	TURN - WUT #826 T/O - INSTALL	Full Fiscal Year
23	TURN - WYE BRIDGE WUT #614B T/O-INSTALL	Full Fiscal Year
24	TURN "A" I/L #19 T/O-INSTALL	Full Fiscal Year
24	TURN A INRL WUT 15/17 DSS INSTALL	Full Fiscal Year
24	TURN A INRL WUT 15/17 DSS C&S SUPPORT	Full Fiscal Year
24	TURN - A INRL WUT 21/23 DSS INSTALL	Full Fiscal Year
24	TURN - A INRL WUT 21/23 DSS C&S SUPPORT	Full Fiscal Year
24	TURN - A INRL WUT DIAMOND INSTALL	Full Fiscal Year
24	TURN - A INRL WUT DIAMOND - C&S SUPPORT	Full Fiscal Year
31	TURN SYSTEM TURNOUT RENEWAL-PM	Full Fiscal Year
31	TURN AMTRAK NEC-PROJECT CONTROL SUPPORT	Full Fiscal Year
31	TURN T/O RENEWAL PROGRAM-EQUIP MAINT	Full Fiscal Year
31	TURN SYS TURNOUT RENEWAL-SURVEY/DSN	Full Fiscal Year
31	TURN SYS TURNOUT RENEWAL-EQUIP RENTALS	Full Fiscal Year

Production Programs

Program Name	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
Production High Speed Surfacing Program	1,514,847 FT	\$35,000,000	\$168,000,000

BCC Segment Work Detail

FY Schedule

2	GEOM AB LN MP 190.9-185.1 HSS PRODUCTION	Full Fiscal Year
3	GEOM AB LN MP 185.1- 165.9 HSS PRODUCTION	Full Fiscal Year
4	GEOM AB LN MP 165.9-143.1 HSS PRODUCTION	Full Fiscal Year
4	GEOM AB LN MP 143.1-122.9 HSS PRODUCTION	Full Fiscal Year
5	GEOM AB LN MP 122.9-72.3 HSS PRODUCTION	Full Fiscal Year
12	GEOM AN LN MP 11.0 - 56.7 HSS PRODUCTION	Full Fiscal Year
13	GEOM AN LN MP 56.7 - 58.3 HSS PRODUCTION	Full Fiscal Year
14	GEOM AN LN MP 58.3 - 76.0 HSS PRODUCTION	Full Fiscal Year
19	GEOM AP LN MP 2.7 - 6.4 HSS SURFACING	Full Fiscal Year
19	GEOM AP LN MP 6.4 - 17.1 HSS PRODUCTION	Full Fiscal Year
20	GEOM AP LN MP 29.6 - 41.4 HSS PRODUCTION	Full Fiscal Year
20	GEOM AP LN MP 41.4 - 51.0 HSS PRODUCTION	Full Fiscal Year
21	GEOM AP LN MP 51.0 - 59.4 HSS PRODUCTION	Full Fiscal Year
22	GEOM AP LN MP 59.4 - 79.3 HSS PRODUCTION	Full Fiscal Year
29	GEOM AH LN MP 1.9 - 20.2 HSS PRODUCTION	Full Fiscal Year
29	GEOM AH LN MP 20.2 - 35.3 HSS PRODUCTION	Full Fiscal Year
30	GEOM AH LN MP 35.3-105.2 HSS PRODUCTION	Full Fiscal Year
31	GEOM SURFACING-PROJECT CONTROL SUPPORT	Full Fiscal Year
31	GEOM AMTK SYS SURFACING-PROJ. MGMT.	Full Fiscal Year
31	GEOM AMTK SYS SURFACING-EQUIP MAINT	Full Fiscal Year

Production Programs

Program Name	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
TLS Concrete Tie Replacement Program	91,557 Each; 90,436 FT	\$49,500,000	\$436,300,000

BCC Segment Work Detail

FY Schedule

20	Holly to Bell, Tk 2F	Full Fiscal Year
21	Prince to Perry, Tk 4	Full Fiscal Year
31	TLS AMTK SYS-PROJECT CONTROL SUPPORT	Full Fiscal Year
31	FP&A AMTRAK NEC TLS CONCRETE TIE RPLCMNT	Full Fiscal Year
31	TLS AMTRAK NEC - CONTRACTOR/PM	Full Fiscal Year
31	TLS AMTRAK NEC - CWR DISTRIBUTION	Full Fiscal Year
31	TLS AMTRAK NEC TLS-EQUIPMENT RENTAL	Full Fiscal Year
31	TLS AMTRAK NEC-UNUSED HOTEL STAYS	Full Fiscal Year

All Other Amtrak Programs

Program ID	Program Description	BCC Segment	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
C.EN.100371	Eng Employee Arc Flash Protect	31	Not Available	\$100,000	\$700,000
C.EN.101104	Penn Station NY - Infrastructure Renewal	11	Not Available	\$9,900,000	\$97,800,000
C.EN.101433	Sunnyside Yard - Service Platform Upgrades	9, 10	Not Available	\$12,300,000	\$12,000,000
C.EN.101657	Amtrak NEC Concrete Tie Replacement	31	Not Available	\$200,000	\$33,800,000
C.EN.101659	Engineering Advanced Technology Track Inspection Program	31	Not Available	\$2,300,000	\$31,800,000
C.EN.101794	Rail Grinding Program	12, 31	Not Available	\$6,000,000	\$18,500,000
C.EN.101809	Electric Traction System Aerial System Assessment Project	31	Not Available	\$3,200,000	\$14,400,000
C.EN.101825	Mid-Atlantic Signals Program	29, 30, 23, 22, 20, 31, 21, 15, 19, 16, 17, 18, 24	Not Available	\$4,400,000	\$20,100,000
C.EN.101829	Mid-Atlantic Catenary Program	22, 29, 20, 15, 18, 16, 14, 19, 24, 30, 21, 17, 31	Not Available	\$7,500,000	\$33,900,000
C.EN.101831	Mid-Atlantic Facilities Program	22, 29, 30, 20, 17, 21, 31, 23	Not Available	\$4,800,000	\$18,800,000
C.EN.101833	Mid-Atlantic Structures Program	22, 21, 17, 29, 16, 19, 30, 20, 15, 31	177 Each	\$7,500,000	\$33,900,000
C.EN.101834	Mid-Atlantic Substations Program	18, 19, 29, 17, 20, 15, 16, 30, 14, 22, 31	Not Available	\$5,000,000	\$22,600,000
C.EN.101835	Mid-Atlantic Track Program	30, 21, 14, 15, 16, 17, 18, 19, 20, 22, 23, 24, 29, 28, 31	705,699 FT; 2,043 Each	\$61,100,000	\$7,500,000
C.EN.101836	New England Catenary Program	4, 3, 2, 31, 5	Not Available	\$1,500,000	\$3,800,000
C.EN.101837	New England Communications Program	31, 25, 4	Not Available	\$600,000	\$700,000

Program ID	Program Description	BCC Segment	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
C.EN.101838	New England Facilities Program	4, 31	Not Available	\$2,700,000	\$15,000,000
C.EN.101839	New England Signals Program	4, 3, 2, 25, 5, 31	Not Available	\$3,200,000	\$14,600,000
C.EN.101840	New England Structures Program	25, 31, 5, 4, 2, 3	556 EA	\$15,700,000	\$39,200,000
C.EN.101841	New England Substations Program	4, 31, 3, 5	Not Available	\$2,400,000	\$9,700,000
C.EN.101842	New England Track Program	4, 3, 2, 25, 5, 31	6,936 EA ; 150,312 FT	\$27,800,000	\$104,500,000
C.EN.101843	New York Catenary Program	8, 27, 11, 10, 12, 14, 31	Not Available	\$18,600,000	\$32,200,000
C.EN.101845	New York Facilities Program	12, 27, 14, 11, 9, 13, 31	Not Available	\$8,300,000	\$37,300,000
C.EN.101846	New York Signals Program	9, 14, 12, 11, 8, 10, 31, 13	Not Available	\$3,700,000	\$15,300,000
C.EN.101847	New York Structures Program	12, 27, 11, 14, 10, 13, 8, 31	55 Each	\$8,000,000	\$40,900,000
C.EN.101848	New York Substations Program	12, 11, 9, 13, 14, 10, 8, 31	Not Available	\$10,400,000	\$15,900,000
C.EN.101849	New York Track Program	8, 9, 27, 12, 13, 14, 10, 31	231,958 FT; 3,212 Each	\$50,400,000	\$196,600,000
C.EN.101857	Amtrak System Comm System Upgrs Program	31	Not Available	\$6,300,000	\$49,600,000
C.EN.101873	ET Linear Assets Research and Development Program	31	Not Available	\$500,000	\$2,400,000
C.EN.101909	NEC Trip Time Reduction	31, 22, 12	Not Available	\$900,000	\$2,300,000
C.EN.201034	Amtrak Owned Positive Train CTRL (PTC) Installation Program	31	Not Available	\$10,000,000	\$40,900,000
C.EV.100002	New Brunswick Commuter Yard Remediation	12	Not Available	\$100,000	\$300,000
C.EV.100003	Trenton NJ - Commuter Yard Remediation	13	Not Available	\$100,000	\$500,000
C.EV.100032	New York Penn Station Track Remediation	11	Not Available	\$400,000	\$1,000,000
C.EV.100033	Sunnyside Yard Oil & PCB Remdiation	9	Not Available	\$800,000	\$800,000
C.EV.100040	Ivy City Yard WASHINGTON DC-Remediation	23	Not Available	\$100,000	\$300,000
C.EV.100374	Cedar Hill Remediation	25	Not Available	\$500,000	\$5,000,000
C.EV.100633	Wilmington, DE - MOFE Facility PCB Remediation	20	Not Available	\$1,400,000	\$32,500,000

Program ID	Program Description	BCC Segment	FY26 Planned Units	FY26 Planned Expenditure	FY27-30 Planned Expenditure
C.EV.201240	Wilmington West Yard	20	Not Available	\$1,000,000	\$27,000,000
C.ME.100098	Wilmington Facilities Improvements	20	Not Available	\$1,600,000	\$10,600,000
C.MP.100037	Vertical Gap Rehabilitation Program	31	Not Available	\$0	\$44,500,000
C.MP.100048	Amtrak System Production Structures Program	5, 4, 12, 3, 19, 20, 22, 30, 14, 27, 21, 25, 2, 16, 29, 31	651 Each	\$44,900,000	\$188,600,000
C.PO.100045	Maintenance Facility Security Enhancements	22	Not Available	\$1,000,000	\$3,500,000
C.PO.100046	Bridges & Tunnels Security Enhancements	4, 31	Not Available	\$5,000,000	\$21,500,000
C.SP.100058	Washington DC Customer NOW Station Refresh Program	23	Not Available	\$6,500,000	\$7,000,000

FY26 BCC Details

Service operators pay infrastructure owners Baseline Capital Charges (BCCs) for their relative use of NEC infrastructure. Each operator's BCC is determined as a percentage of the corridor's Normalized Replacement Amount and calculated annually through the NEC Cost Allocation Model. Following eligibility criteria outlined in the Cost Allocation Policy, owners use BCCs to fund capital renewal of basic infrastructure. For this plan, owners identified whether investments were BCC-eligible and if so, for which operators' BCCs. The below figure shows each owner's anticipated FY26 BCC-eligible expenditure by projects and programs.

Figure 2. FY26 BCC-eligible Planned Investment by Classification and Infrastructure Owner (Millions)

	Amtrak	MBTA	RIDOT	CTDOT	MTA MNR	NJT	SEPTA	DELDOT	MDOT/ MTA	Total
BCC-Eligible Investments (\$M)	\$902.6	\$50.5	\$0.1	\$185.6	\$79.6	\$16.8	Not Available	\$0	\$0.4	\$1,235.6
Projects (\$M)	266.2	34.8	\$0	118.0	77.1	16.8	Not Available	\$0	\$0.4	513.3
Programs (\$M)	636.4	15.7	\$0.1	67.6	2.5	\$0	Not Available	\$0	\$0	722.3

No DelDOT FY26 planned spend.

No BCC-eligible FY26 planned spend submitted by SEPTA.

In general, the Policy requires owners to invest operators' BCCs on eligible assets within the operators' service territories during the fiscal year the BCCs are provided. A key purpose of this plan is to facilitate an exchange of information between owners and operators regarding the owners' ability to spend operators' BCCs during the upcoming fiscal year. To that end, the following tables show the difference between owners' planned FY26 BCC-eligible expenditures and agencies' FY26 BCC obligations. For all agencies, the data provided represents a snapshot in time and actual work completed during FY26 and funded with BCCs may vary.

Figure 3. FY26 Planned BCC Eligible Expenditure and Percent of Obligation Planned (Millions)

ROW/Station Owner	FY26 BCC Obligation (\$M)	Submitted FY26 BCC-Eligible Planned Spend (\$M)	Percent of Obligation Planned
Amtrak	\$754.52	\$902.6	119.6%
MBTA	\$39.40	\$50.5	128.0%
Rhode Island DOT	\$0.09	\$0.1	111.7%
Connecticut DOT	\$176.83	\$185.6	105.0%
MTA	\$24.43	\$79.6	325.8%
NJ TRANSIT	\$11.18	\$16.8	150.7%
SEPTA	\$2.04	\$0	Not Available
Delaware DOT	\$0.14	\$0	0%
MDOT MTA/MARC	\$0.22	\$0.4	184.0%
Total	\$1,008.8	\$1,235.6	

No DelDOT FY26 planned spend.

No BCC-eligible FY26 planned spend submitted by SEPTA.

Figure 4. FY26 Planned BCC-eligible Expenditure and BCC Obligation Comparison (Millions)

Right of Way / Station Owner (\$M)	Operator (\$M)													Total
	Amtrak	MBTA	RIDOT	CTDOT (SLE)	CTDOT (HL)	CTDOT	MTA (MNR)	MTA (LIRR)	NJT	SEPTA	DelDOT	MDOT/ MTA	VRE	
	Amtrak	\$148.07												\$148.07
	MBTA		\$11.05											\$11.05
	RIDOT	\$0.01												\$0.01
	CTDOT (NHL)					\$8.77								\$8.77
	MTA (MNR)						\$55.17							\$55.17
	NJT								\$5.66					\$5.66
	SEPTA	-\$0.67								-\$1.37				-\$2.04
	DelDOT	-\$0.04									-\$0.10			-\$0.14
	MDOT/ MTA											\$0.18		\$0.18
Total	\$147.37	\$11.05				\$8.77	\$55.17		\$5.66	-\$1.37	-\$0.10	\$0.18		\$226.75

BCC Segments

To determine if right-of-way owners plan to invest operators' BCCs within their respective service territories, the corridor is divided into 31 BCC segments generally defined as points on the NEC where the mix of owners and/or operators changes. Each segment then has a distinct set of operators whose BCCs may be applied to fund BCC-eligible capital renewal investments.

Figure 5. Owner and Operators by BCC Segment

	BCC Segment	Owner	Operators
1	Boston South Station to MA/RI State Line	MBTA	Amtrak, MBTA
2	MA/RI State Line to Providence	Amtrak	Amtrak, MBTA
3	Providence to Wickford Junction	Amtrak	Amtrak, MBTA (on behalf of RIDOT)
4	Wickford Junction to New London	Amtrak	Amtrak
5	New London to New Haven	Amtrak	Amtrak, CTrail Shore Line East
6	New Haven to CT/NY State Line	Connecticut DOT	Amtrak, Metro-North (on behalf of CTDOT)
7	CT/NY State Line to New Rochelle	MTA Metro-North	Amtrak, Metro-North
8	New Rochelle to Harold	Amtrak	Amtrak
9	Harold to F Interlocking	Amtrak	Amtrak, LIRR
10	F Interlocking to Penn Station New York	Amtrak	Amtrak, LIRR, NJT
11	Penn Terminal	Amtrak	Amtrak, LIRR, NJT
12	Penn Station New York to Trenton	Amtrak	Amtrak, NJT
13	Trenton to Morris	Amtrak	Amtrak, NJT, SEPTA
14	Morris to Holmes	Amtrak	Amtrak, SEPTA
15	Holmes to Shore	Amtrak	Amtrak, SEPTA
16	Shore to Girard	Amtrak	Amtrak, NJ TRANSIT, SEPTA
17	Girard to Philadelphia 30th Street	Amtrak	Amtrak, NJT
18	Philadelphia 30th Street to Arsenal	Amtrak	Amtrak
19	Arsenal to Marcus Hook	Amtrak	Amtrak, SEPTA
20	Marcus Hook to Bacon	Amtrak	Amtrak, SEPTA (on behalf of DelDOT)
21	Bacon to Perryville	Amtrak	Amtrak
22	Perryville to Washington Union Station	Amtrak	Amtrak, MARC
23	Washington Union Terminal	Amtrak	Amtrak, MARC, VRE
24	Washington Union Station to CP Virginia	Amtrak	Amtrak, VRE
25	Springfield to New Haven	Amtrak	Amtrak, CTrail Hartford Line
26	Poughkeepsie to Spuyten Duyvil (Exempt)	Metro-North	Amtrak, Metro-North
27	Spuyten Duyvil to Penn Station New York	Amtrak	Amtrak
28	Philadelphia 30th Street to 36th St	Amtrak	Amtrak
29	36th St to Thorndale	Amtrak	Amtrak, SEPTA
30	Thorndale to Harrisburg	Amtrak	Amtrak
31	Amtrak System-wide	Amtrak	Amtrak

Reference Materials

Glossary

Active Investments: Investments with preconstruction or construction activity in the first year of the plan. Active projects must have secured funding for at least the phase underway in the upcoming year. However, active projects may not yet be fully funded, and many require additional funding.

Backlog: Northeast Corridor infrastructure assets that are no longer functioning as designed and/or are in service beyond their expected useful life. The NEC backlog is composed of both basic infrastructure assets and major backlog as defined by the Northeast Corridor Commuter and Intercity Rail Cost Allocation Policy.

Baseline Capital Charge (BCC): The capital charge assigned to each Operator determined as a percentage of the corridor's Normalized Replacement Amount by applying the prospective fiscal year's allocation statistics to the normalized replacement amounts calculated for each asset category and segment combination. The sum of an Operator's allocated share of applicable normalized replacement amounts equals that Operator's BCC, or annual capital obligation.

Capital Renewal: The routine repair or replacement of existing basic infrastructure assets.

Commission: Means the body of the Commission, composed of voting members—1 member from each of the States (including the District of Columbia) that constitute the Northeast Corridor as defined in Section 24102, designated by, and serving at the pleasure of, the chief executive officer thereof; members representing the Department of Transportation; members representing Amtrak; and any non-voting representatives.

Fiscal Year: Refers to the federal fiscal year, beginning on October 1 and ending September 30.

Future Investments: Investments with project activity starting in years in two through five of the CIP are categorized as "future projects". These projects typically have received no funding, or have only received funding for work that has already been completed and now the project is on hold. These projects could advance in the next five years with additional funding.

Improvement: The replacement of existing assets with markedly superior ones or the introduction of new assets above and beyond existing NEC infrastructure, facilities, and equipment to improve reliability, increase capacity, reduce travel time, or improve the customer experience.

Major Backlog: projects necessary for achieving a state of good repair, but are not undertaken on a routine basis, such as rehabilitation or replacement of major bridges and tunnels. Major Backlog projects on the NEC are:

1. Baltimore & Potomac Tunnel Replacement Program
2. Bush River Bridge Replacement Program
3. Connecticut River Bridge Replacement Project
4. East River Tunnel Rehabilitation Project
5. Gunpowder River Bridge Replacement Program
6. Pelham Bay Bridge Replacement Project
7. Susquehanna River Bridge Replacement Program
8. COS COB Bridge Replacement (TIME-8)
9. DEVON Bridge Replacement
10. SAUGATUCK River Bridge Replacement (TIME-4)
11. WALK Bridge Replacement
12. Gateway: Hudson Tunnel Project
13. Gateway: Sawtooth Bridges Replacement Project
14. Gateway: Portal North Bridge
15. Gateway: Highline Renewal and State of Good Repair
16. Gateway: Dock Bridge Rehabilitation Project

These projects may include capital renewal components and some include improvement components such as increased capacity.

Normalized Replacement Amount: A concept used in the calculation of Baseline Capital Charges that estimates the annual cost of sustaining basic infrastructure assets in a state of good repair and is based on (1) the population of each asset type, (2) the average useful life of each asset type, and (3) the unit cost for each asset type.

Non-Owner Operator: Means an entity responsible for, or established to provide, commuter or intercity passenger rail transportation subject to the Policy, but in the context used is not the right-of-way, station, or infrastructure owner.

Operator: Means an entity responsible for, or established to provide, commuter or intercity passenger rail transportation subject to the Policy. This includes Amtrak, the New York Metropolitan Transportation Authority, the Connecticut Department of Transportation, the Delaware Department of Transportation, the Maryland Department of Transportation, the Rhode Island Department of Transportation, the Southeastern Pennsylvania Transportation Authority, New Jersey Transit Corporation, the Massachusetts Bay Transportation Authority, Virginia Railway Express, any successor agencies, and any entity created to operate, or contract for the operation of, commuter or intercity passenger rail service.

Owner: Means an entity required to implement the Policy that owns NEC right of way, an NEC station, or other NEC infrastructure. See also Right-of-Way Owner and Station Owner.

Planning Studies: Projects that include only planning activities and have no associated construction in current form.

Programs: Investments that are typically cyclical in nature, may include both planned and reactive work, and sometimes cross multiple locations.

Projects: Investments that typically focus on one location or asset with a discrete start and end date.

Project Sponsor: Means an entity required to implement the Policy responsible for the delivery of a capital project or program. A Project Sponsor may or may not be the same as the Owner and is not necessarily the same as the FTA or FRA project sponsor.

Repair: Fixing or mending a damaged or aged existing asset which remains in place.

Replacement: The installation of upgraded or modernized assets that generally serve the same purpose, provide the same basic functionality, and/or reside within the same footprint as the existing assets.

Right-of-Way Basic Infrastructure: Means the infrastructure components that require annual renewal to keep the NEC's structures and systems functioning properly and in a state of good repair for safe train operations. It includes rails, ties, ballast, communication systems, electric traction power systems, under-grade bridges and other similar items.

Right-of-Way Owner (RoW Owner): Means an entity required to implement the Policy that owns NEC right of way. NEC Right-of-Way Owners include the Massachusetts Bay Transportation Authority, the Connecticut Department of Transportation, the New York Metropolitan Transportation Authority, and Amtrak.

State of Good Repair (SOGR): The conditions in which existing physical assets, individually and as a system, a) are functioning as designed within their expected useful lives; and b) are sustained through regular maintenance and normalized replacement programs.

Stations: Projects to repair, replace, modernize, or improve an existing station, occurring primarily within the boundaries of the station property, or projects to construct an expanded, new, or replacement station.

Sources

Page 4: "Its mainline connects four of the nation's largest metropolitan areas"; Source: United States Census Bureau (2025)

Page 4: "(The NEC) moves over 628,000 passengers each weekday on over 2,000 daily trains"; Source: NECC Annual Report: Infrastructure + Operations (2025)

Page 4: "The region is home to over 55 million people"; Source: United States Census Bureau (2025)

Page 4: "(The region) generates a \$5.9 trillion economy"; Source: Bureau of Economic Analysis (2024)

Page 4: "If it were its own country, the NEC would be the world's third largest economy"; Source: World Bank (2025)

Page 4: "Current estimates indicate that an unplanned, one-day shutdown of the NEC would cost the economy over \$170 million, even accounting for new ways of working"; Source: NECC analysis (2025)

Page 5: "The Northeast Region covers only 2% of the nation's land area"; Source: The Northeast Corridor and the American Economy (2014)

Page 5: "(The Northeast Region) is home to 1 out of 6 Americans"; Source: United States Census Bureau (2025)

Page 5: "(The Northeast Region) contains 17% of all U.S. jobs"; Source: U.S. Bureau of Labor Statistics (2025)

Page 5: "(The Northeast Region) produces 20% of all U.S. GDP"; Source: Bureau of Economic Analysis (2025)

Page 5: "The Northeast Region is home to 8 of the nation's best hospitals"; Source: U.S. News (2025)

Page 5: "The Northeast Region is home to 8 of the top 10 universities in the nation"; Source: Forbes (2025)

Page 5: "The Northeast Region is home to 23 professional sports arenas and stadiums"; Source: NECC analysis (2025)

Page 8: "Two tracks under New York carry more people each day than the six-lane Lincoln Tunnel. Without the NEC, a further six lanes of traffic would be required to accommodate this additional demand across the Hudson River"; Source: NECC analysis (2025)

Page 9: "4 of the 10 most congested highways in the U.S. are in the Northeast"; Source: Inrix (2024)

Page 9: "88 hours on average spent in congestion per year by a driver in major Northeast cities"; Source: Inrix (2024)

Page 9: "38% of the nation's flight delays originate from major airports in the Northeast"; Source: Federal Aviation Administration (2024)

Page 9: "If the NEC ceased service for a day, accommodating its ridership would require a 79% increase in regional flights"; Source: NECC analysis (2025)

Page 9: "If the NEC ceased service for a day, accommodating its ridership would add more than 30 mins. to daily commutes for over 120,000 drivers in the New York City region"; Source: Regional Plan Association (2019)

Page 10: "NEC ridership has been steadily increasing closer to its pre-pandemic peak of approximately 900,000 daily riders in recent years"; Source: NECC Annual Report: Infrastructure + Operations (2025)

Page 10: "The NEC carries more passengers between Northeast cities than all airlines combined within the region"; Source: Northeast Corridor Intercity Travel Study (2015)

Page 10: "The NEC generates a higher GDP than any other rail corridor in the world—surpassing those in Japan, China, Germany, or the United Kingdom"; Source: NECC analysis (2025)

Page 10: "One in three Fortune 100 companies and six of the world's ten largest financial institutions are headquartered along the corridor"; Source: Fortune (2025), S&P Global (2025), IG (2018)

Page 10: "More broadly, studies have shown that every \$1 invested in rail produces \$4 of economic output while every \$1 billion in investment creates 24,000 jobs"; Source: American Public Transportation Association (2021)

Page 11: "Philadelphia's Schuylkill Yards project, a \$3.5 billion development... is expected to generate 10,000 construction jobs and 40,000 permanent office jobs"; Source: The Philadelphia Inquirer (2016)

Page 11: "The Portal North Bridge Project will have generated 20,000 jobs nationwide with 50% of these jobs in states outside of NY and NJ"; Source: Portal North Bridge: Distribution of Economic Benefits (2023)

Page 12: "For example, ten intercity trains were delayed an average of three hours each on a single day in 2020 when the overhead catenary system on the Bush River Bridge could not be reconnected after opening for maritime traffic"; Source: NECC Major Incident Database

Page 13: "The Commission estimates that NEC service disruptions cost the region over \$1.1B annually in lost productivity"; Source: NECC analysis (2020)

Page 21: "Amtrak's track laying system, which can replace up to half a mile of track in a single shift (that is replacing over 1,300 ties)"; Source: Amtrak (2024)

Image Credits

C40:

Cover Page: "NextGen Acela at Wilmington Station;" courtesy of Amtrak.

Page 3: "MBTA and RI State Capitol 2" courtesy of Bill Lipfert.

Page 4 + 5 Divider: "New Haven Union Station;" courtesy of the Northeast Corridor Commission.

Page 6: "NextGen Acela at Wilmington;" courtesy of Amtrak.

Page 8 + 9 Divider: "Northeast Regional & CTrail Hartford Line at New Haven Station;" courtesy of Bill Lipfert.

Page 10: "CSX freight train;" courtesy of Bill Lipfert.

Page 11: "Philadelphia's William H. Gray III 30th Street Station;" courtesy of Amtrak.

Page 11: "Portal North Bridge Project Manager;" courtesy of Amtrak.

Page 12: "Northeast Regional in the New York area;" courtesy of Bill Lipfert.

Page 12: "Crowding at Penn Station, 2024;" courtesy of Eliza Bertrand.

Page 13: "Commuters crowding the platform at Trenton, N.J. Station;" courtesy of Northeast Corridor Commission.

Page 13: "Susquehanna River Bridge with MARC train;" courtesy of Amtrak.

Page 14 + 15 Divider: "Acela images – exteriors;" courtesy of Amtrak. Available at <https://media.amtrak.com/nextgen-acela/>

Page 16: "An Acela races across a stretch of positive train control trackage on Amtrak's Northeast Corridor;" courtesy of Amtrak.

Page 16: "Worker on the Portal North Bridge;" courtesy of Amtrak.

Page 16: "Pantograph on Amtrak EMD;" courtesy of Amtrak.

Page 16: "Interlocking in Trenton N.J. on the Northeast Corridor;" courtesy of the Northeast Corridor Commission.

Page 16: "Passengers at Amtrak's BWI Airport Station in Linthicum, MD;" courtesy of Marty Katz via Amtrak.

Page 16: "NextGen Acela Fleet;" courtesy of Amtrak. Available at <https://www.amtrak.com/about-amtrak/future-of-rail/next-generation-acela.html>

Page 16: "The NJ TRANSIT train at Hamilton Station;" courtesy of Northeast Corridor Commission.

Page 16: "Harrisburg Track Renewal Site, 2024;" courtesy of Amtrak.

Page 17: "Amtrak Airo Trains;" courtesy of Amtrak. Available at <https://media.amtrak.com/2025/03/amtrak-airo-trains/>

Page 17: "Philadelphia's William H. Gray III Main Hall Rendering;" courtesy of Amtrak.

Page 17: "The Northeast Corridor tracks between Hamilton Township and Trenton in central New Jersey;" courtesy of Wikipedia User Farmartin. Available at [https://en.wikipedia.org/wiki/Northeast_Corridor_Line#/media/File:2023-1005_10_32_46_View_southwest_along_the_Northeast_Corridor_rail_line_from_the_overpass_over_Mercer_County_Route_614_\(Nottingham_Way\)_in_Hamilton_Township,_Mercer_County,_New_Jersey.jpg](https://en.wikipedia.org/wiki/Northeast_Corridor_Line#/media/File:2023-1005_10_32_46_View_southwest_along_the_Northeast_Corridor_rail_line_from_the_overpass_over_Mercer_County_Route_614_(Nottingham_Way)_in_Hamilton_Township,_Mercer_County,_New_Jersey.jpg)

Page 17: "The Existing B&P Tunnel;" courtesy of Amtrak. Available at <https://www.amtrak.com/baltimore-potomac-tunnel-replacement>

Page 17: "Baltimore Penn Station Concourse;" courtesy of the Northeast Corridor Commission.

Page 17: "East River Tunnel;" courtesy of Amtrak. Available at <https://media.amtrak.com/2024/07/amtrak-awards-contract-for-east-river-tunnel-rehabilitation/>

Page 17: "Marc & Amtrak near WAS 1;" courtesy of Bill Lipfert.

Page 17: "A Northeast Regional train passing Readville station with an approaching Acela in the distance;" courtesy of Wikipedia User 4300streetcar. Available at https://en.wikipedia.org/wiki/Amtrak%27s_60_Hz_traction_power_system#/media/File:Amtrak_Northeast_Regional_train_164_rear_March_2025.jpg

Page 20 + 21 Divider: "New York Penn Station Track Work;" courtesy of Amtrak. Available at <https://media.amtrak.com/wp-content/uploads/2017/04/NYP4-6-2-of-3.jpg>

Page 21: "Harrisburg Line Renewal Site, 2024;" courtesy of Amtrak.

Page 22: "Cos Cob Bridge;" courtesy of Northeast Corridor Commission.

Page 22: "Hudson Tunnel Project;" courtesy of Northeast Corridor Commission.

Page 22: "Amtrak Advances Major Power System Upgrades Along Critical Segment of the Harrisburg Line;" courtesy of Amtrak. Available at <https://media.amtrak.com/2024/10/amtrak-advances-major-power-system-upgrades-along-critical-segment-of-the-harrisburg-line/>

Page 22: "The Bush River Bridge Replacement Project abuts the Gunpowder River Bridge Replacement Project.;" courtesy of Amtrak. Available at <https://amtraknewera.com/bush/>

Page 22: "Signals on the south end of the Northeast Corridor, Maryland;" courtesy of the Northeast Corridor.

Page 23: "Boston South Station Facade;" Courtesy of Amtrak by Dan Urbano.

Page 23: "Connecticut River Rail Bridge;" courtesy of Greg Futoma/Connecticut River Gateway Commission. Available at <https://ctrivergateway.org/connecticut-riverbridge-replacement/>

Page 23: "Pelham Bay Bridge Replacement Project;" courtesy of Amtrak. Available at <https://www.amtrak.com/about-amtrak/new-era/infrastructure-projects/pelhambay-bridge-replacement>

Page 24: "Connecticut River Bridge Replacement Project;" courtesy of Amtrak. Available at <https://media.amtrak.com/2024/06/connecticut-river-bridge-replacementproject/>

Page 24: "Conceptual rendering of the future Walk Bridge near Goldstein Place in Norwalk, CT.;" courtesy of CTDOT. Available at <https://www.walkbridgect.com/>

Page 24: "The Hell Gate Bridge in New York City;" courtesy of Amtrak. Available at <https://www.amtrak.com/pennstationaccess>

Page 25: "East River Tunnels;" courtesy of Amtrak.

Page 25: "Hudson Tunnel Project;" courtesy of Northeast Corridor Commission.

Page 25: "Portal North Bridge Arch Move;" courtesy of Amtrak. Available at <https://media.amtrak.com/2024/11/portal-north-bridge-arch-move/>

Page 25: "Frederick-Douglass-Tunnel-with-Electrified-Trains;" courtesy of Amtrak. Available at <https://media.amtrak.com/2024/02/amtrak-awards-contract-to-buildnew-frederick-douglass-tunnel-in-baltimore/>

Page 27: "Amtrak Acela crossing a Maryland railroad bridge;" courtesy of Amtrak. Available at <https://www.amtrak.com/50th-anniversary>

Page 27: "A rendering of Amtrak's William H. Gray III 30th Street Station redevelopment in Philadelphia;" courtesy of Amtrak. Available at <https://www.gray30thstreetstation.com/project-elements>

Page 28: "Harrisburg Line Track Renewal Project Site, 2024;" courtesy of Amtrak.

Page 29: "Metro-North train crossing Cos Cob Bridge;" courtesy of Northeast Corridor Commission.

Page 29: "Trains at Baltimore Penn Station MARC and Amtrak 2017_05_B_P_Tunnel-30;" courtesy of Amtrak.

Page 31: "Long Island Rail Road trains in Manhattan;" courtesy of Northeast Corridor Commission.

Page 32 + 33 Divider "Long Island Rail Road swoosh by station;" courtesy of Bill Lipfert.

Page 32: " Walk Bridge under construction on the New Haven Line;" courtesy of Northeast Corridor Commission.

FY26-30 CIP Appendix:

Page A-1 + A-2 Divider: "NextGen Acela at Washington Union Station with Staff Exiting;" courtesy of Amtrak.

Page A-31: "MBTA commuter train at Boston South Station;" courtesy of Bill Lipfert.

Page A-51: "CTrail train at New Haven Union Station;" courtesy of Bill Lipfert.

Page A-77: "Amtrak and NJ TRANSIT at New York Penn Station;" courtesy of Northeast Corridor Commission

Page A-113: "SEPTA ACS-64 Locomotive with coaches" SEPTA Regional. Courtesy of SEPTA, 2024.

Page A-135: "MARC train under catenary at Washington Union Station;" courtesy of Bill Lipfert.

Page A-161: "NextGen Acela at Washington Union Station;" courtesy of Northeast Corridor Commission.

Page Intentionally Left Blank

CONNECT 2040

